

## DAILY CONSTRUCTION REPORT

**Project:** Phoenix Welding  
**Client:** SRG Engineering  
**Client Rep:** Steve Grant  
**General Contractor:** Patco Construction

**Project No.:** 05-1252  
**Date:** February 20, 2006  
**Temp. Range:** 30's  
**Weather:** m. sunny & breezy

At time of S.W. Cole departure Storey Brothers had completed removal of organic layer from inside building footprint and had completed excavation of E line footing to approximately 4 line. Insulated blankets were placed over the excavated footing lines to protect from frost penetration into the clay subgrade.