

Exhibit 14

Construction Management Plan

Exhibit 14: Construction Management Plan

The project is anticipated to include an approximate nine month construction schedule commencing upon project approvals in the summer of 2018. The anticipated construction schedule is dependent on approval of the final design plans for the project.

SCHEDULE

1.	Estimated construction time.	9 months
2.	Erosion control measures placed	Week 1
3.	Site clearing and grubbing	Week 1 – Week 2
4.	Construction of parking lot sub-base	Week 2 – Week 4
5.	Stormwater Management Area Construction	Week 2 – Week 5
6.	Utility improvements and site construction	Week 4 – Week 36
7.	Building Addition Construction	Week 4 – Week 36
8.	Mulch Spread for Winter Erosion Control	October, 2018
9.	Start final seeding on prepared areas (during growth season)	Spring 2019
10.	Biweekly monitoring of vegetative growth	May 2019
11.	Re-seeding of areas, if needed	May 2019
12.	Removal of erosion control devices	Upon final project completion

* Dates are subject to change at the discretion of the engineer, depending on construction progress.