HELEN WATTS ENGINEERING

455 Litchfield Road Bowdoin, ME 04287 (207) 522-9366 · fax (207) 666-3920 hcwatts@gwi.net February 4, 2011

Mr. Walt Juve Dekko, LLC 40 Portland Pier #11 Portland, ME 04101

Re: 225 Industrial Way, Portland, Maine HWE P/N 10-039

Dear Walt,

At your request, I inspected the visible structure of the three mezzanines as built in your building at 225 Industrial Way, Portland, Maine. John provided access to the space.

The building is a Building Type IIIA.

The following attachments were called out, and where viewed were made with adequate attachments; *italics* show field modifications:

- 1. At the metal-stud bearing wall between the three sections of the building: Kamco studs are assumed to be equal to Dietrich 20 gauge 6" metal studs. Where framing is supported off the metal stud walls, the header is to be SPF#2 2x12 or better (a 12" LVL was used), attached to the studs with Dietrich S689 EasyClip™ S-Series™ Clip Angles or equal, see: (http://www.dietrichindustries.com/products/, p. 100-101, Floor Framing Connections), 9 screws to header, #10 metal screws, fill all holes to the metal stud.
- Hanger for joists to header: Assume 630(12/16) = 473 plf header or 630#/stud @ 16"
 OC. At the steel-stud-framed walls between the three sections of the building, install
 Simpson LBV1.56/11.25 Hanger, or equal, full nailing, header to LVL joist. Double
 joist hangers were used as needed.
- 3. At steel beams: bolt 2x4 plate to top of steel beams to fasten a rim joist and LVL joists. The joists are run over the steel beam so do not require a hanger.
- 4. Columns: bolt 6x4x1/4" x 4" to bottom flange, 2 3/8" bolts, 4 wood screws into column. One angle per column. The bolting detail has the bolt welded to the steel flange to make a flat connection from the steel tube column to the steel beam. This is an adequate attachment.

 The outside edge of the mezzanine at the exterior wall is supported by a 2x4 which is attached to the exterior siding panels with a metal screw. This is lightly loaded, and adequate support is provided.

The stairs and handrail have not been installed. The steel handrail is onsite; the stairs are being fabricated. The top of handrail to the bottom of the kickplate is 42".

V-----

Yours truly,

Helen C. Watts, PE Principal

Please call if there are any god

Fax: (207) 771-9047

HCW/

c:\users\helen\hwe\completed 2010\225 ind mezz\as built ftr.docx