| Form # P 04 DISPLAY THIS C   | ARD ON PRINCIPAL I  | FRONTAGE OF WORK  |
|--|---|---|
| Please Read<br>Application And<br>Notes, If Any,<br>Attached   |   | LAND<br>ON<br>Permit Numbei 060618  |
| This is to certify that  | C/Bis Construction Inc.   | PERMIT ISSUED   |
| has permission to7,500 sf pre-engineered   | l steel ilding (s i only, 7 /57 c   |   |
| AT 1039 RIVERSIDE ST   |   | , 331 A001001 JUN - 6 2006  |
| of the provisions of the Statutes<br>the construction, maintenanc <sup>e</sup> a<br>this department.<br>Apply to Public Works for street line<br>and grade if nature of work requires<br>such information. | fication of insperson must<br>and use of buildings and<br>fication of insperson must<br>g n and ween permision proc<br>to re this alding or and there<br>led or<br>JR NOTICE IS REQUIRED. | A certificate of occupancy must be procured by owner before this build-ing or part thereof is occupied. |
| OTHER REQUIRED APPROVALS Fire Dept Health Dept Appeal Board Other DepartmentName   |   | Director - Building & Inspection Services   |
| P  | PENALTY FOR REMOVING TH   | IS CARD   |

٢

-

| City of F  | Portland, Maine                                    | - Building or Use      | Permit Annlicatio    | n Perr                                       | nit No:                     | Issue Date:    | CBL /                 | 1            |
|--|--|------------------------|----------------------|--|-----------------------------|----------------|-----------------------|--------------|
| 389 Cong   | ress Street, 04101                                 | Tel: (207) 874-8703    | 6, Fax: (207) 874-87 | 16   | 06-0618                     | PERMIT         | ISSUED A00            | .001         |
| Location of  | Construction:                                      | Owner Name:            |                      | Jwner  | Address:                    |                | Phone                 |              |
| 1039 RIV   | ERSIDE ST  | 1039 RIVERS            | IDE LLC              | 340 F  | ORE ST                      |                | 6 2006                |              |
| Business Na  | me:  | Contractor Name        | :                    | Contra                                       | ctor Address:               |                | Phone                 |              |
|  |  | Biskup Constr          | uction, Inc.         | 16 Da  | nielle Drive W              | indham         | 207802980             | 1 d          |
| Lessee/Buye  | r's Name   | Phone:                 |                      | Permit<br>Alter                              | Type:<br>rations - Comm     | CITY OF PO     | ORTLAND               | Lone:<br>I-M |
| Past Use:  |  | Proposed Use:          |                      | Permit                                       | Fee: C                      | ost of Work:   | CEO District:         | 1            |
| Commerc  | ial  | Commercial 7           | ,500 sf pre-         |  | \$1,461.00                  | \$160,000.00   | 5                     |              |
|  | engineered steel building (shell<br>only) Bl (19#3 |                        | FIRE I               |  | Approved INSI<br>Denied Use | Groun Shit L   | Type: 5B              |              |
| Proposed Pr  | oject Description:                                 | •                      |                      | 7 200  | - Condit                    | ich a          | 6/6/                  | Yo f         |
| 7,500sf p  | re-engineered steel b                              | ouilding (shell only)  |                      | Signatu                                      | ire: Grea                   | Sign           | ature:                | lug y        |
|  |  |                        |                      | PEDESTRIAN ACTIVITIES DISTRICT (P.A.D.)      |                             |                |                       | 777          |
|  |  |                        |                      | Action Approved Approved w/Conditions Denied |                             |                |                       | Denied       |
|  |  |                        |                      | Signatu                                      | ure:                        |                | Date:                 |              |
| Permit Take  | en By:   | Date Applied For:      |                      | •  | Zoning A                    | pproval        |                       |              |
| dmartin  |  | 0 <b>4/QL/</b> 2006    |                      |  | 0                           |                | -                     |              |
| 1. This  | permit application do                              | bes not preclude the   | Special Zone or Rev  | iews   | Zoning                      | Appeal         | Ilistoric Prese       | rvation      |
| Appli<br>Feder   | icant(s) from meeting<br>ral Rules.                | g applicable State and | Shoreland            |  | Variance                    |                | Not in District       | or Landmark  |
| 2. Build<br>septic   | ling permits do not in<br>c or electrical work.    | nclude plumbing,       | Wetland              |  | Miscellane                  | ous            | Does Not Require Revi |              |
| <ol> <li>Building permits are void if work is not started within six (6) months of the date of issuance</li> </ol> |  | Flood Zone             |                      | Conditional Use Requires                     |                             | Requires Revie | ew                    |              |
| False information may invalidate a building permit and stop all work   |  | Subdivision            |                      | Interpretation                               |                             | Approved       |                       |              |
|  |  |                        | Site Plan            |  | Approved                    |                | Approved w/C          | onditions    |
|  |  |                        |                      |  |                             |                | . /                   |              |
|  |  |                        |                      | ndite  | Denied                      |                | Denied                | ł.           |

### CERTIFICATION

I hereby certify that I am the owner of record of the named property, or that the proposed work is authorized by the owner of record and that I have been authorized by the owner to make this application as his authorized agent and I agree to conform to all applicable laws of this jurisdiction. In addition, if a permit for work described in the application is issued, I certify that the code official's authorized representative shall have the authority to enter all areas covered by such permit at any reasonable hour to enforce the provision of the code(s) applicable to such permit.

| SIGNATURE OF APPLICANT                      | ADDRESS | DATE | PHONE |
|---|---------|------|-------|
|   |         |      |       |
| RESPONSIBLE PEKSON IN CHAKGE OF WORK. TITLE |         | DATE | PHONE |

•• •• •• ••

| City of Portland, Maine - Buil   | ding or Use Permi         | t                      | <b>Permit No:</b>    | Date Applied For:    | CBL:               |
|--|---------------------------|------------------------|----------------------|----------------------|--------------------|
| <b>389</b> Congress Street, 04101 Tel: (2  | 207) 874-8703, Fax: (     | (207) 874-871 <u>6</u> | 06-0618              | 04/26/2006           | 331 A001001        |
| Location of Construction:  | Owner Name:               | 0                      | Winer Address:       |                      | Phone:             |
| 1039 RIVERSIDE ST  | 1039 RIVERSIDE LL         | .C 1                   | 340 FORE ST          |                      |                    |
| Business Name:   | Contractor Name:          | 0                      | Contractor Address:  |                      | Phone              |
|  | Biskup Construction,      | Inc.                   | 16 Danielle Drive    | Windham              | (207) 892-9800     |
| Lessee/Buyer's Name  | Phone:                    | P                      | ermit Type:          |                      | -                  |
|  |                           |                        | Alterations - Com    | mercial              |                    |
| Commercial 7,500 sf pre-engineered steel building (shell only)-<br>Bldg #3 7,500 sf pre-engineered steel building (shell only)   |                           |                        |                      |                      |                    |
| Dept: Zoning Status: A   | pproved with Conditior    | ns Reviewer:           | Marge Schmucka       | 1 Approval Da        | te: 05/15/2006     |
| Note: BLDG #3  |                           |                        |                      | (                    | Ok to Issue:       |
| 1) Separate permits are required for t   | enant fit up and to deter | rmine use and cer      | tificates of occupat | ncy PRIOR to tenant  | occupancy.         |
| 2) Separate permits shall be required  | for any new signage.      |                        |                      |                      |                    |
| <ol> <li>This permit is being approved on t<br/>work.</li> </ol>   | he basis of plans submi   | itted. Any deviati     | ons shall require a  | separate approval be | fore starting that |
| Dept: Building Status: A   | pproved with Condition    | ns Reviewer:           | Mike Nugent          | Approval Da          | te: 06/06/2006     |
| Note:  |                           |                        |                      | (                    | Ok to Issue: 🗹     |
| 1) Foundation and shell only A separate set of plansand all required technical submissions, prepared by a residtered design professional must be filed and a permit is required for the establishment of a use of the structure. |                           |                        |                      |                      |                    |
| Dept: Fire Status: A   | pproved with Condition    | ns <b>Reviewer:</b>    | Cptn Greg Cass       | Approval Da          | te: 05/22/2006     |
| Note:  |                           |                        |                      |                      | Ok to Issue: 🗹     |
| 1) Life Safety requirements shall be based on occupancy @ tenant fit-up.   |                           |                        |                      |                      |                    |

| PERMIT ISSUED   |   |
|-----------------|---|
| JUN - 6 2006    |   |
| CITY OF PORTLAN | 5 |



CITY OF PORTLAND BUILDING CODE CERTIFICATE 389 Congress St., Room 315 Portland, Maine 04 101

### **ACCESSIBILITY** CERTIFICATE

| Designer:     | Michae   | el R.  | Cha  | rek    |           |       |           |
|---------------|----------|--------|------|--------|-----------|-------|-----------|
| Address of 'I | Project: | 1039 F | Rive | erside | Street    |       |           |
| Nature of Pr  | oject:   | 7,500  | sf   | pre-e  | ngineered | steel | building, |
|               | 5        | shel   | l or | nly    |           |       |           |

The undersigned, to the best of his knowledge, agrees that The technical submissions covering the proposed construction work as described above have been designed in compliance with applicable referenced standards found in the Maine **Himan** Rights Law and Federal Americans with Disability Act.

| (SEAL)             | Signature: <u>M. M. M.</u><br>Title: <u>Principal</u> | - |
|--------------------|---|---|
| (OLINE) APE OF MAL | Firm: Michael Charek Architects                       | - |
|                    | Address: 25 Hartley Street                            | - |
|                    | Portland, ME 04103                                    | - |
|                    | Phone: 207-761-0556                                   | - |

NOTE: If this project is a new Multi Family Structure of 4 Units or more, this project must also be designed in compliance with the Federal Fair Housing Act. On a separate submission, please explain in narrative form the method of compliance.



## Package Industries, Inc.

### Sutton, MA

Has met the requirements for certification in the following programs

# Category MB, Metal Building Systems



May 2006





AFTE

CQQ

\_\_\_\_ נמ∕נמי⊣

Certification valid through the last day of this month

President. American Institute of Steel Construction. Inc.

A down

....

### AISC CATEGORY MB METAL BUILDING SYSTEMS QUALITY CERTIFICATION PROGRAM

| Ν  | Ianufacturer: <u>Package Industries</u>             | Facility Type: <u>Design and Fabrication</u>          |     |  |  |
|--|---|---|-----|--|--|
| L  | ocation: Sutton. Massachusetts                      | Audit Type: Renewal                                   |     |  |  |
| Y  | ear:2006  | Auditor: Dennis Johnson                               |     |  |  |
|  |   | Audit Date: April 13, 2006                            |     |  |  |
|  | GENERAL ARE   | AS OF CONCERN"  |     |  |  |
| Q  | Corporate Policies                                  | • Project Audit Design Codes & Stds. Complia          | nce |  |  |
| o  | Org. Charts/Position Descript./ Exp. Levels         | o Erection & Fabrication Dwgs.                        |     |  |  |
| •  | Welder Qualifications                               | Materials Purchasing Documentation                    |     |  |  |
| ¢  | Welding Documentation                               | <ul> <li>Materials Receiving Documentation</li> </ul> |     |  |  |
| <ul> <li>Subcontract Services</li> </ul> |   | Quality Assurance Procedures                          |     |  |  |
| æ  | Order Instructions                                  | Quality Assurance Documentation                       |     |  |  |
| 0  | Order Documentatinn                                 | <ul> <li>Structural Welding</li> </ul>                |     |  |  |
| 0  | Order Screening                                     | o Structural Fabrication                              |     |  |  |
| ¢  | Letter of Certification                             | o Receiving Practices                                 |     |  |  |
| •  | Design Procedures                                   | • Loading & Handling                                  |     |  |  |
|  |   | o Subcontract Structural Components                   |     |  |  |
| •Se                                      | ee final report comments for specific deficiencies. |   |     |  |  |

See find report comments for specific deficiencies

### PRELIMINARY AUDIT FINDINGS:

- Pass Fail rending further review.
- o Audit materials requiring additional review:

| Auditor Signature: Dends & John | Date: 04/13/06 |
|---------------------------------|----------------|
| Manufacturar's Ran Simaturar    | Date: 04/13/06 |
|                                 | Date, 04/13/00 |

.....

| <b>City of Portland, Maine - B</b><br>389 Congress Street, 04101 Te | uilding or Use Permi<br>l: (207) 874-8703,Fax: | it<br>(207) 874- | 871 <u>6</u> | Permit No:<br>06-0618            | Date Applied For:<br>04/26/2006 | CBL:<br>331 A001001 |
|---|--|------------------|--------------|----------------------------------|---------------------------------|---------------------|
| Location of Construction: Owner Name:                               |  |                  | 0            | wner Address:                    |                                 | Phone:              |
| 1039 RIVERSIDE ST   | 1039 RIVERSIDE LL                              | LC               | 3            | 340 FORE ST                      |                                 |                     |
| Business Name:  | Contractor Name:                               |                  | C            | ontractor Address:               |                                 | Phone               |
|   | Biskup Construction,                           | Inc.             | 1            | 16 Danielle Drive                | Windham                         | (207) 892-9800      |
| Lessee/Buyer's Name   | Phone:   |                  | P            | ermit Type:<br>Alterations - Com | mercial                         |                     |
| Proposed Use:   |  | ן<br>זי          | -oposed      | Project Description:             |                                 |                     |
| Commercial 7,500 sf pre-engineer<br>Bldg #3                         | ed steel building (shell only                  | y)- 7            | ,500 st      | f pre-engineered s               | teel building (shell o          | only)               |
|   |  |                  |              |                                  |                                 |                     |
|   |  |                  |              |                                  |                                 | V                   |
|   |  |                  |              |                                  |                                 |                     |
|   |  |                  |              |                                  |                                 |                     |
|   |  |                  |              |                                  |                                 |                     |
|   |  |                  |              |                                  |                                 |                     |
|   |  |                  |              |                                  |                                 |                     |

### **Comments:**

5/25/2006-mjn: Have Seismic question, engineer sending the calcs.....

### STATEMENT OF SPECIAL CONSTRUCTION MONITORING

### PROJECT: Second Tee Business Park Building #3 Portland, Maine

PERMIT APPLICANT: Jim Biskup APPLICANT'S ADDRESS: 14 Danielle Dr, Windham, ME 04062

STRUCTURAL ENGINEER OF RECORDFoundations:Associated Design Partners, IncPre-Fabricated Steel Building:Package Industries, Inc.

### CONTRACTOR: Biskup Construction

This Statement of Special Construction Monitoring is submitted as a condition for building permit issuance in accordance with Section 1704.0 of the 2003 International BuildingCode. It includes the Schedule of Special Construction Monitoring and Testing as applicable to this project. **Also** included is a listing of agents and other approved agencies to be retained for conducting the monitoring and testing applicable to this project.

The Special Construction Monitoring Coordinator shall keep records of all observations listed herein, and shall furnish field reports to the Registered Design Professional of Record. All discrepancies shall be brought to the immediate attention of the Contractor for correction, and to the Registered Design Professional of Record. If the discrepancies are not corrected, the discrepancies shall be brought to the attention of the Registered Design Professional of Record. Interim reports shall be submitted to the Registered Design Professional of Record monthly, unless more frequent submissions are requested.

The Special Construction Monitoring program does not relieve the Contractor of his or her responsibilities. Job site safety is solely the responsibility of the Contractor. Materials and activities covered under the monitoring schedule are not to include the Contractor's equipment and methods used to erect or install the materials listed.

Prepared by:

Aaron S. Wilson (type or print name)

sig/ S.- all-4/26/06



Building Official's Acceptance:

| Signature | Date | Signature | Date |
|-----------|------|-----------|------|
|           |      |           |      |

### SPECIAL CONSTRUCTION MONITORING AGENTS

This Statement of Special Construction Monitoring/ Quality Assurance Plan includes the following building systems:

- [XI Soils and Foundations
- Cast-in-Place Concrete Retaining walls
- Precast Concrete

Masonry

- [XI Structural Steel
- Cold-Formed Steel Framing
- Spray Fire Resistant Material Wood Construction Exterior Insulation and Finish System Mechanical & Electrical Systems Architectural Systems Special Cases

|    | AGENT   | FIRM                       | CONTACT INFORMATION   |
|----|---|----------------------------|---|
| 1. | Engineer of Record<br>(Foundations& L.G. Steel) | Associated Design Partners | 80 Leighton Rd<br>Falmouth ME 04105<br>Ph: 878-1751           |
| 2. | Special Construction<br>Monitoring Coordinator  | Associated Design Partners | 80 Leighton Rd<br>Falmouth ME 04105<br>Ph: 878-1751           |
| 3. | Field Monitor                                   | S.W. Cole                  | 286 Portland Road<br>Gray, ME 04039-9586<br>P: (207) 657.2866 |
| 4. | Testing Agency                                  | S.W. Cole                  | 286 Portland Road<br>Gray, ME 04039-9586<br>P: (207) 657.2866 |
| 5. | Engineer of Record<br>(Pre-Fab Metal Building)  | Package Industries, Inc    | 15 Harback Rd<br>Sutton, MA 01590<br>PH. (508) 865-5871       |

Note: The testing agency shall be engaged by the Owner or the Owner's Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

### **QUALITY ASSURANCE FOR LATERAL SYSTEMS**

Quality Assurance for Seismic Requirements

| Se | ismi | c Desi | gn Catego | ory |  | В |
|----|------|--------|-----------|-----|--|---|
| -  |      | -      |           | _   |  |   |

Quality Assurance Plan Required (Y/N) N

If seismic design category C, and plan is not required, explain (see exceptions to 1705.1)

Description of seismic force resisting system and designated seismic systems: Ordinary Steel Moment Frames, Ordinary Concentric Steel Braced Frames.

### Quality Assurance for Wind Requirements

| Basic Wind Speed (3 second gust)      | <b>9</b> 4 <i>M</i> PH |
|---------------------------------------|------------------------|
| Quality Assurance Plan Required (Y/N) | Ν                      |

Description of wind force resisting system and designated wind resisting components: Ordinary Steel Moment Frames, Ordinary Concentric Steel Braced Frames.

### Statement of Responsibility

Each contractor responsible for the construction or fabrication of a system or component designated above must submit a Statement of Responsibility in accordance with section 1705.3, and 1706.3 of the 2003 IBC code.

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided if requested.

Keyfor Minimum Qualifications of Inspection Agents:

When the Registered Design Professional in Responsible Charge deems it appropriate that the individual performing a stipulated test or inspection have a specific certification or license as indicated below, such designation shall appear below the *Agency* **Number** on the Schedule.

- **PE/SE** Structural Engineer a licensed SE or PE specializing in the design of building structures
- PE/GE Geotechnical Engineer a licensed PE specializing in soil mechanics and foundations
- EIT Engineer-In-Training a graduate engineer who has passed the Fundamentals of Engineering examination

### American Concrete Institute (ACI) Certification

- ACI-CFTT Concrete Field Testing Technician Grade 1
- ACI-CCI Concrete Construction Inspector
- ACI-LTT Laboratory Testing Technician Grade 1&2
- ACI-STT Strength Testing Technician

### American Welding Society (AWS) Certification

| AWS-CWI      | Certified Welding Inspector          |
|--------------|--------------------------------------|
| AWS/AISC-SSI | Certified Structural Steel Inspector |

### American Society of Non-DestructiveTesting (ASNT) Certification

ASNT Non-DestructiveTesting Technician – Level II or III.

### International Code Council (ICC) Certification

| ICC-SMSI | Structural Masonry Special Inspector           |
|----------|--|
| ICC-SWSI | Structural Steel and Welding Special Inspector |
| ICC-SFSI | Spray-Applied Fireproofing Special Inspector   |
| ICC-PCSI | Prestressed Concrete Special Inspector         |
| ICC-RCSI | Reinforced Concrete Special Inspector          |

### National Institute for Certification in Engineering Technologies (NICET)

| NICET-CT | Concrete Technician – Levels I, II, III & IV |
|----------|--|
|          |  |

- NICET-ST Soils Technician Levels I, II, III & IV
- NICET-GET Geotechnical Engineering Technician Levels I, II, III & IV

### **Exterior Design Institute (EDI) Certification**

EDI-EIFS EIFS Third Party Inspector

|                         | DATE      |
|-------------------------|-----------|
|                         | AGENT #   |
| CTION MONITORING        |           |
| PECIAL CONSTRU          | EVTENT ~6 |
| TABLE 1 – SCHEDULE OF S |           |

• . ·

| MATERIA  | L / ACTIVITY   | EXTENT of<br>MONITORING<br>(Continuous, Periodic,<br>Other, Exempt, None) | COMMENTS  | AGENT # | DATE<br>COMPLETED | REV<br># |
|--|--|---|---|---------|-------------------|----------|
| 1704.3 STEEL CONSTRUCTION  |  |   |   |         |                   |          |
| 1. Material Verification of high strength bolts, nuts, and washers.                        | <ul> <li>Identification markings to conform<br/>to ASTM standards specified in the<br/>approved construction documents.</li> </ul> | Periodic  | Provide inspection reports for field installed bolts to Agent 5 also.       | ę       |                   |          |
|  | b. Manufacturers Certificate of<br>Compliance required.  | Other   | Fabricator to provide Certificate to Agent 1.                               | s       |                   |          |
| <ol> <li>Inspection of High – Strength<br/>Bolting</li> </ol>                              | a. Bearing type connections  | Periodic  | Provide inspection reports to Agent 5 also.                                 | 3       |                   |          |
| 0  | b. Slip – critical connections   | None  | No S-C connections in building  |         |                   |          |
| <ol> <li>Material Venific tion of structural steel</li> </ol>                              | <ul> <li>a. Identification marking to conform<br/>to ASTM standards specified in the<br/>contract documents.</li> </ul>            | Exempt  | Fabricator is AISC certified.   |         |                   |          |
|  | b. Manufacturers certified mill test<br>Reports.   | Exempt  | Fabricator to provide Certificate to Agent 1.                               | 5       |                   |          |
| <ol> <li>Material Verification of weld filler<br/>materials:</li> </ol>                    | <ul> <li>a. Identification marking to conform<br/>to AWS standards specified in the<br/>contract documents.</li> </ul>             | Exempt  | Fabricator is AISC certified.   |         |                   |          |
|  | <ul> <li>b. Manufacturers Certificate of<br/>Compliance required.</li> </ul>   | Exempt  | No field welding. Shop welding<br>performed by AISC certified<br>fabricator |         |                   |          |
| <ol> <li>Inspection of Welding –<br/>Structural Steel</li> </ol>                           | a. Single Pass fillet welds < 5/16"  | Exempt  | No field welding. Shop welding<br>performed by AISC certified<br>fabricator |         |                   |          |
|  | b. Roof deck welds   | Periodic  | Provide inspection reports to Agent 5 also.                                 | Э       |                   |          |
| <ol><li>Inspection of Steel Frame Joint<br/>details for compliance with approved</li></ol> | a. Bracing / moment frame connections  | Periodic  | Provide inspection reports to Agent 5 also.                                 | 3       |                   |          |
| documents.   | b. Member locations  | Periodic  | Provide inspection reports to Agent 5 also.                                 | 3       |                   |          |
|  | <ul> <li>c. Application of joint details at each<br/>connection.</li> </ul>  | Periodic  | Provide inspection reports to Agent 5 also.                                 | 3       |                   |          |
|  |  |   |   |         |                   |          |

|                    | r   | 1                            | T   | T   | T   | T   |   | Г                                    | 1  | 1 | F   | Υ.                                     | T                                  | · · · · ·                    | _                            |  | I  |
|--------------------|---|------------------------------|---|---|---|---|---|--------------------------------------|--|---|---|--|------------------------------------|------------------------------|------------------------------|--|--|
|                    | REV<br>#  |                              |   |   |   |   |   |                                      |  |   |   |  |                                    |                              |                              |  |  |
|                    | DATE<br>completsd   |                              |   |   |   |   |   |                                      |  |   |   |  |                                    |                              |                              |  |  |
|                    | AGENT#  |                              | 3   |   |   | 1,3   | u,4   | m                                    |  |   |   |  |                                    |                              |                              |  |  |
| ECTIONS, cont.     | COMMENTS  |                              |   | No welding of rebar specified<br>in contract drawings     | Allowable loads have not been<br>increased for lateral loads.                     | SER to review and approve mix design(s) prior to delivery. Field agent to verify delivery ticket matches approved mix design. |   |                                      |  |   |   |  |                                    |                              | No pre-stressing in building | No pre-stressing in building                                     |  |
| T OF SPECIAL INSP  | EXTENT of<br>EXTENT of<br>INSPECTION (Continuous,<br>Periodic, Other, None) |                              | Periodic  | None  | None  | Periodic  | Continuous  | Entinuous                            | Periodic                                   |   |   | None                                   | None                               | None                         | None                         | None   | None   |
| TABLE 1 – STATEMEN | ACTIVITY  | 7                            |   |   | prior to and during placement of concrete reased.                                 |   | is, perform slump and air content concrete.   | ooper tech iques.                    | d curing emp∘n sre a d techoiqu s.         |   | -<br>tial facility – 1704.5.2   | a. Proportions of site-prepared mortar | b. Construction of mortar joints   | c. Location of reinforcement | d. Pre-stressing technique   | <ul> <li>Grade and size of pre-stressing<br/>tendons.</li> </ul> | <ul> <li>a. Size and location of structural<br/>elements.</li> </ul> |
|                    | MATERIAI  | 1704.4 CONCRETE CONSTRUCTION | <ol> <li>Inspection of reinforcing steel,<br/>including placement.</li> </ol> | <ol><li>Inspection of reinforcing steel welding</li></ol> | 3. Inspect bolts embedded into concrete  <br>where allowable loads have been incr | 4. Verify concrete mix design(s)  | <ol> <li>Sample fresh concrete for strength test<br/>tests, and determine temperature of c</li> </ol> | Inspection of ∞ncreto placement Tr p | 7. I spection for remintenence of specifie |   | 1704.5 MASONRY CONSTRUCTION<br>Level 1 Special Inspection for non-essen | 1. As Masonry Construction begins,     | the following shall be verified to | ensure conformance           |                              |  | 2. The Inspection program shall verify the following:                |

|  | <b>TABLE 1 – STATEMEN</b>   | IT OF SPECIAL INSP   | ECTIONS, cont.               |         |                   |          |
|--|---|--|------------------------------|---------|-------------------|----------|
| MATERIA  | LACTIVITY   | EXTENT of<br>INSPECTION (Continuous,<br>Periodic, Other, None) | COMMENTS                     | AGENT # | DATE<br>COMPLETED | REV<br># |
|  | b. Type, size, and location of embedded anchors.  | None   |                              |         |                   |          |
|  | c. Size, grade, and type of reinforcing   | None   |                              |         |                   |          |
| 1704.5 MASONRY CONSTRUCTIO<br>Level 1 Special Inspection for non-esser                           | N -<br>ntial facility - 1704.5.2  |  |                              |         |                   |          |
| 2. The Inspection program shall verify   | d. welding of reinforcing bars  | None   |                              |         |                   |          |
| the following, cont:   | e. Protection of Masonry during cold<br>weather (temp. below 40 deg F.)   | None   |                              |         |                   |          |
|  | f. Application and measurement of pre-<br>stressing reinforcement   | None   | No pre-stressing in building |         |                   |          |
| 3. Prior to grouting, the following  | a. Grout space is clean   | None   |                              |         |                   |          |
| shall be verified to ensure  | b. Placement of reinforcement   | None   |                              |         |                   |          |
| compliance.  | <ol> <li>Proportions of site-prepared grout</li> </ol>  | Nūne   |                              |         |                   |          |
|  | d. Construction of mortar joints  | None   |                              |         |                   |          |
| <ol> <li>Grout placement shall be verified to e<br/>construction document provisions.</li> </ol> | nsure compliance with code and  | None   |                              |         |                   |          |
| 5. Preparation of any grout specimens, n<br>he abserved  | vortar specimens and/or prisms shall  | None   |                              |         |                   |          |
| <ul> <li>voluments and the approved submitt</li> </ul>   | provisions of the construction<br>als shall be verified.  | лопе   |                              |         |                   |          |
|  |   |  |                              |         |                   |          |
| 1704.6 WOOD CONSTRUCTION   |   |  |                              | i<br>i  |                   |          |
| <ol> <li>Horizontal Diaphragms and<br/>Vertical Shearwalls</li> </ol>                            | a. Inspect sheathing size, grade, and<br>thickness for conformance with<br>construction documents.  | None   |                              |         |                   |          |
|  | b. Inspect sheathing fastener size and<br>pattern for conformance with<br>construction documents.   | None   |                              |         |                   |          |
|  | c. Verify attachment to supporting elements is per contract documents.  | None   |                              |         |                   |          |
| <ol> <li>Wood truss fabricator certification /<br/>quality control procedures</li> </ol>         | Verify shop fabrication and quality<br>control procedures for wood truss plant.   | None   |                              |         |                   |          |
| 3. Material Grading  | Verify material grading for sawn lumber<br>for compliance with construction<br>documents. Verify manufactured lumber<br>(LVL'S, PSL's) for conformance with | None   |                              |         |                   |          |

Page 7 of 10

|   | TABLE 1 – STATEMEN  | VT OF SPECIAL INSP   | ECTIONS, cont.                                     |        |                   |          |
|---|---|--|--|--------|-------------------|----------|
| MATERIA   | L/ACTIVITY  | EXTENT of<br>INSPECTION (Continuous,<br>Periodic, Other, None) | COMMENTS   | AGENT# | DATE<br>COMPLETED | REV<br># |
| 1704.11 SPRAYED FIRE-<br>RESISTANT MATERIAL                           | <ul> <li>Verify conformance of the prepared<br/>surface with manufacturer's<br/>specifications prior to application of<br/>material.</li> </ul>   | None   | No Sprayed Fire-Resistant<br>material in building. |        |                   |          |
|   | <ul> <li>b. Verify that substrate's ambient<br/>temperature meet manufacturer's<br/>specifications.</li> </ul>  | None   |  |        |                   |          |
|   | <ul> <li>Verify that material thickness meets<br/>design specifications.</li> </ul>   | None   |  |        |                   |          |
|   | d. Verify that the material density meets<br>the design specifications. Test in   | None   |  |        |                   |          |
|   | e. verily that bond strength between<br>material and substrate is greater than<br>or equal to 150 psf. Test in<br>accordance with ASTM E 736 and<br>IBC 2003 1704.11.5.1 –<br>1704.11.5.2 | None   |  |        |                   |          |
|   |   |  |  |        |                   |          |
| 1704.12 EXTERIOR AND<br>INSULATION AND FINISH<br>SYSTEMS (EIFS)       | Verify conformance of EFIS installation<br>with manufacturers and design<br>specifications.   | None   | No EIFS on building.                               |        |                   |          |
|   |   |  |  |        |                   |          |
| 1704.13 SPECIAL CASES<br>COLD FORMED METAL<br>FRAMING                 |   |  |  |        |                   |          |
| <ol> <li>Horizontal Diaphragms and Vertical<br/>Shearwalls</li> </ol> | a. Inspect sheathing size, grade, and<br>thickness for conformance with<br>construction documents.  | None   |  |        |                   |          |
|   | <ul> <li>Inspect sheathing fastener size and<br/>pattern for conformance with<br/>construction documents.</li> </ul>  | None   |  |        |                   | Ĩ        |
| 2. Framing  | Verify member size, thickness, material,<br>and spacing is in accordance with design<br>specifications and drawings.  | None   |  |        |                   |          |

•••••••

|                        | <b>TABLE 1 – STATEMEN</b>  | <b>VT OF SPECIAL INSPI</b>                                     | ECTIONS, cont. |        |                   |          |
|------------------------|--|--|----------------|--------|-------------------|----------|
| MATERIAI               | L/ACTIVITY   | EXTENT of<br>INSPECTION (Continuous,<br>Periodic, Other, None) | COMMENTS       | AGENT# | DATE<br>COMPLETED | REV<br># |
| 3. Framing Connections | Verify that member connections are in accordance with design specifications and drawings.  | None   |                |        |                   |          |
| 4. Welding             | Verify welding of cold formed members<br>is in accordance with design<br>specifications and AWS standards.   | Холе   |                |        |                   |          |
| 5. Light Gage Trusses  | a. Verify that light gage trusses are<br>design in accordance with the loads<br>specified on the contract documents.   | None   |                |        | -                 |          |
|                        | <ul> <li>b. Verify that light gage trusses and<br/>truss bracing is installed per<br/>manufacturers specifications,<br/>contract documents, and BCSI 1 A3<br/>guidelines.</li> </ul> | None   |                |        |                   |          |
| 1704.10 SMOKE CONTROL  | <ul> <li>a. Test ductwork for leakage and recode<br/>device locations prior to<br/>concealment of mechanical systems.</li> </ul>   | None   |                |        |                   |          |
|                        | <ul> <li>b. Prior to building occupation, perform<br/>pressure difference testing, flow<br/>measurements and detection, and<br/>control monitoring.</li> </ul>                       | None   |                |        |                   |          |

Page 10 of 10



Package Industries, Inc.

15 Harback Road Sutton, **MA** 01590 TEL (508) 865-5871 FAX (508) 865-9130 Email sales@pkgmail.com

| Letter of (  | Certifica    | ation (Page        | 1 of 2                                   | )  |                     |                      |   |                       |      |
|--|--------------|--------------------|--|--|---------------------|----------------------|---|-----------------------|------|
| <i>Customer:</i><br>Biskup Construction Inc.<br>16 Danielle Drive<br>Windham, ME 04062 |              |                    | ,  | Project:<br>Second Tee<br>インラクRiverside Street<br>Portland, ME 04103 |                     |                      | Date: 4/11/2006<br>Project ID: 0603-060 |                       |      |
| ;  |              |                    | 19 19 19 19 19 19 19 19 19 19 19 19 19 1 | Over   | all Building Des    | scription            |   |                       |      |
| Width I<br>(ft.)   | Length (ft.) | Left Eave<br>(ft.) | R  | ight Eave<br>(ft.)   | Left Pitch<br>(:12) | Right Pitch<br>(:12) | Peak Height<br>(ft.)                    | Ridge Offset<br>(ft.) | ~~ ! |
| 75.0   | 100.0        | 21.56              |  | 20.0   | N/A                 | 0.25                 | 21.56                                   | 75.0                  | 1    |

This is to certify the above referenced building and its components have been designed in accordance with Package Industries, Inc.'s standard design practices and established pertinent procedures and recommendations of the following Organizations and/or Specifications.

American Institute of Steel Construction AISC 89American Iron and Steel Institute NASPEC 01American Welding Society Structural Welding Code (AWS D1.1)Metal Building Manufacturers Association (MBMA)American Society for Testing and Materials (ASTM)AISC Category MB Manufacturers Certification

Design Data

| Building Code: IBC 03 Buildin             | ng Classification Category: Standard Building End Use: Mixed    |
|---|---|
| Snow Loads                                | Seismic Loads   |
| Ground Snow (Pg) : 60.0 psf               | Seismic Hazard Group : I  |
| Snow Exposure Factor (Ce) : 1.0           | Seismic Importance (Ie) : 1.0                                   |
| Snow Thermal Factor (Ct) : 1.0            | 0.2 Sec Spectral Response (Ss) : 0.3179                         |
| Snow Importance Factor (Is) : 1.0         | 1.0 Sec Spectral Response $(S_1)$ : 0.0775                      |
| Flat Roof Snow (Pf) : 42.0 <i>psf</i>     | Design Spectral Response (Sds) : 0.328                          |
| Sloped Roof Factor (Cs) : 1.0             | Design Spectral Response (Sd <sub>1</sub> ) : 0.124             |
| Sloped Roof Snow (Ps) : 42.0 <i>psf</i>   | Seismic Design Category : B                                     |
| Design Roof Snow : 42.0 <i>psf</i>        | Soil Profile : D  |
| % Snow Used in Seismic : 20               | Response Modification (OMF), R : 3.0                            |
| Roof Dead, Collateral & Live Loads        | Response Modification (OCBF), R : 5.0                           |
| Dead Load : 3.0 psf                       | Seismic Response Coefficient (OMF), Cs : 0.1092                 |
| Collateral Load : 5.0 <i>psf</i>          | Seismic Response Coefficient (OCBF), Cs : 0.0655                |
| Live Load : 20 <i>psf</i>                 | Deflection Amplification (OMF),Cd : 3.0                         |
| Live Load Reduction Taken : No            | Deflection Amplification (OCBF), Cd : 4.5                       |
| Wind Loads                                | Design Base Shear $(\mathbf{V}) = Cs^* W$ :                     |
| Basic Wind Speed (3-second gust) : 94 mph | Analysis Procedure : 1617.4                                     |
| Wind Exposure : B                         |   |
| Wind Directionality Factor (Kd) : 0.85    | Auxiliary Load(s)   |
| Wind Topographic Factor (Kzt) : 1.0       | (3) 200 lb. suspended heater units (located max. 3' off frames) |
| Building Enclosure : c - closed           |   |
| Importance (Iw) : 1.00                    |   |
| Reference Wind Pressure (Pv) : 22.6 psf   |   |
| Internal Pressure Coeff. (GCpi) : +-0.18  |   |
| ······································    |   |



### Package Industries, Inc.

15 Harback Road Sutton, MA 01590 TEL (508) 865-5871 FAX:(508) 865-9130 Email sales@pkgmail.com

| Letter of Certification (Page 2 of | [2]                |                      |
|------------------------------------|--------------------|----------------------|
| Customer:                          | Project:           | Date: 411 112006     |
| Biskup Construction Inc.           | Second Tee         | Project ID: 0603-060 |
| 16 Danielle Drive                  | Riverside Street   |                      |
| Windham, ME 04062                  | Portland, ME 04103 |                      |

Additional Structural Material may be fabricated and provided for use in a Package Industries, Inc. building by any of the following fabricators:

Panels and Trims:

MBCI/NCI Building Components MBCI/NCI Building Components MBCI/NCI Building Components

Barjoist and Decking:

Canam Steel Corp. Canam Steel Corp. John W. Hancock, Jr., Inc. Vulcraft Div., Nucor Corp. SMI Joist Company Rome, **NY** Richmond, **VA** Atlanta, GA

Point of Rocks, MD Columbus, OH Salem, VA St. Joe, IN Hope, Arkansas

This Letter of Certification applies solely to the building and its component parks as furnished by Package Industries, Inc., and specifically excludes any foundation, masonry, general contract work, materials or components not furnished by Package Industries, Inc., or any unauthorized modifications to framing systems furnished by Package Industries, Inc.. Inspections andior erection certifications are not by Package Industries, Inc..

The Design and Certification for this project is in accord with the provisions and loads specified in the Order Documentation. The buyer is responsible for verifying that the specified loads above are in compliance with the local regulatory authorities.

Sincerely,

Dean R. Mantelly P.E.



| Project:  | Secon                                | d Tee             |                       |            | Da            | ate: _ | 4/18/2006 |
|-----------|--------------------------------------|-------------------|-----------------------|------------|---------------|--------|-----------|
| Location: | Portland, I                          | ME 04103          |                       |            | By            | /:     | DRM       |
| Project#: | 0603                                 | -060              |                       |            |               |        |           |
|           |                                      |                   | <u>Code</u>           | IBC 2003   |               |        |           |
| Input     | Zip Code:                            | 04103             |                       |            |               |        |           |
| USG       | S Location:                          | 43.689<br>-70.288 | Latitude<br>Longitude |            |               |        |           |
| USGS Haz  | zard by Lat/L                        | ong 2002-         | (2% PE in 50          | )yr.)      |               |        |           |
|           | S <sub>s</sub> =<br>S <sub>1</sub> = | 31.79%g<br>7.75%g |                       |            |               |        |           |
| T. 1604.5 | Buildin O                            | ccupanc C         | Cate o for            | Wind, Snow | and Seismic I | oads   |           |

### Cate o for Wind, Snow and Seismic Loads

| Cate or | Nature of Occu anc         |
|---------|----------------------------|
|         | Low hazard buildings       |
|         | All other buildings        |
|         | Public gathering buildings |
| IV      | Essential buildin s        |
|         | All other buildings        |

### 1616.2 Seismic Use Group

| Bldg Cat. | Seismic Use Group |
|-----------|-------------------|
| I         | ]                 |
| II        | 11                |
| 111       | 111               |
| IV        | I                 |
|           |                   |

### T. 1604.5 Occupancy Importance Factors

| Seismic Use Group | Seismic Imoortance Factor |
|-------------------|---------------------------|
| I                 | 1                         |
| 11                | 1                         |
| 111               | 1.25                      |
| IV                | 1.5                       |

| Seismic Use Group | Н |
|-------------------|---|
| Site Class:       | D |

| Calculate S <sub>ms</sub> : | (Eq. 16-38)                          |
|-----------------------------|--------------------------------------|
| S <sub>ms</sub> = I         | $F_aS_s = (1.5457)(0.3179) = 0.4914$ |
| S <sub>DS</sub> = 2         | $2/3(S_{ms})=(2/3)(0.4914)=0.3276$   |

| T.1615.1.2 | 2(1)       | Values of             | F <sub>a</sub> =    | 1.5457               | $S_{MS} = 0.4914$   |                       |  |
|------------|------------|-----------------------|---------------------|----------------------|---------------------|-----------------------|--|
| Site Class |            | S <sub>s</sub> <=0.25 | S <sub>s</sub> =0.5 | S <sub>s</sub> =0.75 | S <sub>s</sub> =1.0 | S <sub>s</sub> >=1.25 |  |
| A          | Hard rock  | 0.8                   | 0.8                 | 0.8                  | 0.8                 | 0.8                   |  |
| В          | Rock       | 1                     | 1                   | 1                    | 1                   | 1                     |  |
| С          | Dense soil | 1.2                   | 1.2                 | 1.1                  | 1.00                | 1                     |  |
| D          | Stiff soil | 1,6                   | -1.4                | 1.2                  | 1.10                | 1                     |  |
| E          | Soil       | 2.5                   | 1.7                 | 1.2                  | 0.90                | **                    |  |
| F          | Soft       | **                    | **                  | **                   | **                  | **                    |  |
| D          | Stiff soil | 1.6                   | 1.4                 | 1.2                  | 1.1                 | 1                     |  |

 $S_{DS} = 0.3276$ 

Use straight-line interpolation between these values

|   | 11 10 10.0 |                                 | 00.g 0 a.0g |               | •     |                   |        |
|---|------------|---------------------------------|-------------|---------------|-------|-------------------|--------|
|   |            | Short Peri                      | od Respons  | e Acceleratio | ons   |                   |        |
| I |            | Value of S <sub>DS</sub>        | Seismic     | : Use         | Group |                   |        |
| ſ |            |                                 | I           |               | HI    | S <sub>DS</sub> = | 0.3276 |
|   | 1          | S <sub>DS</sub> < 0.167g        | A           | A             | A     | Design Category:  | В      |
|   | 2          | 0.167g<=S <sub>DS</sub> < 0.33g | В           | - B           | С     |                   |        |
|   | 3          | 0.33g<=S <sub>DS</sub> < 0.5g   | С           | C             | D     |                   |        |
|   | 4          | 0.5g <= S <sub>DS</sub>         | D           | D             | D     |                   |        |

T. 1616.3(1)

### Seismic Design Category Based on

Calculate  $S_{m1}$ : (Eq. 16-39)  $S_{m1} = F_v S_1 = (2.4)(0.0775) = 0.1860$  $S_{d1} = 2/3(S_{m1})=(2/3)(0.1860)=0.1240$ 

| Site Clas | SS         | S <sub>1</sub> <=0.1 | S <sub>1</sub> =0.2 | S <sub>1</sub> =0.3 | S <sub>1</sub> =0.4 | S <sub>1</sub> >=0.5 |
|-----------|------------|----------------------|---------------------|---------------------|---------------------|----------------------|
| A         | Hard rock  | 0.8                  | 0.8                 | 0.8                 | 0.8                 | 0.8                  |
| В         | Rock       | 1                    | 1                   | 1                   | 1                   | 1                    |
| C         | Dense soil | 1.7                  | 1.6                 | 1.5                 | 1.40                | 1.3                  |
| D         | Stiff soil | 2.4                  | 2                   | 1.8                 | 1.60                | 1.5                  |
| E         | Soil       | 3.5                  | 3.2                 | 2.8                 | 2.40                | **                   |
| F         | soft       | **                   | **                  | **                  | ^^                  | ~~                   |

Straight-line interpolation not required ( $S_1 \le 0.1$ )

|   | Value of S <sub>D1</sub>        | Seismic | Use | Group |                         |
|---|---------------------------------|---------|-----|-------|-------------------------|
|   |                                 | Ι       | ]]  | 111   | S <sub>D1</sub> = 0.124 |
| 1 | S <sub>D1</sub> < 0.067g        | А       | Α   | А     | Design Categorv: B      |
| 2 | 0.067g<=S <sub>D1</sub> <0.133g | В       | В   | С     |                         |
| 3 | 0.133g<=S <sub>D1</sub> < 0.2g  | С       | С   | D     |                         |
| 4 | 0.29 <= S <sub>D1</sub>         | D       | D   | D     |                         |

Summary: Seismic Design Category =  $\underline{B}$ 

| <br>FROM DESIGNER:                    | TUN ). WILSON.  | - 1350CIM          | MAN DESIGN I MAINERS IN   |
|---------------------------------------|---|--------------------|---|
| DATE: <u> </u>                        | 125106  |                    |   |
| Job Name: 10                          | 39 RIVERSIDE  | Lot                | #3 SHELL ONLY   |
| Address of Construction:              | 039 RIVERSIDE   | DR.                |   |
|                                       | 2003 Internation  | nal Building (     | Code  |
| Construction pro                      | ject was designed accord                                    | ing to the build   | ing code criteria listed below:   |
| Building Code and Year 2              | <u>003/BC</u> Use (   | Broup Classific    | cation(s)   |
| Type of Construction                  |   |                    |   |
| Will the Structure have a Fire sup    | pression <b>system</b> in Accordar                          | ice with Section   | 903.3.1 of the 2003 IRC   |
| Is the Structure mixed use?           | if yes, separated or non se                                 | eparated (see Sec  | ction 302.3)  |
| Supervisory alarm system?             | _ Geotechnical/Soils report                                 | t required?( See S | Section 1802.2)   |
| STRUCTURAL DESWN                      | ICALCULATIONS   | NO                 | Live load reduction   |
| Submit<br>                            | ted for all structural members                              | 20                 | Roof <i>Live</i> loads (1603.1.2, 1607.11)                                  |
| DESIGNLOADS ON CO                     | NSTRUCTION DOCUMENTS  | Root snow lo       | Dads (7603.7.3,1 <b>808</b> )   |
| (1603)                                |   | 60                 | Ground snow load, $P_g$ (1608.2)  |
|                                       | (179 loads (7603.11, 7807)                                  | 46                 | IF P <sub>0</sub> > 10.psf, flat-roof snow load, P <sub>1</sub><br>(1608_3) |
| <u> </u>                              | Eddus Strown  | 1.0                | If Py > 10ps1, snow exposure factor, Ce<br>(Table 1608.3.1)                 |
|                                       | ·   | - 1.0              | If $P_g > 19$ psf, snow load importance<br>factor is (Table 1604.5)         |
|                                       |   | 1.0                | Roof thermal factor, Ct (Table 1608,3.2)                                    |
|                                       |   | 42                 | Sloped roof snowload, Ps (1808.4)   |
|                                       |   | B                  | Selamic design category (1818.9)  |
| Wind loads (1803.1.4, 180             | 9)  | 3.D                | Basio selamio-force-realisting system                                       |
| 1609.6 Design of                      | ption utilized (1609.1. 1, 1609.6                           | 3/3                | (140/0-1617.6.2)<br>Responsemodification coefficient R                      |
| <u> </u>                              | d speed (1809.3)  |                    | and deflection amplification fador, Cd<br>(Table 1617.6.2)                  |
| <u>reo</u> Building o<br>factor, i    | ategory and wind Importance<br>(w (Table 1604.6, 1609.5)    | 1617.4             | Analysis procedure (1616.6, 16175)  |
|                                       | osure category (1608.4)                                     | V=65·W             | Design base shear (1617.4, 1617.5.1)  |
| <u>+/- 0.18</u> Internal p<br>+/- 34  | ressurece filolent (ASCE 7)                                 | Floodloads(18      | <b>203.1.6</b> , 1612)  |
| Compone<br>(1 <b>609</b> .1           | nt and <b>cladding</b> pressures<br>.1, 1 <i>609.6.2.2)</i> | NIA                | Floodhazard area (16123)  |
| <u>+1-19,1</u> Main force<br>1609.6.  | wind pressures (7603.1. 1,<br>2.1)                          | 69.0'              | Elevation of structure  |
| Faithquake dealan data (18            | 08 1 5 1614 . 1828)   | Other loads        | Concentrate d loads (1907. ()   |
| 1617. 4 Design opt                    | ion utilized (1814.1)                                       | N/A                | Partition back (1607.5)   |
| Selsmio us                            | e group ("Category")  | N/A                | Impact loads (1807,8)   |
| (Table 1<br>0.327 /0.124 Spectral res | ರು4ನ, 1616.2)<br>sponse coefficiente. Sp.s &                | N/A                | Misc. loads (Table 1807.8,1607.61,  |

|



• Geotechnical Engineering • Field & Lab Testing • Scientific & Environmental Consulting

04-0238

April 1, 2004

Hardy Pond Construction Attention: Bob Goudreau 1039 Riverside Street, Suite 11 Portland, Maine 04103

Subject: Preliminary Geotechnical Engineering Services Limited Investigation Bearing Capacity Assessment Proposed Second Tee Business Park **1039** Riverside Street Portland, Maine

Dear Mr. Goudreau:

As requested, S. W. COLE ENGINEERING, INC. has observed a subsurface investigation for the proposed Second Tee Business Park located at 1039 Riverside Street in Portland, Maine. The purpose of our work was to observe the subsurface conditions at the site and provide a preliminary assessment of allowable soil bearing capacity. The contents of this report are subject to the limitations set forth in Attachment A.

### **PROPOSED CONSTRUCTION**

We understand that a new business park **is** proposed on a 16-acre parcel of land at 1039 Riverside Street in Portland, Maine. The parcel will be developed for 10 structures measuring from 6,000 to 25,000 square feet. The structures will be one story metal buildings with finish floor grades within 1 to 2 feet of existing grade and light floor loading.

### **EXPLORATION AND TESTING**

As requested, we observed four test pits made at the site on March 26, 2004. The explorations were selected and located in the field by Hardy Pond Construction. The approximate locations of the explorations are shown on the "Exploration Location Sketch" attached as Sheet 1.



Logs of the explorations, based on our observations and laboratory testing are attached as Sheets 2 and 3. A key to the notes and symbols used on the logs is attached as Sheet 4.

Laboratory testing was performed on selected samples recovered from the explorations. One grain size analysis was performed and the results are presented on Sheets 5 and 6.

### SUBSURFACE CONDITIONS

Test Pits TP-I through TP-4 generally encountered 0.5 to 1.0 feet of dark brown sandy silt with organics overlying 4 to 6 feet of brown silty fine to medium sand. The silty sand overlies gray silty sand with silt and clay layers. Test Pits TP-1 through TP-3 were terminated in the gray silty sand at a depth of 8.5, 8.0 and 6.0 feet, respectively. Test Pit TP-4 encountered gray silty clay at a depth of 7 feet and was terminated at 8.0 feet.

Groundwater was observed in the explorations at depths of about 4 to 4.5 feet at the time of the fieldwork. The soils were generally wet below the ground surface. Long-term groundwater information is not available.

### **EVALUATIONS AND RECOMMENDATIONS**

Based on our observations and shallow groundwater conditions encountered, we recommend that the footings be placed on 8 inches of crushed stone over a geotextile fabric placed on the undisturbed native silt sand. We further recommend that a smooth edged bucket be utilized to excavate to subgrade in order to reduce disturbance of the bearing soils. Footings should be placed at a depth of at least 4.5 feet below exterior finish grade to provide frost protection. Based on the findings at the widely spaced test pits, we recommend that preliminary foundation design consider a net allowable bearing contact pressure not exceeding 2.5 ksf. All footings should be at least 24 inches in width.

Groundwater will be encountered during excavation work. Sumping and pumping dewatering techniques should be adequate to control groundwater below footing subgrade elevation. Controlling the water levels to a at least one foot below subgrade elevations **will** help **stabilize** the subgrade and provide **a** more suitable working surface during construction.

Our services have been limited by the client to widely spaced test pits and providing a preliminary assessment of allowable soil bearing capacity at those locations. Other services were specifically not requested by the client. We recommend that additional explorations



including test pits and/or test borings be made specific to each structure proposed at the site. This is to determine if soil conditions are consistent with those found at these explorations.

S. W. COLE ENGINEERING, INC. should be on-site to observe subgrades prior to fill or concrete placement in the event that subsurface conditions are found to differ from those anticipated. *S*.W. COLE ENGINEERING, **INC.** is available to provide field and laboratory testing of soils, concrete, asphalt, masonry, spray-applied fire-proofing and structural steel.

### CLOSING

It has been a pleasure to be of assistance to you with this phase of your project. If you have any questions or if we may be of further assistance, please do not hesitate to contact us.

Sincerely, S. W. COLE ENGINEERING, INC.

Robert & Cheput J.

Robert **E.** Chaput, Jr., P.E. Vice President

REC:kml P:\Swc-2004\04-0238\04-0238 Report.doc



### ATTACHMENT A Limitations

This report has been prepared for the exclusive use of Hardy Pond Construction for specific application to the Proposed Second Tee Business Park at 1039 Riverside Street in Portland, Maine as described herein. Our services were limited by Hardy Pond Construction to an assessment of **soil** bearing capacity only and a deeper soils investigation to evaluate settlement and other geotechnical considerations was specifically excluded by Hardy Pond Construction. Hardy Pond Construction has agreed to protect and hold harmless S.W.COLE ENGINEERING, INC. from any and all claims, including third-party claims, for damages or consequential damages due to underlying soil conditions including but not limited to post-construction settlement. S.W.COLE ENGINEERING, INC. has endeavored to conduct the work in accordance with generally accepted soil and foundation engineering practices. No other warranty, expressed or implied, is made.

The soil profiles described in the report are intended to convey general trends in subsurface conditions. The boundaries between strata are approximate and are based upon interpretation of exploration data and samples. Observations have been made during exploration work to assess site groundwater levels. Fluctuations in water levels will occur due to variations in rainfall, temperature, and other factors.

The analyses performed during this investigation and recommendations presented in this report are based in part upon the data obtained from subsurface explorations made at the site. Variations in subsurface conditions may occur between explorations and may not become evident until construction. If variations in subsurface conditions become evident after submission of this report, it will be necessary to evaluate their nature and to review the recommendations of this report.

S.W.COLE ENGINEERING, INC.'s scope of work has not included the investigation, detection, or prevention of any Biological Pollutants at the project site or in any existing or proposed structure at the site. The term "Biological Pollutants" includes, but is not limited to, molds, fungi, spores, bacteria, and viruses, and the byproducts of any such biological organisms.

Recommendations contained in this report are based substantially upon information provided by others regarding the proposed project. In the event that any changes are made in the design, nature, or location of the proposed project, S.W.COLE ENGINEERING, INC. should review such changes as they relate to analyses associated with this report. Recommendations contained in this report shall not be considered valid unless the changes are reviewed by S.W.COLE ENGINEERING, INC.







### VCOLE NEERING, INC. **TEST PIT LOGS** PROJECT/CLIENT: PROPOSED SECOND TEE BUSINESS PARK / HARDY POND CONSTRUCTION PROJECT NO.: SWC REP.: LOCATION: 1039 RIVERSIDE STREET, PORTLAND, MAINE BACKHOE FIRM: HARDY POND CONSTRUCTION

OPERATOR: BOB GOUDREAU

.

04-0238

| 1         |       |                   | TEST PIT_                             | <u>IP-3</u>         |           |              |              |
|-----------|-------|-------------------|---------------------------------------|---------------------|-----------|--------------|--------------|
|           | DATE: | 3/26/2004         | SURFACE ELEVATION:                    | IOT AVAIL.          | LOCATION: | SEE SHEET 1  | and a second |
| SAMPLE    | DEPTH |                   | n Billion (n. Sterredillinis)≢5(ei;{i | PhileMp States      |           | TEST RESULTS |              |
| NO. DEPTH | (FT)  | C. C. S. C. S. C. | the second second second              |                     |           |              | Sec. Sec. 12 |
|           | 0.5'  |                   | BROWN SAND AND GRAVEL, TH             | RACE COBBLES        |           |              |              |
|           | 45,   |                   | QRANGE/BROWN SILTY FINE TO            | 1D<br>D MEDIUM SAND |           |              |              |
| S-3 55    |       |                   | GRAY FINE SAND WITH SILT AN           | D CLAY LAYERS       |           |              |              |
|           | 6.00  | <u> </u>          | BOTTOM OF EXPLORAT                    | IONAT 6'            |           |              | i            |
|           | 1     |                   |                                       |                     |           |              |              |
|           | OMPLE |                   | 6'                                    | DEPTH TO WATE       | R:        | 4'           |              |

|           |                   |             | TES                      | 5T PIT        | TP-4            |           |                |
|-----------|-------------------|-------------|--------------------------|---------------|-----------------|-----------|----------------|
|           | DATE:             | 3/26/2004   | SURFACE ELEV             |               | DT AVAIL.       | OCATION:  | SEE SHEET 1    |
| SAMPLE    | DEPTH             |             | AND COMPANY STATES       | 101=5(c);=11; | HT(0)85         |           | TESTIRESULTS   |
| NO. DEPTH | (FT)              |             |                          | 1             |                 | の理解を対応すたが |                |
|           | 1                 |             | DARK BROWN SAND          | OY SILT WIT   | HORGANICS       |           |                |
|           | <u>، 8"</u>       |             |                          |               |                 |           | 4              |
|           |                   |             | LIGHT BROWN              | I FINE SAND   | DY SILT         |           |                |
|           |                   |             |                          |               |                 |           |                |
|           |                   |             |                          |               |                 |           |                |
|           | 3.3               | <u>↓</u>    |                          |               |                 |           |                |
|           |                   |             | BROWN                    | SILTY SAN     | D               |           |                |
|           |                   |             |                          |               |                 |           |                |
|           |                   |             |                          |               |                 |           |                |
|           | 65'               |             | _                        |               |                 |           | l              |
|           | - 70 <sup>-</sup> |             | - GRAY SILTY FINE SAND I | NITH SILT A   | ND CLAY LAYERS  |           |                |
| 7.5       | 80'               |             | GRAY                     | SILTY CLAÝ    |                 |           |                |
|           | 1                 |             | BOTTOM OF E              | XPLORATIO     | DNAT 8          |           |                |
|           |                   |             |                          |               |                 |           |                |
|           | [                 | j           |                          |               |                 |           |                |
|           |                   | ł           |                          |               |                 |           |                |
|           |                   | TION DEPTH. | 8'                       |               | DEPTH TO WATER: | NO FREE   | WATER OBSERVED |
|           |                   |             |                          |               |                 |           |                |

6



• Geotechnical Engineering • Field & Lab resting • Scientific & Environmental Consulting

### KEY TO THE NOTES & SYMBOLS Test Boring and Test Pit Explorations

All stratification lines represent the approximate boundary between soil types and the transition may be gradual.

### Key to Symbols Used:

- w water content, percent (dry weight basis)
- q<sub>u</sub> unconfined compressive strength, kips/sq. ft. based on laboratory unconfined compressive test
- $S_v$  field vane shear strength, kips/sq. ft.
- L<sub>v</sub> lab vane shear strength, kips/sq. ft.
- q<sub>p</sub> unconfined compressive strength, kips/sq. ft. based on pocket penetrometer test
- O organic content, percent (dry weight basis)
- W<sub>L</sub> liquid limit Atterberg test
- W<sub>P</sub> plastic limit Atterberg test
- WOH advance by weight of hammer
- WOM advance by weight of man
- WOR advance by weight of rods
- **HYD** advance by force of hydraulic piston on drill
- RQD Rock Quality Designator an index of the quality of a rock mass. RQD is computed from recovered core samples.
- γτ total soil weight
- y<sub>B</sub> buoyant soil weight

### Description of Proportions:

0 to 5% TRACE 5 to 12% SOME 12 to 35% "Y" 35+% AND

**REFUSAL:** <u>Test Boring Explorations</u> - Refusal depth indicates that depth at which, in the drill foreman's opinion, sufficient resistance to the advance of the casing, auger, probe rod or sampler was encountered to render further advance impossible or impracticable by the procedures and equipment being used.

**REFUSAL:** <u>Test Pit Explorations</u> - Refusal depth indicates that depth at which sufficient resistance to the advance of the backhoe bucket was encountered to render further advance impossible or impracticable by the procedures and equipment being used.

Although refusal may indicate the encountering of the bedrock surface, it may indicate the striking of large cobbles, boulders, very dense or cemented soil, or other buried natural or man-made objects or it may indicate the encountering of a harder zone after penetrating a considerable depth through a weathered or disintegrated zone of the bedrock.





ASTM C-117 & C-136

RYAN BRAGG

| Project Name    | HARDYPOND PORTLAND RIVERSIDE COMMERCIAL SUBDIVISION SSI | Project Number<br>Lab ID | 04-0238<br>984A |
|-----------------|---|--------------------------|-----------------|
| Client          | HARDYPONDCONSTRUCTIONINC                                | Date Received            | 3/26/2004       |
| Exploration     | TP-2,\$-2,4.0'  | Date Completed           | 3/29/2004       |
| Material Source |   | Tested By                | RYAN BRAG       |

| SIEVE OPENING (mm) | <b>SIEVE SIZE</b> | AMOUNT PASSING (% | )           |
|--------------------|-------------------|-------------------|-------------|
| 152.4              | 6"                | 100               |             |
| 127                | 5"                | 100               |             |
| 101.6              | <b>4</b> "        | 100               |             |
| 76.1               | 3"                | 100               |             |
| 50.8               | 2''               | 100               |             |
| 38.1               | 1-1/2"            | 100               |             |
| 25.7               | 1"                | 100               |             |
| 19                 | 3/4"              | 100               |             |
| 12.7               | 1/2"              | 100               |             |
| 6.35               | 1/4''             | 100               |             |
| 4.76               | No. 4             | 100               | 0% Gravel   |
| 2                  | No. 10            | 100               |             |
| 0.841              | No. 20            | 98                |             |
| 0.42               | No. 40            | 91                | 76.3% Sand  |
| 0.25               | No. 60            | 77                |             |
| 0.149              | No. 100           | 53                |             |
| 0 074              | No. 200           | 23.7              | 23.7% Fines |



Comments





ASTM C-117 & C-136

| Project Name    | HARDYPOND PORTLAND RIVERSIDE COMMERCIAL SUBDIVISION<br>SSI | Project Number<br>Lab ID | 04-0238<br>985A |
|-----------------|--|--------------------------|-----------------|
| Client          | HARDYPOND CONSTRUCTION INC                                 | Date Received            | 3/26/2004       |
| Exploration     | TP-3,S-3,5.5'  | Date Completed           | 3/29/2004       |
| Material Source |  | Tested By                | RYAN BRAGG      |
|                 |  |                          |                 |

| SIEVE OPENING (mm) | <u>SIEVE SIZE</u>   | <u>AMOUNT PASSING (%)</u> | I           |
|--------------------|---------------------|---------------------------|-------------|
| 152.4              | 6''                 | 100                       |             |
| 127                | 5''                 | 100                       |             |
| 101.6              | 4"                  | 100                       |             |
| 76.1               | 3''                 | 100                       |             |
| 50.8               | 2                   | 100                       |             |
| 38.1               | 1-1/2"              | 100                       |             |
| 25.7               | 1"                  | 100                       |             |
| 19                 | 314"                | 100                       |             |
| 12.7               | 1/2"                | 100                       |             |
| 6.35               | <b>1</b> <i>14"</i> | 100                       |             |
| 4.76               | No.4                | 100                       | 0% Gravel   |
| 2                  | No. 10              | 100                       |             |
| 0.841              | No. 20              | 94                        |             |
| 0.42               | No. 40              | 64                        | 84.5% Sand  |
| 0.25               | No. 60              | 35                        |             |
| 0.149              | No.100              | 23                        |             |
| 0.074              | No. 200             | 15.5                      | 15.5% Fines |
|                    |                     |                           |             |



Comments