

8/13/01 - Called for set back Inspt @ 7:45 Am - Arrived
on premises 1PM - Party was present. Could
not identify front line or Right side line
for setbacks - No pins or lines - Spoke w/ owner
(Del. Dingus) - Stop order on further work
until setbacks can be checked @

8/15/01 Pins found. Set backs checked, OK. A/Love

8/16/01 Foundation to be moved
back in line with house 26' front
setback @

9/12/01 Verified w/ contractor Roof being a gable Truss
system - no header issue for garage Doors. JB

10/24/01 - Framing & electrical close in inspection.
Framing within code specifications - electrical
looks within code. OK to close in.

11/14/01 - Final inspection - No issues at this time.
Good workmanship.

Close out

Tom Workley
CBL # 345-B-1
Permit # 01-0936

ELECTRICAL PERMIT

City of Portland, Me.

Tom. M.

#2 SIP



To the Chief Electrical Inspector, Portland Maine:
 The undersigned hereby applies for a permit to make electrical installations
 in accordance with the laws of Maine, the City of Portland Electrical Ordinance,
 National Electrical Code and the following specifications:

Date 10/12/01
 Permit # 2001-5014
 CBL# 345-B-001

SITE LOCATION: 168 Plymouth St. (Garage)
 OWNER Steve & Deb Marquis TENANT Some

						TOTAL EACH FEE	
OUTLETS	Receptacles	10	Switches	4	Smoke Detectors		.20
	incandescent		fluorescent		Strips		.20
SERVICES	Overhead		Underground		TTL AMPS	<800	15.00
	Overhead		Underground			>800	25.00
Temporary Service	Overhead		Underground		TTL AMPS		25.00
							25.00
METERS	(number of)						1.00
MOTORS	(number of)						2.00
RESID/COM	Electric units						1.00
HEATING	oil/gas units		Interior		Exterior		5.00
	Ranges		Cook Tops		Wall Ovens		2.00
APPLIANCES	Insta-Hot		Water heaters		Fans		2.00
	Dryers		Disposals		Dishwasher		2.00
	Compactors		Spa		Washing Machine		2.00
	Others (denote)						2.00
MISC. (number of)	Air Cond/win						3.00
	Air Cond/cent				Pools		10.00
	HVAC		EMS		Thermostat		5.00
	Signs						10.00
	Alarms/res						5.00
	Alarms/com						15.00
	Heavy Duty(CRKT)						2.00
	Circus/Carnv						25.00
	Alterations						5.00
	Fire Repairs						15.00
E Lights						1.00	
E Generators						20.00	
PANELS	Service	100 AMP	Remote		Main		4.00
TRANSFORMER	0-25 Kva						5.00
	25-200 Kva						8.00
	Over 200 Kva						10.00
						TOTAL AMOUNT DUE	
						MINIMUM FEE/COMMERCIAL 95.00	
						MINIMUM FEE	25.00
							35.00

INSPECTION: Will be ready 45 or will call 33
 CONTRACTORS NAME DAVID WHITE
STEVE HODGKINS MASTER LIC. # 4892
 ADDRESS Brunswick, Me. 04011 LIMITED LIC. #
 TELEPHONE 798-2233
 SIGNATURE OF CONTRACTOR [Signature]