

11/8/02 for Close In - Discussed T Reel/Rise final
Requirements of 73/4 - 10 Net. —
→ on whether Set back / Pour time was ever
done. —
Requirement for Certificate of Steel Not Complied
w/ as yet

Called MTN on Radio - Confirmed that Setback
& Pre-Pour Inspections were never scheduled. for
New Setback Requirements —

Issue Stop order — **(D)** James Duhan ~~and~~
w/ Solution Builders
& Joe Johnson (owner)

11/8/02 Radio Call from Marge - Re: Some
adjustments had been made to accommodate corner
lot — * Issue one — Lot Lines ARE NOT
IDENTIFIED (ESP CRITICAL at front) No notes
regarding changes to setbacks — ORIGINAL
Required Setback / Foundation Inspection
Never Requested by Contractor **(D)**

11/12/02 Confirmed Requirement for 25' front line
Setback w/ Marge Schmechel - Called Joe Johnson
of Solution Builders & left message **(D)**

5/14/03 ① Question on smokes not being
high enough ② Egress Windows ③ Sheetrock
garage. A.R.

5/27/03 Space above garage is not
a sleeping room and as a consequence
egress windows not needed. other items
corrected A.R.

Completed
A.R.
