

COMMENTS

2/8/01 Foundation poured - Titcomb Assoc will re-Survey of land as of 2/19/01
 Confirmation of setbacks - otherwise ok to backfill & begin framing (RC JMW)

2/12/01 - Did Framing & Plumbing inspection for close in - a few nail plates need to be put around plumbing pipes - pressure test looked good - Framing looked good - no issues at present time - OK to close in Jim (Electrical done by mehe Collins - passed Tom M)

4/19/01 - Final w/ D. CADWELL + T. MUSA, not ready for final. Will re-schedule w/ Glenn. JR

4/23/01 - Bannister Kitchen window Blocking (Sliding Door) 4 1/2 inch space (NOT 4 allowed) -
 leak in downstairs bathroom trap - front step 8 1/2 inch rise - (77-75 Maggie
 Fire Dept + electrical to be done -
 annalure si

Inspection Record		Date
Type		
Foundation:	_____	_____
Framing:	_____	_____
Plumbing:	_____	_____
Final:	_____	_____
Other:	_____	_____