

3/20/06 - all items have been canceled
(3-15-06)
& OK to issue GFD (Temp garage not
finished. JMM

7/14/06 Insp garage close in w/ChristH.
- will add some Weibling plates for Electrical protection.
- 1st step rise too high
OK to proceed w/ S Rock on common wall. JMM

7/31/06 - all above (7/14) have been corrected no
new issues seen. OK for permanent GFD when final
rewards given as memo. JMM

11/4/05 Spoke to Dana Dreeser who says surveyor will be out today - went over what is needed for winding of surveyor letter. Forms in and look good. Ok to pour footings & wall can be poured after surveyors letter received.

11/7/05 US plumbing - done

11/30/05 - Budget for de - 5000 credit for Surveyor letter D

03/09/06 - Left a message for Dana Dreeser telling him we will not be out for an inspection until I will have the required letter from Surveyor certifying the setbacks are in compliance w/ zoning. Jim M

03/10/06 - Received answer letter from Titebond classmate. Jim M

03/15/06 - Basement Steps

① Rail system not to end of run ② Rail ht at steps 32" ③ no handrails.

Basement Steps in 5' de @ threads all less than 10" not
② Risers over 8" - ③ no handrails - open framing more than 4' bottom of steps. Use 2x4s for nailing up

③ SIBB STAIRS OS per risers. Rail system not end of steps - No handrails

④ Downward ear ceilings 1st floor not
⑤ Sink in 2nd floor needs permanent support like downstair
MARK.