



CASCO BAY ENGINEERING

CIVIL & STRUCTURAL ENGINEERING  
www.cascobayengineering.com

424 Fore St., Portland, ME 04101 Phone 207.842.2800 Fax 207.842.2828

FAX SHEET

To: John Rioux

Cc:

Fax number: 874-8716

From: Dale Akeley

Date: 6-2-10

RE: Bay Side Bowl 58 Alder St.


No. of Pages: 3

---

RECEIVED

JUN - 3 2010

Dept. of Building Inspections  
City of Portland Maine



CIVIL & STRUCTURAL ENGINEERING

424 Fore St., Portland, ME 04101 Phone 207.842.2800 Fax 207.842.2828

June 3, 2010

Dale Akeley  
Project Resources Inc.  
253 Main Street  
Yarmouth, ME 04096

Re: Bowl Portland

Project Number: 9065

Dear Dale:

Casco Bay Engineering analyzed the existing roof for the new mechanical unit located approximately at gridlines 1.6 & B over the bowling alley. The unit has a maximum weight of 1500 lbs and required additional roof members as shown on drawing SK8.

The second roof unit is to replace an existing unit over the restaurant area. If the new unit is placed in the same location, and is of equal weight or less, no additional roof members are required as shown and noted on drawing S1.2.

Please contact us if you have any additional questions or concerns.

Sincerely,


Tony Dumais  
Casco Bay Engineering

Carolyn C. Bird  
Casco Bay Engineering

RECEIVED

JUN - 3 2010

Dept. of Building Inspections  
City of Portland Maine



**Tony Dumais**

**From:** Mike Dupuis [MDupuis@WHDemmons.com]  
**Sent:** Thursday, June 03, 2010 12:49 PM  
**To:** tonyd@cascobayengineering.com  
**Subject:** FW: Bayside Bowl equipment weight answer

Here it is .

Mike Dupuis  
Vice President  
W.H. Demmons, Inc.  
Direct 207-321-5885  
Fax 207-878-3015

RECEIVED

JUN - 3 2010

Dept. of Building Inspections  
City of Portland Maine

**From:** Mike Dupuis  
**Sent:** Thursday, June 03, 2010 12:46 PM  
**To:** 'eprojec1@maine.rr.com'  
**Cc:** Doug Martin; Mike Richard  
**Subject:** Bayside Bowl equipment weight answer

Dale,

Based on the manufacturers specifications, the weight of the new 15 ton York roof top unit located over the restaurant portion of the building does not exceed the weight of the previously installed equipment.

Thank you,

Mike Dupuis  
Vice President  
W.H. Demmons, Inc.  
Direct 207-321-5885  
Fax 207-878-3015

# Final Report of Special Inspections

---

Project: *Bowl Portland*  
Location: *58 Alder Street*  
Owner: *Bowl Portland, LLC*  
Owner's Address: *58 Alder Street  
Portland, ME 04101*  
Architect of Record: *Day Matero Studio*  
Structural Engineer of Record: *Casco Bay Engineering, Inc.*

RECEIVED

JUN - 2 2010

Dept. of Building Inspections  
City of Portland Maine

To the best of my information, knowledge and belief, the Special Inspections required for this project, and itemized in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved other than the following:

Comments:

None at this time.

*(Attach continuation sheets if required to complete the description of corrections.)*

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,  
Special Inspector


*Carolyn C. Bird, PE*  
(Type or print name)


*Carolyn C. Bird*

Signature

*6-2-10*

Date





CIVIL & STRUCTURAL ENGINEERING

424 Fore St., Portland, ME 04101 Phone 207.842.2800 Fax 207.842.2828

June 1, 2010

Mike Richard  
WH Demmons  
93 Warren Avenue  
Portland, ME 04103

Re: Bowl Portland

Project Number: 9065

Dear Mike:

Casco Bay Engineering analyzed the existing roof for the new mechanical unit located approximately at gridlines 1.6 & B over the bowling alley. The unit has a maximum weight of 1500 lbs and required additional roof members as shown on drawing S1.2.

The second roof unit is to replace an existing unit over the restaurant area. If the new unit is placed in the same location, and is of equal weight or less, no additional roof members are required because the existing roof is grandfathered for that weight at that location as noted on drawings S1.2.

Please contact us if you have any additional questions or concerns.

Sincerely,

Tony Dumais  
Casco Bay Engineering

RECEIVED

JUN - 2 2010

Dept. of Building Inspections  
City of Portland Maine

# Final Report of Special Inspections

---

## Agent's Final Report

Project: Bowl Portland, 58 Alder Street, Portland, ME

Agent: S.W. Cole Engineering, Inc.

Special Inspector: Roger E. Domingo

To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Agent in the Statement of Special Inspections submitted for permit, have been performed and all discovered discrepancies have been reported and resolved other than the following:

(Attach continuation sheets if required to complete the description of corrections.)


Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,  
Agent of the Special Inspector

Roger E. Domingo  
(Type or print name)

*Roger E. Domingo*  
Signature

6/1/2010  
Date





# Concrete Construction Observation Report

**Project Name/Location:** Bowl Portland  
**Client/Client's Rep.:** Bowl Portland/Charles Mitchell  
**Concrete Contractor:** Zachau Construction  
**Placement Location:** Piers: Brace Bay. Pier footings: Kitchen. Footing: Concourse  
**Placement Type:** Footing  Wall  Column  Slab  Other

**Project No.:** 10-0086  
**Date:** 2-22-10  
**Sheet:** 1 of 1  
**SWCE Rep.:** VLT

**Arrived at Site:** 7:30am  
**Left Site:** 9:00am

### PRE PLACEMENT OBSERVATIONS

Bar Size (diameter, length, bend and anchorage) Yes  No  **Comments**  
 Location (# of bars, spacing, and cover) Yes  No  See notes  
 Splicing (weld joint, overlap) Yes  No  See notes  
 Stability (wiring, chairs, and spacers) Yes  No  As required  
 Reinforcement free from mud, oil, rust, or other nonmetallic coatings Yes  No  As required  
 Reinforcement appears in conformance to specifications Yes  No  Acceptable  
 Soil subgrade prepared in accordance with project specifications Yes  No  See notes  
 Yes  No  By Others

### Referenced Drawings

	Date	Page	Rev.	ASTM	GRADE
Casco Bay Engineering	10/30/09	S2.1		A 615 <input checked="" type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/>
Casco Bay Engineering	10/30/09	S3.1		A 616 <input type="checkbox"/>	75 <input type="checkbox"/>
				A 617 <input type="checkbox"/>	6"x6" WWF <input type="checkbox"/>

### CONCRETE PLACEMENT OBSERVATIONS

Required mix used Yes  No  **Comments**  
 Placement and consolidation of concrete observed Yes  No  3000psi, ¾"  
 Concrete properly conveyed to all areas of placement Yes  No  Acceptable  
 Depth of layer maximum limits not exceeded Yes  No  Direct discharge  
 Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration) Yes  No  One layer  
 Even layering around openings and embedments Yes  No  At piers at footing  
 Removal of temporary ties and spacers Yes  No  Acceptable  
 Yes  No  N/A

### FIELD TESTING OF CONCRETE PERFORMED

**\*CYLINDER SET NO:** 136-1  
 ← \*refer to associated concrete test report

### POST PLACEMENT OBSERVATIONS

Specified finish Yes  No  **Comments**  
 Protection of surfaces from cracking due to rapid drying Yes  No  w/ trowel  
 Proper curing procedures implemented Yes  No

### NON-COMFORMANCE ITEMS OBSERVED





Non-Conformance Item Description: See notes.  
 Action Taken by SWCE: Notified Bob with Zachau Construction. SWCE recommended that Zachau contact the engineer for further direction.  
 Persons Notified: Bob with Zachau Construction

### Notes:

SWCE observed following non-conformance items: rebar mat at pier footings in kitchen extended beyond wood form and into earth or native subgrade. The tie bars at Brace Bay piers were fabricated onsite by tying 4 pieces of cut rebar together. At more than one location this rebar was embedded into existing walls in-place of horizontal "U" bars. Horizontal "U" hook bars at pier were not embedded 8" into existing foundation wall. These horizontal "U" hook bars were installed vertically at pier (See photos). These items were discussed with Zachau Construction. SWCE recommended Zachau contact Casco Bay Engineering for further direction. Zachau Construction proceeded with construction.

Attachments: Photos

Reviewed By: RED







# Report of Concrete Compressive Strength

ASTM C-31 & C-39

**Project Name:** PORTLAND, ME - BOWL PORTLAND - MATERIALS TESTING

**Project Number:** 10-0086

**Client:** BOWL PORTLAND

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** DRAGON PRODUCTS

## PLACEMENT INFORMATION

**Date Cast:** 2/22/2010    **Time Cast:** 8:32    **Date Received:** 2/23/2010  
**Placement Location:** BRACE BAY PIERS    6 PIER FOOTINGS: KITCHEN    FOOTING - CON COURSE

**Placement Method:** DIRECT DISCHARGE TO WHEEL BARREL  
**Cylinders Made By:** VLT

**Placement Vol. (yd<sup>3</sup>):** 6.5  
**Aggregate Size (in):** 3/4

## INITIAL CURING CONDITIONS

**Temperatures**  
**Minimum (°F)**    **Maximum (°F)**  
 N/A

## DELIVERY INFORMATION


**Admixtures:** N/A

## TEST RESULTS

**Slump (in) (C-143):**    **Slump WR:** 2 3/4    **Load Number:** 1  
**Air Content (%) (C-231):**    **Air WR:** 5.2    **Mixer Number:** 192  
**Air Temp (°F):** 40    **Ticket Number:** 3934352  
**Conc. Temp (°F) (C-1064):** 64    **Cubic Yards:** 6.5  
**Design (psi):** 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
136-1A	4.00	4.00	12.57	3/1/2010	Lab	7	4	34.0	2710
136-1B				3/22/2010	Lab	28			
136-1C				3/22/2010	Lab	28			
136-1D				Hold	Lab				

### Fracture Types



Remarks:



# Report of Concrete Compressive Strength

ASTM C-31 & C-39

**Project Name:** PORTLAND, ME - BOWL PORTLAND - MATERIALS TESTING

**Project Number:** 10-0086

**Client:** BOWL PORTLAND

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** DRAGON PRODUCTS

## PLACEMENT INFORMATION

**Date Cast:** 2/22/2010    **Time Cast:** 8:32    **Date Received:** 2/23/2010  
**Placement Location:** BRACE BAY PIERS    6 PIER FOOTINGS: KITCHEN    FOOTING - CON COURSE  
**Placement Method:** DIRECT DISCHARGE TO WHEEL BARREL  
**Cylinders Made By:** VLT  
**Placement Vol. (yd<sup>3</sup>):** 6.5  
**Aggregate Size (in):** 3/4

## INITIAL CURING CONDITIONS

**Temperatures**  
**Minimum (°F)**    **Maximum (°F)**  
 Minimum (°F)    Maximum (°F)  
 Minimum (°F)    Maximum (°F)

## DELIVERY INFORMATION


**Admixtures:** N/A

## TEST RESULTS

**Slump (in) (C-143):**    **Slump WR:** 2 3/4    **Load Number:** 1  
**Air Content (%) (C-231):**    **Air WR:** 5.2    **Mixer Number:** 192  
**Air Temp (°F):** 40    **Ticket Number:** 3934352  
**Conc. Temp (°F) (C-1064):** 64    **Cubic Yards:** 6.5  
**Design (psi):** 3000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(in) <sup>2</sup>	Date Of Test	Cure Type	Age Fracture Type (days)	Load (kips)	Strength (psi)
136-1A	4.00	4.00	12.57	3/1/2010	Lab	7 4	34.0	2710
136-1B	4.00	4.00	12.57	3/22/2010	Lab	28 4	53.0	4220
136-1C	4.00	4.00	12.57	3/22/2010	Lab	28 4	57.0	4540
136-1D				Hold	Lab			

## Fracture Types



Remarks:



# Concrete Construction Observation Report

Project Name/Location: Bowl Portland  
 Client/Client's Rep.: Bowl Portland/Charles Mitchell  
 Concrete Contractor: Zachau Construction  
 Placement Location: Slab on grade: Entry & Vestibule. Slab: Concourse  
 Placement Type: Footing  Wall  Column  Slab  Other   
 Project No: 10-0086  
 Date: 3-1-10  
 Sheet: 1 of 1  
 SWCE Rep.: VLT  
 Arrived at Site: 6:45am  
 Left Site: 8:45am

### PRE PLACEMENT OBSERVATIONS

	In Compliance	N/O	Comments
Bar Size (diameter, length, bend and anchorage)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	As required
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	As required
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	As required
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	As required
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Acceptable
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	As required
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	By Others

### Referenced Drawings

Drawings	Date	Page	Rev.	ASTM	GRADE
Casco Bay Engineering	10/30/09	S2.1		A 615 <input checked="" type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/>
Casco Bay Engineering	10/30/09	S3.1		A 616 <input type="checkbox"/>	75 <input type="checkbox"/>
Casco Bay Engineering	2-25-10	SK4		A 617 <input type="checkbox"/>	6" x 6" WWF <input type="checkbox"/>
				A 706 <input type="checkbox"/>	

### CONCRETE PLACEMENT OBSERVATIONS

Observations	In Compliance	N/O	Comments
Required mix used	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	4000psi, 3/4"
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Acceptable
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Pumped
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	One layer
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	At haunches
Even layering around openings and embedments	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Acceptable
Removal of temporary ties and spacers	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	N/A

### FIELD TESTING OF CONCRETE PERFORMED

\*CYLINDER SET NO: 136-2 & 3  
 ← \*refer to associated concrete test report

### POST PLACEMENT OBSERVATIONS

Observations	In Compliance	N/O	Comments
Specified finish	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	w/ screed & float
Protection of surfaces from cracking due to rapid drying	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
Proper curing procedures implemented	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

### NON-CONFORMANCE ITEMS OBSERVED

Non-Conformance Item Description:  
 Action Taken by SWCE:  
 Persons Notified:



### Notes:

SWCE made 2 sets of cylinders. 1 set w/ fibermesh at entry & vestibule slab and 1 set w/o fibermesh at concourse. Compacted stone dust used as structural fill beneath 2" rigid insulation and 15 mil vapor barrier per Zachau Construction. Wire mesh at concourse slab. Fibermesh added on site by Dragon to 3<sup>rd</sup> load.

Attachments: Photos

P:\2010\10-0086 M - Portland Bowl - Portland, ME - Portland Bowl - REDICOR\3\Concrete 3-1-10.doc

Reviewed By: RED





# Report of Concrete Compressive Strength

ASTM C-31 & C-39

**Project Name:** PORTLAND, ME - BOWL PORTLAND - MATERIALS TESTING

**Project Number:** 10-0086

**Client:** BOWL PORTLAND

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** DRAGON PRODUCTS

### PLACEMENT INFORMATION

**Date Cast:** 3/1/2010      **Time Cast:** 7:42      **Date Received:** 3/2/2010

**Placement Location:** SLAB - ENTRY + VESTIBULE  
SLAB - CONCOURSE

**Placement Method:** PUMP

**Cylinders Made By:** VLT      **Placement Vol. (yd<sup>3</sup>):** 37

**Aggregate Size (in):** 3/4

### INITIAL CURING CONDITIONS

**Temperatures**

**Minimum (°F)**      **Maximum (°F)**

**Admixtures:** MRWR  
POZZUTEK 20 1%

### TEST RESULTS

**Slump (in) (C-143):**      **Slump WR:** 4 1/4

**Load Number:** 2

**Air Content (%) (C-231):**

**Air WR:** 2.3

**Mixer Number:** 192

**Air Temp (°F):** 38

**Ticket Number:** 3934377


**Conc. Temp (°F) (C-1064):** 64

**Cubic Yards:** 10

**Design (psi):** 4000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cylinder Cross Sectional Area(in <sup>2</sup> )	Date Of Test	Cure Type	Age Fracture Type (days)	Load (kips)	Strength (psi)
136-2A	4.00	4.00	12.57	3/8/2010	Lab	7 4	54.0	4300
136-2B				3/29/2010	Lab	28		
136-2C				3/29/2010	Lab	28		
136-2D				Hold	Lab			

### Fracture Types



Remarks:



# Report of Concrete Compressive Strength

ASTM C-31 & C-39

**Project Name:** PORTLAND, ME - BOWL PORTLAND - MATERIALS TESTING

**Project Number:** 10-0086

**Client:** BOWL PORTLAND

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** DRAGON PRODUCTS

## PLACEMENT INFORMATION

**Date Cast:** 3/1/2010      **Time Cast:** 8:28      **Date Received:** 3/2/2010

**Placement Location:** SLAB - ENTRY + VESTIBULE  
SLAB - CONCOURSE

**Placement Method:** PUMP

**Cylinders Made By:** VLT      **Placement Vol. (yd<sup>3</sup>):** 37

**Cylinders Made By:** VLT      **Aggregate Size (in):** 3/4

## INITIAL CURING CONDITIONS

Temperatures

**Minimum (°F)**      **Maximum (°F)**

**Admixtures:** MRWR  
POZZUTEC 20 1%

## TEST RESULTS

**Slump (in) (C-143):**      **Slump WR:** 4 1/2

**Air Content (%) (C-231):**

**Air WR:** 2.2

**Air Temp (°F):** 41

**Load Number:** 4

**Mixer Number:** 190

**Ticket Number:** 3934379


**Conc. Temp (°F) (C-1064):** 66

**Cubic Yards:** 10

**Design (psi):** 4000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(in) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
136-3A	4.00	4.00	12.57	3/8/2010	Lab	7	4	55.0	4380
136-3B				3/29/2010	Lab	28			
136-3C				3/29/2010	Lab	28			
136-3D				Hold	Lab				

### Fracture Types



Remarks:





# Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - BOWL PORTLAND - MATERIALS TESTING

Project Number: 10-0086

Client: BOWL PORTLAND

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

## PLACEMENT INFORMATION

Date Cast: 3/1/2010 Time Cast: 8:28

Date Received: 3/2/2010

Placement Location: SLAB - ENTRY + VESTIBULE  
SLAB - CONCOURSE

Placement Method: PUMP

Cylinders Made By: VLT

Placement Vol. (yd<sup>3</sup>): 37

Aggregate Size (in): 3/4

## INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) Maximum (°F)

Admixtures: MRWR  
POZZUTEC 20 1%

## TEST RESULTS

Slump (in) (C-143): Slump WR: 4 1/2      Load Number: 4

Air Content (%) (C-231): Air WR: 2.2      Mixer Number: 190


Air Temp (°F): 41      Ticket Number: 3934379

Conc. Temp (°F) (C-1064): 66      Cubic Yards: 10

Design (psi): 4000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (Kips)	Strength (psi)
136-3A	4.00	4.00	12.57	3/8/2010	Lab	7	4	55.0	4380
136-3B	4.00	4.00	12.57	3/29/2010	Lab	28	4	70.8	5640
136-3C	4.00	4.00	12.57	3/29/2010	Lab	28	4	73.4	5840
136-3D				Hold	Lab				

## Fracture Types



Remarks:





# Concrete Construction Observation Report

**Project Name/Location:** Bowl Portland **Project No:** 1D-0D88  
**Client/Client's Rep.:** Bowl Portland/Charles Mitchell **Date:** 3-8-10  
**Concrete Contractor:** Zachau Construction **Sheet:** 1 of 1  
**Placement Location:** Slab on grade: line B.25 to E.5, 1 to 4 **SWCE Rep.:** VLT  
**Placement Type:** Footing  Wall  Column  Slab  Other  **Arrived at Site:** 7:00am  
**Left Site:** 10:00am

### PRE PLACEMENT OBSERVATIONS

Bar Size (diameter, length, bend and anchorage)	<b>In Compliance</b>	<b>N/O</b>	<b>Comments</b>
Location (# of bars, spacing, and cover)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	As required
Splicing (weld joint, overlap)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	As required
Stability (wiring, chairs, and spacers)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	As required
Reinforcement free from mud, oil, rust, or other nonmetallic coatings	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	N/A
Reinforcement appears in conformance to specifications	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Acceptable
Soil subgrade prepared in accordance with project specifications	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	As required
	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	By Others

### Referenced Drawings

Date	Page	Rev.	ASTM	GRADE	Comments
10/30/09	S2.1		A 615 <input checked="" type="checkbox"/>	40 <input type="checkbox"/> 50 <input type="checkbox"/> 60 <input checked="" type="checkbox"/>	4000psi, 3/4", Fibermesh, Pozzutec 20 1%
			A 616 <input type="checkbox"/>	75 <input type="checkbox"/>	Acceptable
			A 617 <input type="checkbox"/>		Pumped
			A 706 <input type="checkbox"/>	6"x6" WWF <input type="checkbox"/>	One layer

### CONCRETE PLACEMENT OBSERVATIONS

Required mix used	<b>In Compliance</b>	<b>N/O</b>	<b>Comments</b>
Placement and consolidation of concrete observed	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	4000psi, 3/4", Fibermesh, Pozzutec 20 1%
Concrete properly conveyed to all areas of placement	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Acceptable
Depth of layer maximum limits not exceeded	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Pumped
Internal vibration (depth of insertion, spacing, time, vertical insertion, no conveyance of concrete by vibration)	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	One layer
Even layering around openings and embedments	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	N/A
Removal of temporary ties and spacers	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	Acceptable
	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	N/A

### FIELD TESTING OF CONCRETE PERFORMED

**\*CYLINDER SET NO:** 136-4 & 5 ← \*refer to associated concrete test report

### POST PLACEMENT OBSERVATIONS




Specified finish	<b>In Compliance</b>	<b>N/O</b>	<b>Comments</b>
Protection of surfaces from cracking due to rapid drying	Yes <input checked="" type="checkbox"/> No <input type="checkbox"/>	<input type="checkbox"/>	w/ screed & float
Proper curing procedures implemented	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	
	Yes <input type="checkbox"/> No <input type="checkbox"/>	<input checked="" type="checkbox"/>	

### NON-COMFORMANCE ITEMS OBSERVED

Non-Conformance Item Description: \_\_\_\_\_  
 Action Taken by SWCE: \_\_\_\_\_  
 Persons Notified: \_\_\_\_\_

### **Notes:**

SWCE made 2 sets of cylinders. Compacted stone dust used as structural fill beneath 2" rigid insulation and 15 mil vapor barrier per Zachau Construction. SWCE tested at pump hopper. Slump loss approximately 1" from hopper to point of discharge.





# Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND, ME - BOWL PORTLAND - MATERIALS TESTING

Project Number: 10-0086

Client: BOWL PORTLAND

Client Contract Number:

General Contractor:

Concrete Supplier: DRAGON PRODUCTS

## PLACEMENT INFORMATION

Date Cast: 3/8/2010 Time Cast: 3/9/2010  
 Placement Location: SLAB: LINE B.25 TO E.5, 1 TO 4

Placement Method: PUMP\*  
 Cylinders Made By: VLT

Placement Vol. (yd<sup>3</sup>): 90  
 Aggregate Size (in): 3/4

## INITIAL CURING CONDITIONS

Temperatures  
 Minimum (°F) Maximum (°F)

## TEST RESULTS


Slump (in) (C-143): Slump WR: 6.5 Load Number: 3  
 Air Content (%) (C-231): Air WR: 2.0 Mixer Number: 177  
 Air Temp (°F): 41 Ticket Number: 3934434  
 Conc. Temp (°F) (C-1064): 69 Cubic Yards: 10  
 Design (psi): 4000

## DELIVERY INFORMATION

Admixtures: MRWR  
 POZZ 20 1%  
 FIBERMESH

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) <sup>2</sup>	Date of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
136-4A	4.00	4.00	12.57	3/15/2010	Lab	7	4	49.4	3930
136-4B				4/5/2010	Lab	28			
136-4C				4/5/2010	Lab	28			
136-4D				Hold	Lab				

## Fracture Types



Remarks: \* NORTHEAST CONCRETE PUMPING



# Report of Concrete Compressive Strength

ASTM C-31 & C-39

**Project Name:** PORTLAND, ME - BOWL PORTLAND - MATERIALS TESTING

**Project Number:** 10-0086

**Client:** BOWL PORTLAND

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** DRAGON PRODUCTS

## PLACEMENT INFORMATION

**Date Cast:** 3/8/2010      **Time Cast:** 3/9/2010  
**Placement Location:** SLAB: LINE B.25 TO E.5, 1 TO 4

**Placement Method:** PUMP\*  
**Cylinders Made By:** VLT

**Placement Vol. (yd³):** 90  
**Aggregate Size (in):** 3/4

## INITIAL CURING CONDITIONS

**Temperatures**  
**Minimum (°F)**      **Maximum (°F)**

## DELIVERY INFORMATION


**Admixtures:** MRWR  
 POZZ 20 1%  
 FIBERMESH

## TEST RESULTS

**Slump (in) (C-143):**      **Slump WR:** 6.25      **Load Number:** 6  
**Air Content (%) (C-231):**      **Air WR:** 2.4      **Mixer Number:** 192  
**Air Temp (°F):** 45      **Ticket Number:** 393437  
**Conc. Temp (°F) (C-1064):** 66      **Cubic Yards:** 10  
**Design (psi):** 4000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
136-5A	4.00	4.00	12.57	3/15/2010	Lab	7	4	43.8	3490
136-5B				4/5/2010	Lab	28			
136-5C				4/5/2010	Lab	28			
136-5D				Hold	Lab				

### Fracture Types



Remarks: \* NORTHEAST CONCRETE PUMPING



# Report of Concrete Compressive Strength

ASTM C-31 & C-39

**Project Name:** PORTLAND, ME - BOWL PORTLAND - MATERIALS TESTING

**Project Number:** 10-0086

**Client:** BOWL PORTLAND

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** DRAGON PRODUCTS

## PLACEMENT INFORMATION

**Date Cast:** 3/8/2010      **Time Cast:** 3/9/2010  
**Placement Location:** SLAB: LINE B.25 TO E.5, 1 TO 4

**Placement Method:** PUMP\*

**Cylinders Made By:** VLT

**Placement Vol. (yd<sup>3</sup>):** 90

**Aggregate Size (in):** 3/4

## INITIAL CURING CONDITIONS

Temperatures

**Minimum (°F)**      **Maximum (°F)**

**Admixtures:** MRWR  
POZZ 20 1%  
FIBERMESH


## TEST RESULTS

**Slump (in) (C-143):**      **Slump WR:** 6.5      **Load Number:** 3  
**Air Content (%) (C-231):**      **Air WR:** 2.0      **Mixer Number:** 177  
**Air Temp (°F):** 41      **Ticket Number:** 3934434  
**Conc. Temp (°F) (C-1064):** 69      **Cubic Yards:** 10  
**Design (psi):** 4000

## DELIVERY INFORMATION

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area (in) <sup>2</sup>	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
136-4A	4.00	4.00	12.57	3/15/2010	Lab	7	4	49.4	3930
136-4B	4.00	4.00	12.57	4/5/2010	Lab	28	4	64.4	5130
136-4C	4.00	4.00	12.57	4/5/2010	Lab	28	4	61.5	4900
136-4D				Hold	Lab				

### Fracture Types



Remarks: \* NORTHEAST CONCRETE PUMPING



# Report of Concrete Compressive Strength

ASTM C-31 & C-39

**Project Name:** PORTLAND, ME - BOWL PORTLAND - MATERIALS TESTING

**Project Number:** 10-0086

**Client:** BOWL PORTLAND

**Client Contract Number:**

**General Contractor:**

**Concrete Supplier:** DRAGON PRODUCTS

**PLACEMENT INFORMATION**

**Date Cast:** 3/8/2010      **Time Cast:** 3/9/2010

**Placement Location:** SLAB: LINE B.25 TO E.5, 1 TO 4

**Placement Method:** PUMP\*

**Placement Vol. (yd³):** 90

**Cylinders Made By:** VLT

**Aggregate Size (in):** 3/4

**INITIAL CURING CONDITIONS**

Temperatures

**Minimum (°F)**      **Maximum (°F)**

**Admixtures:** MRWR  
POZZ 20 1%  
FIBERMESH

**TEST RESULTS**

**Slump (in) (C-143):**      **Slump WR:** 6.25

**Air Content (%) (C-231):**      **Air WR:** 2.4

**Air Temp (°F):** 45

**Conc. Temp (°F) (C-1064):** 66

**Load Number:** 6


**Mixer Number:** 192

**Ticket Number:** 393437

**Cubic Yards:** 10

**Design (psi):** 4000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In)²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
136-5A	4.00	4.00	12.57	3/15/2010	Lab	7	4	43.8	3490
136-5B	4.00	4.00	12.57	4/5/2010	Lab	28	4	60.0	4780
136-5C	4.00	4.00	12.57	4/5/2010	Lab	28	4	62.2	4950
136-5D				Hold	Lab				



Remarks: \* NORTHEAST CONCRETE PUMPING



• Geotechnical Engineering • Field & Lab Testing • Scientific & Environmental Consulting

## CONSTRUCTION OBSERVATION REPORT

**Project:** Bowl Portland, Portland, ME  
**Client:** Bowl Portland  
**Client's Rep.:** Charles Mitchell

**SWCE Project No.:** 10-0086  
**Date:** 4-20-10  
**Weather:** Clear, 60's.

**Work in Progress:** Maietta Construction, Inc.: Excavating and grading subgrade soils in the proposed paved parking area.

**Work Performed by SWC Rep.:** Observation and documentation of subgrade conditions in proposed paved parking area.

**General Observations, Discussions, Etc:** Per telephone request of Bob Pierce (Zachau Construction, project general contractor), we made a site visit to the Bowl Portland site to observe reported fill materials in parking lot pavement subgrade soils. Upon arrival, we met with Bob Pierce, as well as Craig Babbidge and Mike (Maietta Construction, Inc.). They explained that the existing parking lot area gravel material at the proposed subgrade elevation contained relic ash material. We observed four test pits in the area varying from about 18 to 24-inches deep. A relic ash layer was observed in the sidewalls at each of the test pits and varied in thickness from about 12 to 14-inches. The ash and overlying granular fill materials were observed to generally be dry and firm under equipment traffic, however no compaction equipment was observed onsite to perform proof-rolling. Where penetrated at the test pits, the ash layer was observed to be underlain by fill consisting of brown silty sand with brick fragments. We suggested that based on our previous experience in the area, the relic ash material would require analysis before removal from the site. We recommended that Zachau Construction contact Casco Bay Engineering (project structural and civil engineer) to address any design changes that may be needed regarding the new pavement section. We obtained samples of the ash material at each test pit for future laboratory testing, if needed.

**On Site:** 8:00 – 9:00  
**Attachments:** Photos  
**Sheet:** 1 of 1




P:\2010\10-0086\_M - Portland Bowl - Portland, ME - Portland Bowl - RED\COR\5\COR 4-20-10 Pavement\_Subgrade.doc

**SWC Rep.:** E. Walker  
**Rev. by:** RED


GRAY, ME OFFICE  
286 Portland Road, Gray, ME 04039, Tel (207) 657-2866, Fax (207) 657-2840, (E) [infogray@swcole.com](mailto:infogray@swcole.com), (F) [www.swcole.com](http://www.swcole.com)

The SWCE field representative is on-site at the request of our client to provide construction materials testing and to observe and document construction activities. The contractor has sole responsibility for schedule, site safety, methods, completeness and quality of the work.









## FIELD REPORT

Project Name: **Bowl Portland**  
Project #: **9065**  
Date at Site: **March 24, 2010**  
Report Date: **April 20, 2010**  
Present: **Tony Dumais**

Tony Dumais, of Casco Bay Engineering, visited the Bowl Portland Site to observe the wood and steel work completed to date. The following items were observed while on site and reviewing photographs upon my return to the office:


1. The angle located under the W-beam in the braced frame was attached to the brick wall incorrectly. Per Section 7 on drawing S3.1, the fasteners between the angle and the brick wall are to be placed at the mid-depth of the vertical slotted holes to allow the braced frame to deflect vertically without putting additional load on the brick wall. The fasteners were placed at the ends of the slots (See Picture 1).



Picture 1


Due to the current placement of the fasteners, the brick wall may eventually see some additional cracking. Contractor shall provide a fix and submit design to Casco Bay Engineering. Please call to discuss options. I also observed that the angle located above the beam per SK6 issued on March 10, 2010 has not been installed yet.

2. The new LVL beam, between gridlines D & E, replacing the existing rotted and split solid sawn beam over the bowing alley appears to be the correct size and installed correctly (See Picture 2). Contractor shall verify that the beam is the correct size shown on SK3 dated February 8, 2010.




Picture 2

3. The existing solid sawn beam with steel channel reinforcement located over the bowling alley between gridlines C & D appears to have been correctly reinforced (See Picture 3). Casco Bay Engineering will need to verify that the additional bolt sizes, spacings, and orientations match the detail shown on SK3 dated February 8, 2010.




Picture 3

4. The new LVL beams located below the proposed cooler appear to have been installed correctly with proper LVL nailers, through bolts, and Simpson hangers (See Picture 3). However, the contractor shall verify that the area that was reinforced extends the full area where the cooler will be located on the second floor.



Picture 4

5. The steel beam lintels over the three openings in the existing brick wall appear to have been installed correctly with full grout at the ends and between the top steel plate and bottom of brick (See Picture 4).



Picture 5


#### Summary

Please note that Casco Bay Engineering's presence on the jobsite is for observational purposes only. The above is a list of items that were observed while at the site or in photographs at the office. Please verify all noted conditions requested in this report. If you have any questions with this letter report, please do not hesitate to call.

Sincerely,

A handwritten signature in black ink, appearing to read "Tony Dumais". The signature is stylized and written over a horizontal line.

Tony Dumais  
Project Engineer  
Casco Bay Engineering




## FIELD REPORT

Project Name: **Bowl Portland**  
Project #: **9065**  
Date at Site: **May 14, 2010**  
Report Date: **May 25, 2010**  
Present: **Tony Dumais**

Tony Dumais, of Casco Bay Engineering, visited the Bowl Portland Site to observe the wood and steel work completed to date. The following items were observed while on site and reviewing photographs upon my return to the office:

1. The connection of the angle under the steel beam to the brick wall has been fixed such that the bolts are located in the middle of the slotted holes (See Picture 1). This will allow the angle to deflect without damaging the existing brick wall.



Picture 1

All other framing and connections appear to be in conformance to the issued structural drawings dated 2-1-10.

### Summary

Please note that Casco Bay Engineering's presence on the jobsite is for observational purposes only. If you have any questions with this letter report, please do not hesitate to call.

Sincerely,

Tony Dumais  
Project Engineer  
Casco Bay Engineering

# Quality Assurance Labs Inc.

80 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES

## INSPECTION REPORT

CUSTOMER: S.W. COLE ENG.	PAGE 1 OF 1		
ADDRESS: GRAY, Me.			
ATTENTION: ROGER DOMINGO			
COPIES:			
PROJECT: BOUL PORTLAND,			
OWNER:			
CONTRACTOR:			
JOB No.:	REPORT No.:	P. O. NUMBER:	DATES INSPECTED: 6-2-10

REMARKS

DRAWING DETAIL S3.1 (2)  
HSS 4x4 BRACE FIELD CONNECTIONS 1/4 x 4

DRAWING DETAIL S3.1 (7) & SK6  
PLATE STITCH WELDS 3-12 x 1/4

> BRACE CONNECTIONS REVEAL 5/16" x 4" FIELD WELDS  
@ TOP PLATE w/ MISSING INSIDE LOWER WELD. \*  
BOTTOM REVEALS ALL (4) FIELD WELDS MEET DRG. REQ.

> PLATE STITCH WELDS COMPLY WITH DRG. REQ.


\* Eng. EVAL In-Progress and  
Determined Acceptable @ 09:30  
ON 6/2/10



MICHAEL W. DREW  
CWI 99050211  
DCI EOP 06/02/11

FAA REPAIR STATION NUMBER RX5R187N  
METHOD(S), PROCESS(ES), PROCEDURE(S) MERCURY FREE


ADDITIONAL INFORMATION - SEE ATTACHED: <input type="checkbox"/>	SKETCH(ES) <input type="checkbox"/>	SUPPLEMENTARY SHEET(S) <input type="checkbox"/>	NDT REPORTS <input type="checkbox"/>	VIDEO <input type="checkbox"/>
SIGNATURES				
INSPECTOR: M. DREW	CWI # 99050211			DATE: 6/2/10
SUPERVISOR:				



**PARTIAL ROOF PLAN AT NEW ROOF UNIT**

SCALE: NTS

1



**DETAIL**

SCALE: 1"=1'-0"

2


SHEET TITLE:

**BOWL PORTLAND**  
PORTLAND

MAINE

SHEET TITLE:

**EXISTING ROOF**  
**PARTIAL PLAN & DETAIL**



**CASCO BAY**  
ENGINEERING

424 Fore Street, Portland, ME 04101  
Tel. 207.842.2800 Fax 207.842.2828  
www.cascobayengineering.com

DESIGNED: TD

DRAWN: TD

DATE: 6-8-10

CADD FILE: 9065-S1.DWG

PROJECT NUMBER: 9065

**SK8**



# W.H. DEMMONS, INC.

Maine Air Conditioning  
Portland Sheet Metal  
Demmons Roofing

RECEIVED

JUN - 2 2010

Dept. of Building Inspections  
City of Portland Maine

Dear Mr. Wallace,

Please accept this e-mail as confirmation that the new kitchen hoods and associated exhaust systems (i.e. ductwork, fans etc.) installed at Bayside Bowl, 58 Alder Street, Portland were designed and installed to meet all applicable relevant codes and standards for commercial kitchen hood installations. For your reference I have summarized some of the key compliance specifics below:

- o Two separate hoods were installed, one grease exhaust hood (Type I) and one dishwasher condensate exhaust hood (Type II)
- o Both hoods were manufactured and provided by CaptiveAire, Inc.. CaptiveAire hoods are E.T.L listed and are built in compliance with NFPA 96, NFS Standards and UL710 & UL710 Standards
- o Hood exhaust fans and make-up air fans were also provided by CaptiveAire, Inc
- o The design and installation of these hoods and associated exhaust systems (i.e. ductwork, fans etc.) is in compliance with the requirements of both NFPA 96 2008 and the 2003 International Mechanical Code
- o The grease hood exhaust ductwork was professionally wrapped by Atlantic Insulation Services with two layers of 1.5" 3M fire barrier grease duct wrap designed to bring this ductwork in compliance with 0" clearance to combustibles
- o UL rated inspection / access / cleanout doors were installed as required to facilitate duct cleaning and inspections procedures
- o The grease hood design also includes a Modulating Energy Management System designed to control one exhaust fan and one supply fan. This system includes VFDs, a duct temperature sensor and an override control w/exhaust on in fire
- o The fire suppression system for the grease hood was designed and installed by AAA Fire Extinguisher Co., Inc. out of Auburn, Maine. The system is a UL300 approved wet chemical fire suppression system. Additional details on this suppression system shall be provided to you by AAA Fire Extinguisher Co., Inc. under a separate e-mail

Finally, I was personally on site at various stages of this installation to review progress and verify the equipment was being installed as designed.

Please feel free to contact me directly if you have any questions or need any additional information regarding this kitchen hood installation.

Sincerely,

Mike Richard, P.E.  
**W.H. Demmons, Inc.**

93 Warren Avenue  
Portland, Me 04103  
207-321-5882

RECEIVED

JUN - 3 2010

Dept. of Building Inspections  
City of Portland Maine

June 3, 2010

John Rioux  
Planning and Urban Development Department  
City of Portland  
389 Congress St  
Portland, ME 04101

Mr. Rioux

The owners of Bayside Bowl acknowledge that the plumbing in the bar area will need to be monitored and if the City inspections department recommends changes to the plumbing system we will make said changes.

Sincerely,

Charlie Mitchell  
Justin Alfond

Charlie Mitchell, Owner  
Justin Alfond, Owner

