

1/22/02 - On Site per Enl @ request of TM -

JR & KC met w/ Ellen Sevelas on site - only work being done was brush clearing.

J. G. acknowledged "No job w/ finished sheet problem being received - described degree of required inspections, set back requirements stairs, hand & hand rails, Egress windows etc. )

(C)

1-30-02 Verified setlocks w/ John Reed

1-31-02 Checked foundation limited work & belt OK to Backfill 7mm

3/5/02 Close in w/ Above. Basement stairs not in, chimney not in - Need to inspect - OK to close in other areas. Also - will need permit for 4x4 Platform with steps off Rear slider. JB

4/8/02 1 Permit for 4x4 Deck not yet received

OK 2 Cellar Stairs - Top Rise 7 3/4" w/ finish flooring Bottom Rise is 8"

OK 3 Chimney is flashed - flashing will have to be removed to check 2" spacing

OK 4 front wrost Iron Spandrels 4 3/4" from house both Sides

OK 5 lot 4 risers on front steps 7 1/4" - Top Rise 7 3/4"

OK 6 front steps not secured - mat on same takes

OK 7 no handrail on deck

→ 8 Rear deck not meet down 8"

→ 9 Rear Stair not properly anchored or supported

Call for to Larry @ EBH 831-6536 -

4/9/02 - Tasks w/ Larry & went over about issues

4/17/02 Issues regarding paving must be resolved prior to GO. AC