

COMMENTS

- 11/17/00 Pre Con with Kevin Tracy advised of rafter inadequacy updated plans to follow will meet at excavation for footing, drainage & setback inspections (DC)
- 11/20/00 Excavation getback OK discussed addition of Bulkhead amendment to follow if bulkhead added (DC)
- 12/4/00 - Backfill - damped, drain tile, stone, fabric - OK - discussed amendment for bulkhead - appears to be OK w/setback.
- 2-9-01 FOUND PLANS IN FILE NOT REPRESENTATIVE OF FRAMING AT SITE. TELEPHONED BUILDER & ASKED FOR AMENDED PLANS & ISSUED VERBAL STOP WORK ORDER - FAILED FRAMING UNTIL CORRECTED, VIA ANSWERING MACHINE. SKW spoke w/Kevin Tracy who agreed to come in to apply for revised permit. SKW 2-9-01
- 7/18/01 Returned call to owner for insp. Request. JB left message
- 7/24/01 " " " " " " " "

Inspection Record

Type	Date
Foundation: _____	_____
Framing: _____	_____
Plumbing: _____	_____
Final: _____	_____
Other: _____	_____