



APPLICATION FOR PERMIT
 DEPARTMENT OF BUILDING INSPECTIONS SERVICES
 ELECTRICAL INSTALLATIONS

Date July 25, 1986
 Receipt and Permit number D 24356

To the CHIEF ELECTRICAL INSPECTOR, Portland, Maine:

The undersigned hereby applies for a permit to make electrical installations in accordance with the laws of Maine, the Portland Electrical Ordinance, the National Electrical Code and the following specifications:

LOCATION OF WORK: Commercial St- Chandler's Wharf
 OWNER'S NAME: Liberty Group ADDRESS: 38 Preble St.

	FEES
OUTLETS:	
Receptacles <u>2313</u> Switches <u>1618</u> Plugmold _____ ft. TOTAL <u>3931</u>	392.10
FIXTURES (number of)	
Incandescent <u>168</u> Fluorescent _____ (not strip) TOTAL <u>1659</u>	167.20
Strip Fluorescent _____ ft.	
SERVICES:	
Overhead _____ Underground <u>X</u> Temporary _____ TOTAL amperes _____	36.00
METERS: (number of) <u>82</u>	246.00
MOTORS: (number of)	
Fractional _____	
1 HP or over _____	
RESIDENTIAL HEATING:	
Oil or Gas (number of units) <u>72</u>	216.00
Electric (number of rooms) <u>108</u>	108.00
COMMERCIAL OR INDUSTRIAL HEATING:	
Oil or Gas (by a main boiler) _____	
Oil or Gas (by separate units) _____	
Electric Under 20 kws _____ Over 20 kws _____	
APPLIANCES (number of)	
Ranges _____	72
Cook Tops _____	72
Wall Ovens _____	72
Dryers _____	72
Fans _____	195
Water Heaters _____	72
Disposals _____	72
Dishwashers _____	72
Compactors _____	1
Others (denote) _____	
TOTAL	734.00
MISCELLANEOUS: (number of)	
Branch Panels <u>82</u>	82.00
Transformers _____	
Air Conditioners Central Unit _____	
Separate Units (windows) _____	
Signs 20 sq. ft. and under _____	
Over 20 sq. ft. _____	
Swimming Pools Above Ground _____	
In Ground _____	
Fire/Burglar Alarms Residential <u>1</u>	7.00
Commercial _____	
Heavy Duty Outlets, 220 Volt (such as welders) 30 amps and under _____	
over 30 amps _____	
Circus, Fairs, etc. _____	
Alterations to wires _____	
Repairs after fire _____	
Emergency Lights, battery <u>22</u>	11.00
Emergency Generators _____	
INSTALLATION FEE DUE: _____	
FOR ADDITIONAL WORK NOT ON ORIGINAL PERMIT DOUBLE FEE DUE: _____	
FOR REMOVAL OF A "STOP ORDER" (301-18.b)	
TOTAL AMOUNT DUE:	<u>1,795.00</u>

INSPECTION:

Will be ready on _____, 19____; or Will Call xx
 CONTRACTOR'S NAME: Warren Electric
 ADDRESS: 39 Warren Ave. Westbrook
 TEL: 854-0444
 MASTER LICENSE NO.: 2580 SIGNATURE OF CONTRACTOR: David Caplan
 LIMITED LICENSE NO.: _____

INSPECTOR'S COPY -- WHITE
 OFFICE COPY -- CANARY
 CONTRACTOR'S COPY -- GREEN

ELECTRICAL INSTALLATIONS -

Permit Number: 21356

Location: *Commercial Bldg. - 1st Floor*

Owner: *John J. Kelly*

Date of Permit: *7/15/87*

Final Inspection: *6/24/87*

By Inspector: *W. J. Woods*

Permit Application Register Page No. *111*

INSPECTIONS: Service *4000* by *A. Woods*
 Service called in *10/29/86*
 Closing-in *8/14/86* by *A. Woods*

PROGRESS INSPECTIONS: *8/14/86, 12/23/86, 4/10/87, 8/10/86, 1/22/87, 4/10/87, 10/16/86, 1/22/87, 4/10/87, 10/29/86, 2/10/87, 5/15/87, 11/24/86, 2/13/87, 5/19/87, 1/9/87, 3/10/87, 6/24/87, 1/14/87, 5/27/87, 10/2/87*

CODE COMPLIANCE COMPLETED DATE: *10/2/87*

DATE:	REMARKS:
<i>8/14/86</i>	<i>Bldg #4 Closing (walls)</i>
<i>8/14/86</i>	<i>Emergency service OK</i>
<i>10/16/86</i>	<i>Bldg #3 Closing (walls)</i>
<i>10/29/86</i>	<i>Called C.M.P. to place meters (Bldg #34)</i>
<i>11/24/86</i>	<i>Called C.M.P. to place meters (Home Circuit #2)</i>
<i>11/24/86</i>	<i>walls may be closed Bldg #3 (1st floor)</i>
<i>12/23/86</i>	<i>" Bldg #2</i>
<i>1/9/87</i>	<i>walls may be closed (Guard School)</i>
<i>1/9/87</i>	<i>parking bus: conduits must be protected (OK 4/10/87)</i>
<i>1/14/87</i>	<i>Final inspection Bldg #4 unit 12 - 54 ft. 16 in.</i>
<i>1/14/87</i>	<i>Called C.M.P. to connect house panel #5 186</i>
	<i>Emergency had transformer Bldg # 186</i>
<i>1/14/87</i>	<i>Called C.M.P. to place 12 meters (Bldg #4)</i>
<i>1/20/87</i>	<i>Called C.M.P. to place meters (Bldg #2 units 5-12)</i>
<i>1/22/87</i>	<i>walls may be closed (Bldg #5 2nd floor)</i>
<i>1/27/87</i>	<i>meters may be placed units 2, 3 & 4</i>
<i>1/29/87</i>	<i>closing Bldg #5 1st fl.</i>
<i>2/10/87</i>	<i>closing Bldg #1 entire - meters placed 9 units</i>
<i>2/13/87</i>	<i>meters may be placed Bldg #6 - 12 meters</i>
<i>3/10/87</i>	<i>closing Bldg #6 - 12 units</i>
<i>3/19/87</i>	<i>Permit for C of O - Bldg #4 unit #12</i>
<i>4/10/87</i>	<i>final Bldg #3 - 15 units completed for C of O.</i>
<i>4/14/87</i>	<i>final " " #4 - 11 units completed for C of O.</i>
<i>4/28/87</i>	<i>Receptacles in all "C" units must be G.F.C.I. protected</i>
<i>4/28/87</i>	<i>final Bldg #2 - 12 units completed for C of O.</i>
<i>5/19/87</i>	<i>final Bldg #5 - completed for C of O.</i>
<i>6/24/87</i>	<i>final Bldg #6 & Bldg #1</i>
<i>10/2/87</i>	<i>walk through final inspection OK</i>