

NOTES

11-21-30 H.W. dug up and but found a lot of soft earth - trying to refill, take down to come up to ^{original} level - told them to be sure to do proper compaction & get tests if necessary

12-3-30 called for footings - crushed stone - will backfill snowman driveway side for 4' below grade - put steel re-pads in footing

12-9-30 already poured walls - (10") - 7' down

So that form was 4' below grade by driveway - started some framing - contractor not on the job

1-22-31 Not contractor on site - roof trusses are up and all walls are framed

1-27 Foundation work completed

2-17 Roof is up. Shells are up and windows are framed in. Mr. Reynolds says that the shingles of the roof will be installed this week.

3-13 Roof is all shingled. Siding columns are up. Electrical work is being put out for day

4-7-31 Met him on site this morning. He has the balcony up. Siding cabinets are up. Fish plates are used as sublet. Rough wiring has been started. John McHenry has the electrical job. Work should be completed within 30 days

4-24-31 - Close in things for Mr. by B.A. Framing, Bracing, siding, supports, ventilation and whole a.c. etc. Insulating in, wiring ok by Dick. Order to close in work in order in order, etc.

5-12-31 Met Mr. Pittwood at church. Brick exterior

Permit No. 80/849 #5
Location 1008 Longport
Owner Colman and Co
Date of permit 10-9-30
Approved 10-10-30

being worked in. The underlayment of floor is being put down. All electrical work is done

2-28-31 The work has been nearly completed. The balcony area is nearly completed. All necessary work has been done. The interior work is to be completed

9-3-31 Working work still has to be done. Sunday school classroom is being worked on

11-3-31 Met pastor Reynolds today. They are working very slowly on the remodeling. He said that they have very low on funds. I told him would Mr. Reynolds say what they toward the end of the work. Told him what needs to be done. 2-11-31 Call

2-12-31 Talked with painter about the remainder of the work that has to be taken care of. The brick plan was finished.



APPLICATION FOR PERMIT

PLANNED ISSUED

DEC 8 1980

CITY of PORTLAND

B.O.C.A. USE GROUP
B.O.C.A. TYPE OF CONSTRUCTION 1032

ZONING LOCATION PORTLAND, MAINE, Dec. 3, 1980

To the DIRECTOR OF BUILDING & INSPECTION SERVICES, PORTLAND, MAINE

The undersigned hereby applies for a permit to erect, alter, repair, demolish, move or install the following building, structure, equipment or change use in accordance with the Laws of the State of Maine, the Portland B.O.C.A. Building Code and Zoning Ordinance of the City of Portland with plans and specifications, if any, submitted herewith and the following specifications:

LOCATION 1008 Congress St. File District #1 #2

1. Owner's name and address Deliverance Center same Telephone 774-8192

2. Lessee's name and address Telephone

3. Contractor's name and address Owner Telephone

4. Architect Specifications Plans No. of sheets

Proposed use of building church meeting room No. families

Last use No. families

Material No. stories Heat Style of roof Roofing

Other buildings on same lot

Estimated contractual cost \$ 29,000 Fee \$ 131.50

FIELD INSPECTOR—Mr. GENERAL DESCRIPTION

This application is for: @ 775-5451
Dwelling Ext. 234

To construct 45'x50' addition to existing building as per plans on file—
Foundation has been applied for previously

Stamp of Special Conditions

- Garage
- Masonry Bldg.
- Metal Bldg.
- Alterations
- Demolitions
- Change of Use
- Other

NOTE TO APPLICANT: Separate permits are required by the installers and subcontractors of heating, plumbing, electrical and mechanicals.

PERMIT IS TO BE ISSUED TO 1 2 3 4

Other:

DETAILS OF NEW WORK

Is any plumbing involved in this work? Is any electrical work involved in this work?

Is connection to be made to public sewer? If not, what is proposed for sewage?

Has septic tank notice been sent? Form notice sent?

Height average grade to top of plate Height average grade to highest point of roof

Size, front depth No. stories solid or filled land? earth or rock?

Material of foundation Thickness, top bottom cellar

Kind of roof Rise per foot Roof covering

No. of chimneys Material of chimneys of lining Kind of heat fuel

Framing Lumber—Kind Dressed or rull size? Corner posts Sills

Size Girder Columns under girders Size Max. on centers

Studs (outside walls and carrying partitions) 2x4-16" O. C. Bridging in every floor and flat roof span over 8 feet.

Joists and rafters: 1st floor 2nd 3rd roof

On centers: 1st floor 2nd 3rd roof

Maximum span: 1st floor 2nd 3rd roof

If one story building with masonry walls, thickness of walls? height?

IF A GARAGE

No. cars now accommodated on same lot to be accommodated ... number commercial cars to be accommodated ...

Will automobile repairing be done other than minor repairs to cars habitually stored in the proposed building?

APPROVALS BY: DATE

BUILDING INSPECTION—PLAN EXAMINER

ZONING:

BUILDING CODE:

Fire Dept.:

Health Dept.:

Others:

MISCELLANEOUS

Will work require disturbing of any tree on a public street? .. no

Will there be in charge of the above work a person competent to see that the State and City requirements pertaining thereto are observed? Yes

Signature of Applicant *James R. Pettigale* Phone # 774-8192

Type Name of above ... Rev. James R. Pettigale. 1 2 3 4

Other
and Address

FIELD INSPECTOR'S COPY

1-77-51 Mt. contracts on the site
Roof trusses are up. Sills are frame

6/14/83 Work still going on. To be
completed by Oct 4, 1983 according
to employees.

11/3/83 Not yet WIP. Re-insp. Jones
1987

7/1/84 - Not yet. Re-check after 6/1/84

10/1/85 - Railings finished.
OK

C of D - enter

Permit No. 60/1832

Location

10.066 Campground

Owner

Delaware State Center

Date of Permit

12-3-80

Approved

12-3-80

Johnson

Inspection Services
Samuel P. Hoffses
Chief



Planning and Urban Development
Joseph E. Gray Jr.
Director

CITY OF PORTLAND

January 14, 1992

RE: Portable, temporary sign - 1008 Congress Street

Deliverance Center
1008 Congress St.
Portland, ME 04102

Gentlemen:

Recent inspection of the above premises revealed a portable, temporary sign on your lot. Our records do not show a permit for this sign.

Please come to Room 315, City Hall, to apply for the necessary permit for this sign.

Sincerely,

A handwritten signature in cursive script that reads "K. A. Lowe".

Kathleen A. Lowe
Code Enforcement Officer

/el

cc: P. Samuel Hoffsen, Chief of Inspection Services