

SAM 71

REPAIR INSPECTION FORM

Portland High School Repair Project

Project Team Member: P&G \_\_\_\_\_ WJE ✓ Sheet 1 of 1

Room Number on Plan: \_\_\_\_\_ Building Room Number: ELEVATOR -

Repair Designation/Description: LIMITED INSTALLATION BSMNT

Engineering Sketches / Calculations Reference: \_\_\_\_\_

Contractor: CIMINO

INSPECTION RECORD

Repair Start Date: 1 / 26 / 95 By: T.M.

Intermediate Inspections:

Date	Time	By	Comment/Photos
1-26-95	8:00AM	T.M.	PLATE BEING INSTALLED - OVER OPENING - APPEARS TO HAVE 2" BRIG ON EACH SIDE - PLATE IS NOT LEVEL - TRYING TO SHIM UP.
1/26/95	9:30 AM	ACL	no work
1/26/95	10:30 AM	ACL	work resumes
1-28-95	9:15 AM	T.M.	NO WORK
1/28/95	1:10 PM	ACL	done

FEB 21 1995

Repair Completion Date: unknown / / By: \_\_\_\_\_

Final Sign Off: P&G 2-8-95 WJE 2-8-95 City of Portland

WJE 9-2566 WJE 1116

**REPAIR INSPECTION FORM**

Portland High School Repair Project

Project Team Member: P&G \_\_\_\_\_ WJE  \_\_\_\_\_ Sheet: 1 of 1

Room Number on Plan: \_\_\_\_\_ Building Room Number: 1100

Repair Designation/Description: Elevator/lintel repair

Engineering Sketches / Calculations Reference: E11-1, -1.1-2, E11-3, E11-4, E11-5

Contractor: \_\_\_\_\_

**INSPECTION RECORD**

Repair Start Date: 1/25/95 By: DJ

Intermediate Inspections:

Date	Time	By	Comment/Photos
1-25-95	2:20 pm	DJ	3 courses brick removed 3 thick and 1 1/2 brick beyond door frame
1-26-95	7:58 AM	T.M.	GETTING READY TO INSTALL PLATE.
1/26/95	9 <sup>30</sup> AM	AR	NO WORK GOING ON
1/26/95	10 <sup>30</sup> AM	AR	" "
1/26/95	1:50 PM	AR	INSTALLING STEEL PLATE
1-28-95	9:20 AM	T.M.	NO WORK
1/28/95	1 <sup>10</sup> pm	AR	done

FEB 2 1 1995

Repair Completion Date: UNKNOWN By: \_\_\_\_\_

Final Sign Off: DLP 2-8-95, CP 2-8-95, [Signature] 02-08-95  
P&G WJE City of Portland

REPAIR INSPECTION FORM

Portland High School Repair Project

Project Team Member: P&G WJE ✓ Sheet 3 of 3

Room Number on Plan: Building Room Number:

Repair Designation/Description: ELEVATOR REPAIR - 1<sup>st</sup> FLOOR  
(LINTEL)

Engineering Sketches / Calculations Reference: \_\_\_\_\_

Contractor: \_\_\_\_\_

INSPECTION RECORD

Repair Start Date: \_\_\_\_/\_\_\_\_/\_\_\_\_ By: \_\_\_\_\_

Intermediate Inspections:

Date	Time	By	Comment/Photos
1-25-95	7:50 A.M.	T.M.	1 <sup>st</sup> FLOOR JACK HAMMERING OUT BRICKS OVER DOORS TO ADD LINTEL
1/25/95	9:25 AM	AOL	work continues
1/25/95	10:00 AM	AR	work continues
1/25/95	11:05 AM	AR	" " Jackhammering
1/25/95	11:40	MMH	" " "
1/25/95	12:40	MMH	" " "
1-25-95	1:30	DS	" " FEB 2 1 1995
1-26-95	8:00 AM	T.M.	PLATE INSTALLED - DRY PACKED WITH MORTAR ABOVE - STILL HAS SHIMS UNDERNEATH.
1/26/95	9:15 AM	AR	"
1/26/95	10:30 AM	AR	" - no activity

Repair Completion Date: 1/28/95 done AR UNKNOWN By: \_\_\_\_\_

Final Sign Off: DLP 2-8-95 ICP 2-8-95 [Signature] 02-08-95  
 P&G WJE City of Portland

WJE 942516  
 WJE 1916

1-28-95 9:00 AM T.M. NO WORK

REPAIR INSPECTION FORM

Portland High School Repair Project

Project Team Member: P&G WJE ✓

Sheet 1 of 1

Room Number on Plan: \_\_\_\_\_

Building Room Number: 2nd Floor

Repair Designation/Description: brick removal above egress door  
LIMIT INSULATION

Engineering Sketches / Calculations Reference: \_\_\_\_\_

Contractor: \_\_\_\_\_

INSPECTION RECORD

Repair Start Date: 1-1-95

By: JS

Intermediate Inspections:

Date	Time	By	Comment/Photos
1-25-95	2:30 PM	JS	All brick removed
1-26-95	7:55 AM	T.M.	LIMIT PLATE INSTALLED - DRY PACKED ABOVE - SHIMS STILL ON EACH SIDE
1/26/95	9:05 AM	AR	"
1/26/95	10:15 AM	AR	work continues
1-28-95	9:25 AM	TM	NO WORK
1/28/95	1:20 pm	AR	done

FEB 2 1 1995

Repair Completion Date: unknown / /

By: \_\_\_\_\_

Final Sign off: P&G 2-8-95 / CP 2-8-95

WJE

City of Portland

REPAIR INSPECTION FORM

Portland High School Repair Project

Project Team Member: P&G WJE ✓ Sheet 1 of 1  
 Room Number on Plan: 3<sup>rd</sup> Flr Building Room Number: 3<sup>rd</sup> Flr  
 Repair Designation/Description: LINTEL INSTALLATION

Engineering Sketches / Calculations Reference: \_\_\_\_\_  
 Contractor: \_\_\_\_\_

INSPECTION RECORD

Repair Start Date: 1/25/95 By: [Signature]

Intermediate Inspections:

Date	Time	By	Comment/Photos
1-25-95	1:30 pm	WJE	Jack hammering out brick
1-25-95	3:10 pm	WJE	" " "
1-26-95	7:05 AM	T.M.	LINTEL IN PLACE OVER ELEVATOR OPENING - APPEARS TO BE DRYPACKED W/ MORTAR OVER 2x4 SHIMS ON EACH SIDE - STILL NEEDS TO BE BRICKED IN.
1/26/95	9 <sup>10</sup> AM	AR	NO further activity
1/26/95	11 <sup>30</sup> AM	AR/AS	mortar, joints
1/27/95	11:50 AM	AS	DRYPACKING W/MORTAR
1-28-95	9:30 AM	T.M.	NO WORK
1/29/95	1 <sup>10</sup> pm	AR	done

FEB 2 1 1995

Repair Completion Date: \_\_\_\_\_ By: \_\_\_\_\_

Final Sign Off: WJE 2-8-95 / CP 2-8-95 / [Signature] 02-08-95  
 P&G WJE City of Portland

ALL INSPECTION DIV.

FILES ON

PORTLAND HIGH SCH.

284 CUMBERLAND AVE

LOCATED IN

FOURTH FLOOR SAFE

