



APPLICATION FOR PERMIT
DEPARTMENT OF BUILDING INSPECTIONS SERVICES
ELECTRICAL INSTALLATIONS

filed

Date Dec. 9, 1982
 Receipt and Permit number 19247

To the CHIEF ELECTRICAL INSPECTOR, Portland, Maine

The undersigned hereby applies for a permit to make electrical installations in accordance with the laws of Maine, the Portland Electrical Ordinance, the National Electrical Code and the following specifications:

LOCATION OF WORK: (number 1) Christy Road about 1/4 mi on left
 OWNER'S NAME: John Tsavianian ADDRESS: 535 Washington Avenue

Lot 49 108 to 110

OUTLETS:	Receptacles _____	Switches _____	Plugmold _____	ft. TOTAL _____	30-60	5.00
FIXTURES: (number of)	Incandescent _____	Flourescent _____	(not strip) TOTAL _____	15	1.50	
	Strip Flourescent _____	ft. _____				
SERVICES:	Overhead _____	Underground <input checked="" type="checkbox"/>	Temporary <input checked="" type="checkbox"/>	TOTAL amperes <u>200</u>	3.00	.50
METERS: (number of)	<u>1</u>					
MOTORS: (number of)	Fractional _____	1 HP or over _____				
RESIDENTIAL HEATING:	Oil or Gas (number of units) _____	Electric (number of rooms) <u>13</u>			63.00	
COMMERCIAL OR INDUSTRIAL HEATING:	Oil or Gas (by a main boiler) _____	Oil or Gas (by separate units) _____	Electric Under 20 kws _____	Over 20 kws _____		
APPLIANCES: (number of)	Ranges <u>1</u>	Cook Tops _____	Wall Ovens _____	Dryers <u>1</u>	Fans _____	
	Water Heaters <u>1</u>	Disposals <u>1</u>	Dishwashers <u>1</u>	Compactors _____	Others (denote) _____	9.00
	TOTAL <u>6</u>					
MISCELLANEOUS: (number of)	Branch Panels _____	Transformers _____	Air Cond't's Central Unit _____	Separate Units (windows) _____		
	Signs 20 sq. ft. and under _____	Over 20 sq. ft. _____	Swimming Pools Above Ground _____	In Ground _____		
	Fire/Burglar Alarms Residential _____	Commercial _____	Heavy Duty Outlets, 220 Volt (such as welders) 30 amps and under _____	over 30 amps _____		
	Circus, Fairs, etc. _____	Alterations to wires _____	Repairs after fire _____	Emergency Lights, battery _____	Emergency Generators _____	
					INSTALLATION FEE DUE:	32.00
					FOR ADDITIONAL WORK NOT ON ORIGINAL PERMIT DOUBLE FEE DUE:	
					FOR REMOVAL OF A "STOP ORDER" (304-16.b)	32.00
					TOTAL AMOUNT DUE:	

INSPECTION: Will be ready on _____, 19__; or Will Call

CONTRACTOR'S NAME: Walker Bros. Builders
 ADDRESS: Sebago Lake
 TEL: 642-2213

MASTER LICENSE NO.: Rob't F. Walker, Jr. SIGNATURE OF CONTRACTOR: Michael Walker
 LIMITED LICENSE NO.: _____

INSPECTOR'S COPY — WHITE
 OFFICE COPY — CANARY
 CONTRACTOR'S COPY — GREEN

ELECTRICAL INSTALLATIONS -

Permit Number 92472

Location Lot 19 Christy Road

Owner J. Testerman

Date of Permit 12-9-82

Final Inspection 3-16-84

By Inspector Libby

Pe. #: Application Register Page No. 135

INSPECTIONS: Service by Libby
Service called in Temp. serv. 7-27-83
Closing-in 7-26-83 by Libby

PROGRFS INSPECTIONS. 2-10-83, No start,
4-20-83, foundation in
5-16-83, 9-1-83 with
6-13-83, 3-16-84,
6-29-83,
7-14-83

CODE
COMPLIANCE
COMPLETED
DATE 3-16-84

DATE:	REMARKS:
<u>5-14-83</u>	<u>Checked Temp. serv. ce</u>
	<u>Permit to come</u>
	<u>R</u>

105 to 110

NOTES

Permit No. 82-1128
 Location 710 Cluett Road
 Owner 12-91-82
 Date of permit 12-17-82
 Approved
 Dwelling Single Family
 Garage
 Alteration

1-12-83 stakes in
 set up, but no
 excavation has started

2/14/83

Same - maybe waiting on
 insurance but will
 contact owner:

3/14/83 Steps

there should be a lot more work
 this permit:

4/12/83 Eff to place the foundation:
 - set back in front in compliance,
 - lot of side yard, excess of units
 required:

4/25/83 Foundation work completed & back
 filled ready for slab:

6/15/83 Satisfactory progress

7/7/83 - Satis progress -
 placing ceiling & trapping -
 partitions all erected - putting
 on electrical contractor:

9/13/83 started closing in
 interior walls - no one working today.

2/16/84 No one working - Outside wall of
 garage not drywalled @ - fire rated sheet rock
 required - owner & of being quiet over head.

2/9/84 Mr. Walker call & said it would be done this
 week:

3/20/84 unit completed


4/3/84 Same, no recent activity! Off

9/20/84 " " " " Off

12/16/85. Owner occupied - owner will finish
 the cosmetic finish work that's incomplete.

OK to issue the C of C - 3-4-86

4/10/83
 4/11/83



APPLICATION FOR PERMIT

PERMIT ISSUED

B.O.C.A. USE GROUP

B.O.C.A. TYPE OF CONSTRUCTION

ZONING LOCATION

01128

Dec. 9, 1982

DEC 17 1982

PORTLAND, MAINE

CITY of PORTLAND

To the CHIEF OF BUILDING & INSPECTION SERVICES, PORTLAND, MAINE

The undersigned hereby applies for a permit to erect, alter, repair, demolish, move or install the following building, structure, ment or change use in accordance with the Laws of the State of Maine the Portland B.O.C.A. Building Code and Zoning

Ordinance of the City of Portland with plans and specifications, if any, submitted herewith and the following specifications: LOCATION 100 Christy Road (unnumbered, about 1/4 mi. on left) Fire District #1 [] #2 []

Owner's name and address John Tervanien, 855 Washington Ave. Portland, Telephone 774-1888

2 Lessee's name and address Telephone

3 Contractor's name and address Walker Bros. Builders, Inc. Telephone 642-2213 Box 106, Sebago Lake, Maine No. of sheets

Proposed use of building No. families

Last use No. families

Material No. stories Heat Style of roof Roofing

Other buildings on same lot Estimated contractual cost \$ 65,000 Appeal Fees \$

FIELD INSPECTOR—Mr. Base Fee 335.00

@ 775-5451

Late Fee

TOTAL \$ 335.00

Construct single family dwelling as per plan

54 x 38 Half permit to #3

Stamp of Special Conditions

NOTE TO APPLICANT: Separate permits are required by the installers and subcontractors of heating, plumbing, electrical and mechanicals.

This site is between 98 1/2 Christy Road according to Assessor's Chart 381

DETAILS OF NEW WORK

Is any plumbing involved in this work? Yes Is any electrical work involved in this work? Yes
Is connection to be made to public sewer? Yes If not, what is proposed for sewage?
Septic tank notice been sent? Form notice sent?
Height average grade to top of plate 8' Height average grade to highest point of roof 20'
Size, front 54' depth 36' No. stories 2 Solid or graded land? Solid earth or rock? earth
Material of foundation Concrete Thickness, top 10" bottom 10" cellar full
Kind of roof Pitch Rise per foot 5 per foot Roof covering asphalt shingle
No. of chimneys one Material of chimneys brick of lining yes Kind of heat elec fuel
Framing Lumber—Kind spruce Dressed or full size? dressed Corner posts double Sills 2 x 6
Size Girder 6 x 12 Columns under girders 4" steel Size 4" Max. on centers 8"
Studs (outside walls and carrying partitions) 2x4-16" O. C. Bridging in every floor and flat roof span over 8 feet
Joists and rafters: 1st floor 2 x 10 2nd 2 x 10 3rd roof
On centers, 1st floor 16" 2nd 16" 3rd roof
Maximum span: 1st floor 13'6" 2nd same 3rd roof
If one story building with masonry walls, thickness of walls? height?

IF A GARAGE

No cars now accommodated on same lot, to be accommodated number commercial cars to be accommodated
Will automobile repairing be done other than minor repairs to cars habitually stored in the proposed building?

APPROVALS BY:

DATE

BUILDING INSPECTION—PLAN EXAMINER

ZONING R-2 Residence O.K. [Signature]

BUILDING CODE:

Fire Dept.:

Health Dept.:

Others:

MISCELLANEOUS

Will work require disturbing of any tree on a public street? ...

Will there be in charge of the above work a person competent to see that the State and City requirements pertaining thereto are observed? ...

Signature of Applicant Michael Walker Phone # 642-2213

Type Name of above Michael Walker 1 [] 2 [] 3 [] 4 []

Other and Address

FIELD INSPECTOR'S COPY

APPLICANT'S COPY

OFFICE FILE COPY

[Handwritten signature]

NOTES

Permit # 82-1128
 Location 110 Clancy Court
 Owner 12-97-42
 Date of permit 12-17-82
 Approved [Signature]
 Dwelling Single Family
 Garage
 Alteration

1-12-83 states no
 not up, with
 excavation has started

2/14/83

Same - maybe waiting on

weather, weather will
 contact owner

3/14/83 Same

Site is should be a lot number with
 the permit

4/12/83 Offer to place the foundation
 set back in front in compliance,
 lot of side yard, in excess of what's
 required

4/25/83 Foundation work completed & back
 filled, ready for deck

6/15/83 Satisfactory progress

7/7/83. Satis progress -

placing ceiling, trapping
 partitions all erected - finishing
 low electrical contractor

9/13/83 Started closing in
 interior walls - no one working today

2/16/84 No one working - Outside wall of
 garage not drywalled @ - dire rot set sheet rock as
 required because of living quarters overhead

2/9/84 Mr. Walker called & said it would be done this
 week

3/20/84 About completed

4/13/84 Same, no recent activity!

9/20/84 " " " " " "

12/16/85. Owner occupied - owner will finish
 the cosmetic finish work that's incomplete

OK to issue this copy - 3-4-86

445
 11/11/83

