

# CONTRACTOR'S MATERIAL & TEST CERTIFICATE FOR ABOVEGROUND PIPING

## PROCEDURE

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME

Clement-King

DATE

09/18/18

PROPERTY ADDRESS

46 Merrill Portland ME

PLANS

ACCEPTED BY APPROVING AUTHORITY('S) NAMES

State Fire Marshals Office

ADDRESS

45 Commerce Drive Suite 1 Augusta ME

INSTALLATION CONFORMS TO ACCEPTED PLANS

EQUIPMENT USED IS APPROVED

IF NO, EXPLAIN DEVIATIONS

YES  NO

YES  NO

INSTRUCTIONS

HAS PERSON IN CHARGE OF FIRE EQUIPMENT BEEN INSTRUCTED AS TO LOCATION OF CONTROL VALVES AND CARE AND MAINTENANCE OF THIS NEW EQUIPMENT  
IF NO, EXPLAIN

YES  NO

HAVE COPIES OF APPROPRIATE INSTRUCTIONS AND CARE AND MAINTENANCE CHARTS AND NFPA 13A BEEN LEFT ON PREMISES  
IF NO, EXPLAIN

YES  NO

LOCATION OF SYSTEM

SUPPLIES BLDGS.

SPRINKLERS

MAKE	MODEL	YEAR OF MANUFACTURE	ORIFICE SIZE	QUANTITY	TEMPERATURE RATING
<u>Reliable</u>	<u>FIFR56 Upright</u>	<u>2018</u>	<u>1/2</u>	<u>8</u>	<u>200°</u>
<u>Reliable</u>	<u>FIRes 49 Pendant</u>	<u>2018</u>	<u>1/2</u>	<u>23</u>	<u>175°</u>
<u>Reliable</u>	<u>FIRes 44 HSW</u>	<u>2018</u>	<u>1/2</u>	<u>4</u>	<u>175°</u>

PIPE AND FITTINGS

PIPE CONFORMS TO NFPA 13R STANDARD  
FITTINGS CONFORM TO NFPA 13R STANDARD  
IF NO, EXPLAIN

YES  NO

YES  NO

ALARM VALVE OR FLOW INDICATOR

ALARM DEVICE

TYPE	MAKE	MODEL	MAXIMUM TIME TO OPERATE THROUGH TEST PIPE	
			MIN.	SEC.
<u>Water Vane Flow Switch</u>	<u>System Sensor</u>	<u>WFDTH</u>		

DRY VALVE

	MAKE	MODEL	SERIAL NO.	MAKE	Q.O.D.		ALARM OPERATED PROPERLY	
					MODEL	SERIAL NO.		
Without Q.O.D.							YES	NO
With Q.O.D.							YES	NO

IF NO, EXPLAIN

DRY PIPE OPERATING TEST