

### Contractor's Material and Test Certificate for Aboveground Piping

**PROCEDURE**  
 Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by the property owner or their authorized agent. All defects shall be corrected and system left in service before contractor's personnel finally leave the job.

A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractor. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

Property name 30 Merrill Date 10-2-17

Property address 30 Merrill St Portland Me 04101

Accepted by approving authorities (names) State of Maine, Portland

Address Augusta, Portland

Installation conforms to accepted plans  Yes  No

Equipment used is approved  Yes  No

If no, explain deviations

Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?  Yes  No

If no, explain

Have copies of the following been left on the premises?

1. System components instructions  Yes  No

2. Care and maintenance instructions  Yes  No

3. NFPA 25  Yes  No

Location of system Supplies buildings ENTIRE

Make	Model	Year of manufacture	Orifice size	Quantity	Temperature rating
<u>Reliable</u>	<u>FIFR</u>	<u>2017</u>	<u>8.0</u>	<u>23</u>	<u>158°</u>
<u>Reliable</u>	<u>FIFR</u>	<u>2017</u>	<u>5.6</u>	<u>3</u>	<u>155°</u>
<u>Reliable</u>	<u>RFC49</u>	<u>2017</u>	<u>4.9</u>	<u>63</u>	<u>155°</u>

Pipe and fittings Type of pipe Black Iron - CPVC  
 Type of fittings cast - CPVC

Type	Alarm device			Maximum time to operate through test connection	
	Make	Model	Minutes	Seconds	
<u>Vane</u>	<u>System Sensor</u>	<u>WFD 3</u>		<u>30</u>	

Dry valve			Q. O. D.		
Make	Model	Serial no.	Make	Model	Serial no.

	Time to trip through test connection <sup>a,b</sup>		Water pressure psi	Air pressure psi	Trip point air pressure psi	Time water reached test outlet <sup>a,b</sup>		Alarm operated properly	
	Minutes	Seconds				Minutes	Seconds	Yes	No
Without Q.O.D.									
With Q.O.D.									

If no, explain

© 2009 National Fire Protection Association NFPA 13 (p. 1 of 3)

<sup>a</sup> Measured from time inspector's test connection is opened  
<sup>b</sup> NFPA 13 only requires the 60-second limitation in specific sections

FIGURE 24.1 Contractor's Material and Test Certificate for Aboveground Piping.

<b>Deluge and preaction valves</b>	Operation <input type="checkbox"/> Pneumatic <input type="checkbox"/> Electric <input type="checkbox"/> Hydraulics							
	Piping supervised <input type="checkbox"/> Yes <input type="checkbox"/> No			Detecting media supervised <input type="checkbox"/> Yes <input type="checkbox"/> No				
	Does valve operate from the manual trip, remote, or both control stations? <input type="checkbox"/> Yes <input type="checkbox"/> No							
	Is there an accessible facility in each circuit for testing? <input type="checkbox"/> Yes <input type="checkbox"/> No				If no, explain			
	Make	Model	Does each circuit operate supervision loss alarm?		Does each circuit operate valve release?		Maximum time to operate release	
		Yes	No	Yes	No	Minutes	Seconds	
<b>Pressure-reducing valve test</b>	Location and floor	Make and model	Setting	Static pressure		Residual pressure (flowing)		Flow rate
				Inlet (psi)	Outlet (psi)	Inlet (psi)	Outlet (psi)	Flow (gpm)
<b>Test description</b>	<p><b>Hydrostatic:</b> Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for 2 hours or 50 psi (3.4 bar) above static pressure in excess of 150 psi (10.2 bar) for 2 hours. Differential dry pipe valve clappers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped.</p> <p><b>Pneumatic:</b> Establish 40 psi (2.7 bar) air pressure and measure drop, which shall not exceed 1½ psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1½ psi (0.1 bar) in 24 hours.</p>							
<b>Tests</b>	All piping hydrostatically tested at <u>200</u> psi ( <u>    </u> bar) for <u>2</u> hours				If no, state reason			
	Dry piping pneumatically tested <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No							
	Equipment operates properly <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
	Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems or stopping leaks? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No							
	Drain test	Reading of gauge located near water supply test connection: <u>    </u> psi ( <u>    </u> bar)			Residual pressure with valve in test connection open wide: <u>    </u> psi ( <u>    </u> bar)			
Underground mains and lead-in connections to system risers flushed before connection made to sprinkler piping								
Verified by copy of the Contractor's Material and Test Certificate for Underground Piping. <input type="checkbox"/> Yes <input type="checkbox"/> No				Other Explain				
Flushed by installer of underground sprinkler piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No								
If powder-driven fasteners are used in concrete, has representative sample testing been satisfactorily completed? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No				If no, explain				
<b>Blank testing gaskets</b>	Number used	Locations				Number removed		
<b>Welding</b>	Welding piping <input type="checkbox"/> Yes <input type="checkbox"/> No							
	If yes . . .							
	Do you certify as the sprinkler contractor that welding procedures used complied with the minimum requirements of AWS B2.1, ASME Section IX <i>Welding and Brazing Qualifications</i> , or other applicable qualification standard as required by the AHJ?					<input type="checkbox"/> Yes	<input type="checkbox"/> No	
	Do you certify that all welding was performed by welders or welding operators qualified in accordance with the minimum requirements of AWS B2.1, ASME Section IX <i>Welding and Brazing Qualifications</i> , or other applicable qualification standard as required by the AHJ?					<input type="checkbox"/> Yes	<input type="checkbox"/> No	
Do you certify that the welding was conducted in compliance with a documented quality control procedure to ensure that (1) all discs are retrieved; (2) that openings in piping are smooth, that slag and other welding residue are removed; (3) the internal diameters of piping are not penetrated; (4) completed welds are free from cracks, incomplete fusion, surface porosity greater than 1/16 in. diameter, undercut deeper than the lesser of 25% of the wall thickness or 1/2 in.; and (5) completed circumferential butt weld reinforcement does not exceed 3/2 in.?					<input type="checkbox"/> Yes	<input type="checkbox"/> No		

FIGURE 24.1 Continued