#### SYSTEM RECORD OF COMPLETION

	Form Completion Date:te	ernoon	Supplemental Pages Atta	iched: 1
1.	PROPERTY INFORMATION			
	Name of property: Goodwill Building			
	Address: 35 Preble Street, Portland	Matax		
	Description of property: Office Building	10		
	Name of property representative:			
	Address:			
	Phone:	Fax:	E-mail:	
2.	INSTALLATION, SERVICE, TES			
	Installation contractor: Deblois Electr	ic		
	Address:			
	Address:			
	Phone:	Fax:	E-mail:	
	Address:			
	Phone:	Fax:	E-mail:	
	Effective date for test and inspection cont	ract:		
	Monitoring organization: Centralarm			
	Address:			
	Phone:	Fax:	E-mail:	
	Account number:	Phone line 1:	Pho	one line 2:
	Means of transmission: Digital comm			
in.	Entity to which alarms are retransmitted:	Portland Fire depart	ment Pho	one:
	DOCUMENTATION			* · · · · · · · · · · · · · · · · · · ·
	On-site location of the required record do	cuments and site-specifi	c software; Document b	ox below fire alarm control panel
4.	DESCRIPTION OF SYSTEM OR			
	This is a: ☐ New system ☐ Moo	lification to existing sys	tem Permit number:	
	NFPA 72 edition: 2013			
	4.1 Control Unit			
	Manus Cartana and Ciliana Maria Int			
	Manufacturer: Silent Knight	4.	Model num	ber: <u>5808</u>
	4.2 Software and Firmware			
	Firmware revision number:			
	4.3 Alarm Verification			s not incorporate alarm verification.
	Number of devices subject to alarm verific	cation:	Alarm verification	
			raim veinicatto	n set for seconds

### SYSTEM RECORD OF COMPLETION (continued)

5. SYSTEM POWER								
5.1 Control Unit								
5.1.1 Primary Power	_							
Input voltage of control	panel: 120V	'AC			Control panel amps			
Overcurrent protection:	Туре:							
Branch circuit disconne								
5.1.2 Secondary Power	er					•		
Type of secondary power	er: Batteries							
Location, if remote fron	the plant:					1111		
Calculated capacity of s								
In standby mode (hours				In ala	erm mode (minutes):			
•				_	······································	three states and the states are states as the states are states are states as the states are		
5.2 Control Unit								
☐ This system does no	t have power ex	tender panels						
Power extender pane	els are listed on	supplementary sh	eet A					
6. CIRCUITS AND PA	THWAYS							
Pathway Type	Dual M	edia Pathway	Separate Pathway		Class	Survivability Level		
Signaling Line								
Device Power								
Initiating Device								
Notification Appliance								
Other (specify):								
7. REMOTE ANNUNC	IATORS							
Туре				L	ocation			
49								
8. INITIATING DEVICE	ES							
Туре	Quantity		ssable or entional Alarm		or Supervisory	Sensing Technology		
Manual Pull Stations	3	Addressal	ole	Alam		· ·		
Smoke Detectors	6	Addressal		Alarm		Photoelectric		
Duct Smoke Detectors	2	Addressal	ole	Alam		Photoelectric		
Heat Detectors	1	Addressal	ole	Alam	- ,			
Gas Detectors								
Waterflow Switches								
Tamper Switches								

### SYSTEM RECORD OF COMPLETION (continued)

9. NOTIFICATION APPLIANCE	CES		
Туре	Quantity	Description	1
Audible			
Visible	15	Strobes	
Combination Audible and Visible	7	Horn/strobe units	
10. SYSTEM CONTROL FUN	ICTIONS		
	Type		, Quantity
Hold-Open Door Releasing Devices			
HVAC Shutdown			2
Fire/Smoke Dampers			
Door Unlocking			-
Elevator Recall			2
Elevator Shunt Trip			1
			6
	red on supplementar PPROVALS ractor has been installed a	ry sheet  according to all NFPA standards cited herein.	
Signed:			Date:
Organization:		Title:	Phone:
12.2 System Operational Test			
		g to all NFPA standards cited herein.	
Signed:		Printed name: Glenn Gurney	Date: 3/6/15
Organization: Noms Inc.		Title: Training Manager	Phone: 207-883-3473
12.3 Acceptance Test  Date and time of acceptance test			
Testing contractor representative	e:		
Property representative:			
AHI rangagantatiya			



## EASTERN FIRE PROTECTION

FIRE SPRINKLER CONTRACTORS AND DESIGNERS

March 5, 2015

Mr. Charles Baillargeon Wright-Ryan Portland, Maine

**RE:** Bayside Elevator Project

Compliance & Warranty - First Floor Lobby / Elevator & Machine Rm

This letter certifies that the modifications made to the existing sprinkler system located at on the above referenced project in the areas noted, are in compliance with NFPA 13, NFPA 14, State, and local codes.

Eastern Fire Protection warranties that the fire sprinkler system modifications performed to be free from defects in materials and workmanship for a period of one year beginning on March 15<sup>th</sup> 2015.

Signed:

Paul A. Tardif - Vice President

Date: 11 dach \$ 2015



# EASTERN FIRE PROTECTION

FIRE SPRINKLER CONTRACTORS AND DESIGNERS

March 5, 2015

Mr. Charles Baillargeon Wright-Ryan Portland, Maine

**RE:** Bayside Elevator Project

Compliance & Warranty - First Floor Lobby / Elevator & Machine Rm

This letter certifies that the modifications made to the existing sprinkler system located at on the above referenced project in the areas noted, are in compliance with NFPA 13, NFPA 14, State, and local codes.

Eastern Fire Protection warranties that the fire sprinkler system modifications performed to be free from defects in materials and workmanship for a period of one year beginning on March 15<sup>th</sup> 2015.

Signed:

Paul A. Tardif - Vice President

Date: 11 dach \$ 2015

Cont	ract	or's	Mat	teria	l and	Te	st Cer	tificat	e for	Abov	/egro	und	Pipir	ng
PROCEDURE Upon completi All defects sh A certificate s It is understoo fallure to com	oll be c hall be	orrected filled ou wher's r	and sys Land si epresent	tern left gned by ative's s	in service be both represei ianature in no	itore ( ntative o way	contractor s pe es. Copies sha prejudices an	ersonnei find II he brebar	illy leave the red for approv	joo. <i>i</i> na auth	orities, own	ners. and	contracto	ors.
PROPERTY NA	ME GO	oodw	ill Fi	t-ur	First	Flo	or				1	DATE $\mathcal{J}$	16/2	5
PROPERTY ADI							RTLAND	, ME						
	ACCEPT								Office					
PLANS	ACCEPTED BY State of Maine Fire Marshal's Office ADDRESS 45 Commerce Drive Suite 1 Augusta, ME 04330													
	Installation conforms to accepted plans Equipment used is approved if no, explain deviations.  Yes No													
							ructed as to le is new equipm	ocation ent?	MW	Paul	on ent	☐ Yes		lo .
INSTRUCTIONS	Has co	pies of t	he follow	ving bee	n left on the	prem	nises?	,-,		<del>0" </del>	-4,1001	☐ Yes ☐ Yes ☐ Yes		Vo
-		2. Gare 4 3. NFPA	25 (Own	rtenance Iers Man	instructions ual)		EXISTIN	<u> 1 Siz</u>	stem			□ Yes		
LOCATION OF SYSTEM	Supplie	s building	s 1s	t Flo	or Ten		t Fit-U	.,		WET	SYST	EM)		
3131011		MAKE			MODEL		AR OF MANUFA			R	QUANTITY	TEMI	PERATURE	RATING
		GLOBE		GL560	1		2015		K 5.6		68		155'	
onnula FDG						-				+				
SPRINKLERS						+								
						+-								104.5
PIPING & FITTINGS	Type o	f pipe _ f fittings	50.101	K IRON K IRON										
111111100														
711,11100				Alo	rm Device				Moximum	time to	operate t	hrough te	st connec	ction.
ALARM VALVE		Туре		Ala	rm Device Make		Model			time to	operate t		econds	ction.
	Pres			<i>(</i> 1)			Model				operate t			ction.
ALARM VALVE	<u> </u>			Syst	Make ers. Serso-					nutes				ction.
ALARM VALVE	<u> </u>	sure		Sys)	Make ers, Serso-		EPS 10-			nutes Q.O.				
ALARM VALVE	<u> </u>			Syst	Make ers, Serso-				Мі	nutes Q.O.	D.		econds	
ALARM VALVE	<u> </u>	Make Time to through	test	Syst Dry Mod	Make ers, Serso-		EPS 10-	لرن Tr	Мі	nutes Q.O.	D.	S	Serial no	
ALARM VALVE® OR FLOW INDICT.  DRY PIPE OPERATION	<u> </u>	Make Time to	test	Syst Dn Mod	Make  Visi Serior  Valve  del  Water		EPS 10- Serial no.	لرن Tr	Make ip point	Q.O.	D. Model	S	Serial no	· · · · · · · · · · · · · · · · · · ·
ALARM VALVE® OR FLOW INDICT.  DRY PIPE OPERATION	Pres	Make Time to through connect	test on1	Syst Dn Mod	Make  ere, Servo-  valve  lel  Water ressure		Serial no.  Air pressure	لرن Tr	Make ip point r pressure	Q.O.	D. Model  Time watereached test outl	S ter	Serial no	m rated perly
ALARM VALVE® OR FLOW INDICT.  DRY PIPE OPERATION	Without O.O.D. With Q.O.D.	Make Time to through connecti	test on1	Syst Dn Mod	Make  ere, Servo-  valve  lel  Water ressure		Serial no.  Air pressure	لرن Tr	Make ip point r pressure	Q.O.	D. Model  Time watereached test outl	S ter	Serial no	m rated perly
ALARM VALVE® OR FLOW INDICT.  DRY PIPE OPERATION	Without Q.O.D. With Q.O.D. If no,	Make Time to through connect! Minutes	test on1	Syst Dn Mod	Make  ### Service  ###  ###  ###  ###  ###  ###  ###		Serial no.  Air pressure Pel	Tr	Make ip point r pressure Psi	Q.O.	D. Model  Time watereached test outl	S ter	Serial no	m rated perly
ALARM VALVE® OR FLOW INDICT.  DRY PIPE OPERATION	Without O.O.D. With Q.O.D. If no,	Make Time to through connect Minutes explain	test on1 Seconds	Syst Dn Mod	Make  ere, Servo-  valve  lel  Water ressure		Serial no.  Air pressure	Tr	Make ip point r pressure	Q.O.	D. Model  Time watereached test outl	S ter	Serial no	rm rroted perly No
ALARM VALVE OR FLOW INDICT.  DRY PIPE OPERATION TEST	Without O.O.D. With Q.O.D. If no, Operat	Make Time to through connect! Minutes explain ion supervis	test on1 Seconds	Syst Dry Moc	Make  Visi Serior  Valve  del  Water ressure  Pal	tic	Serial no.  Air pressure Pel	Tr oi	Make ip point r pressure Psi	Q.O.	D. Model  Time watereached test outl	ter et1 Seconds	Serial no  Alar ope pro	nrated perly No
ALARM VALVE OR FLOW INDICT.  DRY PIPE OPERATION TEST	Without Q.O.D. With Q.O.D. If no, Operate Piping Does	Make Time to through connect! Minutes explain ion supervis valve ope	test on1 Seconds ed	Syst Dry Moo	Make  27: Servo  7 valve    lel	tic emote,	Serial no.  Air pressure Pei	Tr al	Make  ip point r pressure  Psi  Hydraulic	Q.O.	D. Model  Time wat reached test out!	ter et1 Seconds	Serial no Alor ope pro	nrated perly No
ALARM VALVE OR FLOW INDICT.  DRY PIPE OPERATION TEST  DELUGE & PREACTION	Without Q.O.D. With Q.O.D. If no, Operate Piping Does	Make Time to through connect! Minutes explain ion supervis valve ope	test on1 Seconds ed	Syst Dry Moo	Make  / valve  lel  Water ressure  Pel  Pneumate  nonual trip, rein each circuit	tic ernote, t for	Serial no.  Air pressure Pel  Electri , or both cont testing?	Tradi	Make  ip point r pressure  Psi  Hydraulic  No If no ach circuit op	Q.O.	D.  Model  Time wai reached test outl	ter et1 Seconds	Serial no Alor ope pro	nrated perly No No No No
ALARM VALVE OR FLOW INDICT.  DRY PIPE OPERATION TEST  DELUGE & PREACTION VALVES	Without Q.O.D. With Q.O.D. If no, Operate Piping Does to lis their	Make Time to through connect! Minutes explain ion supervis valve ope	test on1 Seconds ed	Dry Moc	Make  Visi Strict  Valve  del  Water ressure  Pal  Pneumot  monual trip, rein each circui  Does eacl supervisio	tic ernote, t for	Serial no.  Air pressure Pel  □ Electri , or both cont testing? □ uit operate a darm?	Tr oi	Make  ip point r pressure  Psi  Hydraulic  No If no ach circuit opelease?	Q.O.	D.  Model  Time wai reached test outl	ter et1 Seconds  Pes Pes to time of	Serial no Alor ope pro	no n
ALARM VALVE OR FLOW INDICT.  DRY PIPE OPERATION TEST  DELUGE & PREACTION VALVES	Without Q.O.D. With Q.O.D. If no, Operate Piping Does to lis their	Make Time to through connect! Minutes explain ion supervis valve opere an do	test on1 Seconds ed ed erate fro cessible	Dry Moc	Make  / valve  lel  Water ressure  Pel  Pneumate  nonual trip, rein each circuit	tic ernote, t for	Serial no.  Air pressure Pel  Electri , or both cont testing?	c E  rol stations  Yes E  Does evalve ro	Make  ip point r pressure  Psi  Hydraulic  ? I No If no ach circuit opelease?	Q.O.	D.  Model  Time wal reached test outlinutes  Maximum	ter et1 Seconds  Pes Pes to time of	Serial no Alar ope proj Yes	no n
ALARM VALVE OR FLOW INDICT.  DRY PIPE OPERATION TEST  DELUGE & PREACTION VALVES	Without Q.O.D. With Info. Operate Piping Does Visited Is their	Make Time to through connect! Minutes explain ion supervis valve opere an do	test on1 Seconds ed wrate fro cessible Mo	Dry Moc	Make  Visi Strict  Valve  del  Water ressure  Pal  Pneumot  monual trip, rein each circui  Does eacl supervisio	tic emote, t for h circin loss	Serial no.  Air pressure Pel  □ Electri , or both cont testing? □ uit operate adarm?	c E  rol stations  Yes E  Does evalve ro	Make  ip point r pressure  Psi  Hydraulic  No If no ach circuit opelease?  No	Q.O.	D.  Model  Time wal reached test outlinutes  Maximum Minut	ter et1 Seconds  Pes Pes time of	Serial no Alar ope proj Yes	no n
ALARM VALVE OR FLOW INDICT.  DRY PIPE OPERATION TEST  DELUGE & PREACTION VALVES	Without Q.O.D. With Info. Operate Piping Does Visited Is their	Make Time to through connect! Minutes explain ion supervis valve opere an ac	test on1 Seconds ed wrate fro cessible Mo	Dry Moo	Make  Very Prive  Valve  del  Water ressure  Pal  Pneumot  nonual trip, rein each circui  Does each supervisio  Yes	tic emote, t for h circin loss	Serial no.  Air pressure Pel  □ Electri , or both cont testing? □ uit operate adarm?	c E  rol stations  Yes E  Does e- valve ro  Yes	Make  ip point r pressure  Psi  Hydraulic  ? I No If no ach circuit opelease?  Resid	Q.O.  M. M	D.  Model  Time wal reached test outlinutes  Maximum Minut	ter et1 Seconds  Pes Pes time of	Serial no Alar ope projects Yes Operate Secon	no n

1 Measured from time inspector's test connection is opened.



## HIGH TECH FIRE PROTECTION

PO Box 156 • Minot, ME 04258-0156

Phone: (207)998-2551 Fax: (207)998-4187



## NFPA Compliance Letter

Date: March 5, 2015

To: Charlie Baillargeon / Portland Fire Department

From: Richard Smith

Project: 200 Lancaster St 1st floor, Portland, ME. Goodwill tenant fit-up

High Tech Fire Protection hereby guarantees the design, materials and workmanship to meet the necessary requirements for the sprinkler system rework per NFPA #13 Automatic Fire Sprinkler System.

Sincerely, Richard Smith High Tech Fire Protection 207-998-2551 RSmith@htfp.me



## HIGH TECH FIRE PROTECTION

PO Box 156 · Minot, ME 04258-0156

Phone: (207)998-2551 • Fax: (207)998-4187



### NFPA Compliance Letter

Date: March 5, 2015

To: Charlie Baillargeon / Portland Fire Department

From: Richard Smith

Project: 200 Lancaster St 1st floor, Portland, ME. Goodwill tenant fit-up

High Tech Fire Protection hereby guarantees the design, materials and workmanship to meet the necessary requirements for the sprinkler system rework per NFPA #13 Automatic Fire Sprinkler System.

Sincerely, Richard Smith High Tech Fire Protection 207-998-2551 RSmith@htfp.me