

CONSTRUCTION MANAGEMENT PLAN

The float will be supported with four (4), twelve (12) pilings that will be driven to refusal. Any CCA-treated lumber used for the construction of the pier will be cured on dry land for 21 days prior to the start of construction. The ramp and float will be constructed off-site and set in place.

All materials will be transported to the site from the upland and construction access will take place from the adjacent upland and by boat. It is not anticipated that measureable soil disturbance will occur as a result of the construction of the dock. The construction of the dock should take approximately one (1) to two (2) weeks.