SYSTEM RECORD OF COMPLETION

This form is to be completed by the system installation contractor at the time of system acceptance and approval.

It shall be permitted to modify this form as needed to provide a more complete and/or clear record.

Insert N/A in all unused lines.

Attach additional sheets, data, or calculations as necessary to provide a complete record.

Name of property: REICHE COMMUNITY SCHOOL Address: 166 BRACKETT STREET, PORTLAND, ME 04102 Description of property: SCHOOL Name of property representative: DAVE ONOS Address: Phone: 207-809-9788 Fax: 207-781-2064 2. INSTALLATION, SERVICE, TESTING, AND MONI Installation contractor: CAMPBELL ELECTRIC Address: 272 AUSTIN STREET Phone: 207-331-4963 Fax: Service organization: PROTECTION PROFESSIONALS Address: 325 US ROUTE ONE FALMOUTH MAINE 04105 Phone: 207-775-5755 Fax: 207-781-2064 Testing organization: PROTECTION PROFESSIONALS Address: 325 US ROUTE ONE FALMOUTH MAINE 04105	TORING INFORMATION E-mail:
Address: 166 BRACKETT STREET, PORTLAND, ME 04102 Description of property: SCHOOL Name of property representative: DAVE ONOS Address: Phone: 207-809-9788 Fax: 207-781-2064 2. INSTALLATION, SERVICE, TESTING, AND MONI Installation contractor: CAMPBELL ELECTRIC Address: 272 AUSTIN STREET Phone: 207-331-4963 Fax: Service organization: PROTECTION PROFESSIONALS Address: 325 US ROUTE ONE FALMOUTH MAINE 04105 Phone: 207-775-5755 Fax: 207-781-2064 Testing organization: PROTECTION PROFESSIONALS	TORING INFORMATION E-mail:
Description of property: SCHOOL Name of property representative: DAVE ONOS Address: Phone: 207-809-9788 Fax: 207-781-2064 Phone: 207-809-9788 Fax: 207-781-2064 CAMPBELL ELECTRIC Address: 272 AUSTIN STREET Phone: 207-331-4963 Fax: Description of property: Electron PROFESSIONALS Address: 325 US ROUTE ONE FALMOUTH MAINE 04105 Phone: 207-775-5755 Fax: 207-781-2064 Cesting organization: PROTECTION PROFESSIONALS	TORING INFORMATION E-mail:
Name of property representative: DAVE ONOS Address: Phone: 207-809-9788 Fax: 207-781-2064 2. INSTALLATION, SERVICE, TESTING, AND MONI Installation contractor: CAMPBELL ELECTRIC Address: 272 AUSTIN STREET Phone: 207-331-4963 Fax: Service organization: PROTECTION PROFESSIONALS Address: 325 US ROUTE ONE FALMOUTH MAINE 04105 Phone: 207-775-5755 Fax: 207-781-2064 Cesting organization: PROTECTION PROFESSIONALS	TORING INFORMATION E-mail:
hone: 207-809-9788 Fax: 207-781-2064 INSTALLATION, SERVICE, TESTING, AND MONI Installation contractor: CAMPBELL ELECTRIC Induces: 272 AUSTIN STREET Induces: 207-331-4963 Fax: Induces: 207-331-4963 Fax: 207-781-2064 Induces: 207-775-5755 Fax: 207-781-2064	TORING INFORMATION E-mail:
hone: 207-809-9788 Fax: 207-781-2064 INSTALLATION, SERVICE, TESTING, AND MONI Installation contractor: CAMPBELL ELECTRIC Induces: 272 AUSTIN STREET Inhone: 207-331-4963 Fax: Installation: PROTECTION PROFESSIONALS Induces: 325 US ROUTE ONE FALMOUTH MAINE 04105 Inhone: 207-775-5755 Fax: 207-781-2064 Installation contractor: PROTECTION PROFESSIONALS Installation contractor: PROTECTION PROFESSIONALS Installation contractor: PROTECTION PROFESSIONALS Installation contractor: PROTECTION PROFESSIONALS	TORING INFORMATION E-mail:
astallation contractor: CAMPBELL ELECTRIC Address: 272 AUSTIN STREET CHOOSE OF STR	TORING INFORMATION E-mail:
nstallation contractor: CAMPBELL ELECTRIC ddress: 272 AUSTIN STREET hone: 207-331-4963 Fax: ervice organization: PROTECTION PROFESSIONALS address: 325 US ROUTE ONE FALMOUTH MAINE 04105 hone: 207-775-5755 Fax: 207-781-2064 esting organization: PROTECTION PROFESSIONALS	E-mail:
Address: 272 AUSTIN STREET Phone: 207-331-4963 Fax: PROTECTION PROFESSIONALS Address: 325 US ROUTE ONE FALMOUTH MAINE 04105 Phone: 207-775-5755 Fax: 207-781-2064 Pesting organization: PROTECTION PROFESSIONALS	
hone: 207-331-4963 Fax: ervice organization: PROTECTION PROFESSIONALS address: 325 US ROUTE ONE FALMOUTH MAINE 04105 hone: 207-775-5755 Fax: 207-781-2064 esting organization: PROTECTION PROFESSIONALS	
ddress: 325 US ROUTE ONE FALMOUTH MAINE 04105 hone: 207-775-5755 Fax: 207-781-2064 esting organization: PROTECTION PROFESSIONALS	
ddress: 325 US ROUTE ONE FALMOUTH MAINE 04105 hone: 207-775-5755 Fax: 207-781-2064 esting organization: PROTECTION PROFESSIONALS	
hone: <u>207-775-5755</u> Fax: <u>207-781-2064</u> esting organization: <u>PROTECTION PROFESSIONALS</u>	E-mail: mail@protectionprofessionals.net
esting organization: PROTECTION PROFESSIONALS	E-mail: mail@protectionprofessionals.net
ddress: 325 US ROUTE ONE FALMOUTH MAINE 04105	
The second secon	
hone: 207-775-5755 Fax: 207-781-2064	E-mail: mail@protectionprofessionals.net
ffective date for test and inspection contract:	
Ionitoring organization: PORTLAND FIRE DEPARTMENT	
ddress: 325 US ROUTE ONE, FALMOUTH, ME 04105	
hone: 207-775-5755 Fax: NA	E-mail: NA
account number: LOC5625 Phone line 1: LO	CAL Phone line 2: LOCAL
leans of transmission: MASTER BOX #3329	La de Maria de la compansión de April Control de Contro
ntity to which alarms are retransmitted: PORTLAND FIRE DE	PT Phone: 207-874-8400
DOCUMENTATION	
n-site location of the required record documents and site-specific s	software: NA
. DESCRIPTION OF SYSTEM OR SERVICE	
his is a: New system Modification to existing system	Permit number:
FPA 72 edition: 2013	
.1 Control Unit	
fanufacturer: FCI	Model number: FC-72

This system does not incorporate alarm verification.

4.3 Alarm Verification

SYSTEM RECORD OF COMPLETION (continued)

Number of devices subject to a	darm verification	on: N/A		Alarm verifi	cation set for N/	A seconds
5. SYSTEM POWER		·				
5.1 Centrol Unit						
5.1.1 Primary Power						
Input voltage of control panel:	120VAC			Cont	rol panel amps: _5	5
Overcurrent protection: Type: C.B.				s: 20		
Branch circuit disconnecting n				— · Num	,	
Dianon onoun allocamoving in						
5.1.2 Secondary Power						
	SEALED LEAD	O ACID BATTER	RIES			
Location, if remote from the p						-
Calculated capacity of secondary						
<u>-</u>	ay power to at 4HRS	ivo ino symoni.		In alarm n	node (minutes):	5MIN
In standby mode (hours): 2	4111.0			III ulului II		-
5.2 Control Unit						
This system does not have po	wer extender p	anels				
Power extender panels are lis	ted on supplem	nentary sheet A				
6. CIRCUITS AND PATHW	AYŞ		1			
Pathway Type Dual Media Pathway		Separate Pathway		Class	Survivability Level	
Signaling Line	NA		NA		NA	NA
Device Power	N/A		N/A		N/A	N/A
Initiating Device	N/A		N/A		В	0
Notification Appliance	N/A		N/A		В	0
Other (specify):	N/A		N/A		N/A	N/A
N/A						
7. REMOTE ANNUNCI	ATORS					
Туре				L	ocation	- MARINE V
N/A		N/A	***			ibitis
N/A		N/A				
8. INITIATING DEVICE	s					
Туре	Quantity	Addre Conv	essable or ventional	Alarm	or Supervisory	Sensing Technology
Manual Pull Stations	5	CONVEN	TIONAL	ALARM		CONTACT
Smoke Detectors	5	CONVEN	TIONAL	ALARM		PHOTOELECTRIC
Duct Smoke Detectors	NA	NA		NA		NA
Heat Detectors	NA	NA		NA		NA
Gas Detectors	NA	NA		NA		NA
Waterflow Switches	NA	NA		NA		NA
Tamper Switches	NA	NA		NA NA		NA

SYSTEM RECORD OF COMPLETION (continued)

Туре	Quantity	Desc	ription
Audible	NA	NA	
Visible	NA	NA	4.400000777
Combination Audible and Visible	6	HORN STROBES	- SANTANIA
10. SYSTEM CONTROL FU	NCTIONS		
IO. STOLEM CONTROL TO	Туре	L. AMANIA	Quantity
Hold-Open Door Releasing Devices			3
HVAC Shutdown			N/A
Fire/Smoke Dampers			N/A
Door Unlocking			N/A
Elevator Recall			N/A
Elevator Shunt Trip			N/A
N/A			N/A
N/A			N/A
12.1 System Installation Contract This system as specified herein ha		ording to all NFPA standards cited here	in.
This system as specified herein ha	s been installed acco	ording to all NFPA standards cited here	
This system as specified herein has Signed:	s been installed acco	rinted name:	Date:
This system as specified herein has Signed:	s been installed acco		Date:
This system as specified herein has Signed:	s been installed acco	rinted name:	Date:
This system as specified herein has Signed: Organization:	s been installed acco	rinted name:itle:	Date:
This system as specified herein has Signed: Organization: 12.2 System Operational Test	s been installed acco	rinted name: itle: all NFPA standards cited herein.	Date:
This system as specified herein has Signed: Organization: 12.2 System Operational Test This system as specified herein has Signed:	s been installed according to	rinted name: itle: all NFPA standards cited herein.	Date:Phone:
This system as specified herein has Signed: Organization: 12.2 System Operational Test This system as specified herein has	s been installed according to	rinted name: itle: all NFPA standards cited herein, rinted name: BYRON DAVIS	Date:
This system as specified herein has Signed: Organization: 12.2 System Operational Test This system as specified herein has Signed: Organization:	s been installed according to	rinted name: itle: all NFPA standards cited herein, rinted name: BYRON DAVIS	Date:
This system as specified herein has Signed: Organization: 12.2 System Operational Test This system as specified herein has Signed:	s been installed according to Prisionals	rinted name: itle: all NFPA standards cited herein, rinted name: BYRON DAVIS	Date:
This system as specified herein has Signed: Organization: 12.2 System Operational Test This system as specified herein has Signed: Organization: protection profess: 12.3 Acceptance Test Date and time of acceptance test:	s been installed according to stested according to sionals	rinted name: itle: o all NFPA standards cited herein, rinted name: BYRON DAVIS itle: tech	Date: Phone: Date: 207-775-5758
This system as specified herein has Signed: Organization: 12.2 System Operational Test This system as specified herein has Signed: Organization: protection profess 12.3 Acceptance Test Date and time of acceptance test: Installing contractor representative	s been installed according to Prisionals Tri	rinted name: itle: all NFPA standards cited herein, rinted name: BYRON DAVIS itle: tech	Date: Phone: Date: 12-1-16 Phone: 207-775-5755

Property representative:

AHJ representative:

INITIATING DEVICE SUPPLEMENTARY RECORD OF INSPECTION AND TESTING

This form is a supplement to the System Record of Inspection and Testing.

It includes an initiating device test record.

This form is to be completed by the system inspection and testing contractor at the time of the inspection and/or test.

It shall be permitted to modify this form as needed to provide a more complete and/or clear record.

Insert N/A in all unused lines.

Inspection/Test Start Date/Time:	Inspection/Test Completion Date/	l'ime:
	Number of Supplemental Pages Attached: 1	
1. PROPERTY INFORMATION	ı ·	
Name of property: REICHE C	OMMUNITY SCHOOL	ACCT# LOC5625
Address: 166 BRACKET STR	EET, PORTLAND, ME 04102	

2. INITIATING DEVICE TEST RESULTS

Device Type	Address	Location	Test Results	
HEAT		'ST FLR CUSTODIANS OFFICE	VISUAL	
HEAT		'ST FLR IN KITCHEN	VISUAL	
HEAT		'ST FLR LOADING DOCK	VISUAL	
HEAT		1ST FLR SOCIAL WORKERS OFFICE	VISUAL	
HEAT		'ST FLR CUSTODIANS STORAGE ROOM	VISUAL	
PULL	Z-3	'ST FLR BY CAFETORIUM EXIT	PASS	
SMOKE	Z-1	¹ST FLR IN CAFETORIUM ON LEFT SIDE	PASS	
SMOKE	Z-1	1ST FLR IN CAFETORIUM ON RIGHT SIDE	PASS	
PULL	Z-1	1ST FLR IN MAIN OFFICE ON RIGHT	PASS	
PULL	Z-1	1ST FLR IN MAIN OFFICE ON LEFT	PASS	
PULL	Z-1	'ST FLR BY EXIT TO SCHOOL PLAY YARD	PASS	
PULL	Z-1	'ST FLR BY RESTROOMS	PASS	
PULL	Z-7	1ST FLR BY LOADING DOCK	PASS	
PULL	Z-1	'ST FLR EXIT IN ROOM 101	PASS	
PULL	Z-4	'ST FLR BY GYM LEFT ENTRANCE	PASS	
PULL	Z-4	'ST FLR BY GYM RIGHT ENTRANCE	PASS	
PULL	Z-4	1ST FLR BY GYM REAR ENTRANCE	PASS	
PULL		1st FLR BY GIRLS LOCKER ROOM	PASS	
PULL		1 ST FLR BY BOYS LOCKER ROOM	PASS	
PULL	Z-2	2ND FLR EXIT TO RAMP LEFT	PASS	
PULL	Z-2	2ND FLR EXIT TO RAMP RIGHT	PASS	
PULL	Z-2	² ND FLR TOP OF STAIRWELL BY SCHOOL YARD	PASS	
PULL	Z-2	'ND FLR TOP OF STAIRS BRACKET ST SIDE	PASS	
PULL	Z-2	2ND FLR BY HEALTH CENTER	PASS	
PULL		2ND FLR NURSES ROOM	PASS	
PULL	Z8	2ND FLOOR BY LIBRARY	PASS	

INITIATING DEVICE SUPPLEMENTARY RECORD OF INSPECTION AND TESTING (continued)

PULL	Z8	2ND FLOOR EXIT DOOR	PASS
PULL	Z8	2ND FLOOR TO SCHOOL	PASS
PULL	Z8	1ST FLOOR POOL EXIT	PASS
PULL	Z8	1ST FLOOR SCHOOL EXIT	PASS
SMOKE	Z8	ELEVATOR MECH ROOM	PASS
SMOKE	Z8	ELEVATOR COMMUNITY SIDE	PASS
SMOKE	Z8	ELEVATOR SCHOOL SIDE	PASS
SMOKE	Z8	2ND FL COMMUNITY SIDE	PASS
SMOKE	Z8	2ND FL SCHOOL SIDE	PASS
			AP-MI
			Annua

INTERFACE COMPONENT SUPPLEMENTARY RECORD OF INSPECTION AND TESTING

This form is a supplement to the System Record of Inspection and Testing.

It includes an interface component test record for circuit interfaces, signaling line circuit interfaces, and fire alarm control interfaces.

This form is to be completed by the system inspection and testing contractor at the time of the inspection and/or test.

It shall be permitted to modify this form as needed to provide a more complete and/or clear record.

Insert N/A in all unused lines.

Inspection/Test Start Date/Time:	In	spection/Test Completion Date/Time: _					
Num	per of Supplemental Page	es Attached: 1					
PROPERTY INFORMATION							
			1 0 0 T 1 0 0 T 0 0 T				
Name of property: REICHE COMMU			ACCT# LOC5625				
Address: 166 BRACKET STREET, F	ORTLAND, ME 04102						
INTERFACE COMPONENT TEST RESULTS							
Interface Component Type	Address	Location	Test Results				
MASTER BOX 3320		OUTSIDE FRONT OF BUILDING	NOT TESTED				
	A-** ·						
	AL-MARKET.						
	A.11A.						

	2007-11/2-0						
	- 4113		LIAMPIN .				
- Anil (V-F-)							
a Miller V							
, and the sales of							
. Assets							
	i de de la companya d						
			-				

NOTIFICATION APPLIANCE SUPPLEMENTARY RECORD OF INSPECTION AND TESTING

This form is a supplement to the System Record of Inspection and Testing.
It includes a notification appliance test record.

This form is to be completed by the system inspection and testing contractor at the time of the inspection and/or test.

It shall be permitted to modify this form as needed to provide a more complete and/or clear record.

Insert N/A in all unused lines.

Inspection/Test Start Date/Time:	12-1-16	Inspection/Tes	t Completion Date/Time:	12-1-16
	Number of Supplemental P	ages Attached:	1	
1. PROPERTY INFORMATION	I			
Name of property: REICHE CO	OMMUNITY SCHOOL			ACCT# LOC5625
Address: 166 BRACKET STR	EET, PORTLAND, ME 041	02		

2. NOTIFICATION APPLIANCE TEST RESULTS

Appliance Type	Location/Identifier	Test Results
A/V	COMMUNITY HEALTH CENTER	PASS
4/ V	COMPUTER LAB	PASS
A/V	ROOM 24	PASS
A/V	COMPUTER MINI LAB	PASS
A/V	WALL BY PLAY GROUND	PASS
A/V	IN ROOM 213	PASS
A/V	IN ART ROOM	PASS
A/V	IN OLD LIBRARY	PASS
A/V	IN MUSIC ROOM	PASS
AV	IN GYM	PASS
A/V	IN CAFETORIUM	PASS
A/V	IN MAIN LOBBY	PASS
A/V	POOL AREA BY MENS AND BOYS LOCKER ROOM	PASS
A/V	POOL ARE BY WOMENS AND GIRLS LOCKER ROOM	PASS
A/V	BY KITCHEN HALL	PASS
AV	HALL BETWEEN POOL AND GYM	PASS
AV	1ST FLOOR ELEVATOR LANDING	PASS
AV	1ST FLOOR ENTRY BY ELEVATOR	PASS
AV	1ST FLOOR COMMUNITY CENTER	PASS
AV	2ND FL COMMUNITY CENTER	PASS
AV	2ND FLOOR SCHOOL ELEV LANDING	PASS
AV	2ND FLOOR ELEV BACK WALL	PASS
		,
		<u>-L</u>

SYSTEM RECORD OF INSPECTION AND TESTING

This form is to be completed by the system inspection and testing contractor at the time of a system test. It shall be permitted to modify this form as needed to provide a more complete and/or clear record.

Insert N/A in all unused lines.

Attach additional sheets, data, or calculations as necessary to provide a complete record.

Inspection/Test Start Date/Time: 12-1-16	8:30]	nspection/Test Com	pletion Date/Time:	12-1-16 2:30
Supplemental F	form(s) Attached:	YES	(yes/no)	
1. PROPERTY INFORMATION				
Name of property: REICHE COMMUN	ITY SCHOOL			CODE# 357*
Address: 166 BRACKETT STREET, PC	RTLAND, ME 0410	2		
Description of property: SCHOOL			2.44.0	
Name of property representative: DAVE				
Address:				
Phone: 207-809-9788 Fa	ax:	E-ma	il: onosda@portla	andschools.org
2. TESTING AND MONITORING INFOR	MATION			
Testing organization: PROTECTION PR	OFESSIONALS			
Address: 325 US ROUTE ONE, FALMO	OUTH, ME 04105			and the state of t
Phone: 207-775-5755 F	ax: 207-781-206	64 E-ma	il: info@protectio	nprofessionals.net
Monitoring organization: PORTLAND F	IRE DEPARTMENT	•		
Address: 380 CONGRESS STREET, P	ORTLAND, ME 041	01		dispersion of the Section of the Sec
Phone: 207-874-8400 Fa	ax: NA	E-ma	il:	NA
Account number: LOC5625	Phone line 1:	LOCAL	Phone line 2:	LOCAL
Means of transmission: MASTER	BOX #3329			Section 1
Entity to which alarms are retransmitted:	PORTLAND FIRE	DEPT.	Phone: 207	-874-8400
3. DOCUMENTATION				
On-site location of the required record docu	ments and site-speci	fic software: NA	A	*****
4. DESCRIPTION OF SYSTEM OR SER	VICE			
4.1 Control Unit				
Manufacturer: FCI		M	odel number:	FC-72
4.2 Software and Firmware				
Firmware revision number: NA			. Miles	
4.3 System Power				
4.3.1 Primary (Main) Power				
Nominal voltage: 120	Amps:5	Location:	La time F	
Overcurrent protection type:	Amps:	Disconnec	ting means location:	

SYSTEM RECORD OF INSPECTION AND TESTING (continued)

4. DESCRIPTION OF SYSTEM OR SERVICE (continued)

# DD00 /## 110/11 01 010	·	_ (/			
4.3.2 Secondary Power					
Type: SLA	·	Location:	IN PANEL	100.00	
Battery type (if applicable):	\$ t-10 \$10 \$10 \$10 \$10 \$10 \$10 \$10 \$10 \$10 \$	12-7			
Calculated capacity of batteries to	drive the system:				
In standby mode (hours):	24	In :	alarm mode (minutes):7	
5. NOTIFICATIONS N	MADE PRIOR	TO TESTIN	G		
Monitoring organization	Contact:	PORTLAND DI	SPATCH	Time:8:30	
Building management	Contact:	DAVE ONOS	****	Time:	
Building occupants	Contact:	ALL		Time:	
Authority having jurisdiction	Contact:	PORTLAND FI	RE DEPT.	Time:8:30	
Other, if required	Contact:			Time:	
6. TESTING RESULTS					
6.1 Control Unit and Related	Equipment				
Description	Visual Inspection	Functional Test		Comments	
Control unit					
Lamps/LEDs/LCDs					
Fuses		******			
Trouble signals					
Disconnect switches					
Ground-fault monitoring					
Supervision					
Local annunciator					
Remote annunciators			NA		
Remote power panels		•	NA		
·			NA		
6.2 Secondary Power		****			ALC:11
Description	Visual Inspection	Functional Test		Comments	
Battery condition					
Load voltage					
Discharge test				· · · ·	
Charger test					
Remote panel batteries			NA		

SYSTEM RECORD OF INSPECTION AND TESTING (continued)

6. TESTING RESULTS (continued)

6.3 Alarm and Supervisory Alarm Initiating Device

Attach supplementary device test sheets for all initiating devices.

6.4 Notification Appliances

Attach supplementary appliance test sheets for all notification appliances.

6.5 Interface Equipment

Attach supplementary interface component test sheets for all interface components.

Circuit Interface / Signaling Line Circuit Interface / Fire Alarm Control Interface

6.6 Supervising Station Monitoring

Description	Yes	No	Time	Comments
Alarm signal			NA	LOCAL
Alarm restoration			NA	LOCAL
Trouble signal			NA	LOCAL
Trouble restoration			NA	LOCAL
Supervisory signal			NA	LOCAL
Supervisory restoration			NA	LOCAL

6.7 Public Emergency Alarm Reporting System

Description	Yes	No	Time	Comments		
Alarm signal			NA	NA		
Alarm restoration			NA	NA		
Trouble signal			NA	NA		
Frouble restoration			NA	NA		
Supervisory signal			NA	NA		
Supervisory restoration			NA	NA		

SYSTEM RECORD OF INSPECTION AND TESTING (continued)

7. NOTIFICATIONS THAT TEST	TING IS CO	MPLETE				
Monitoring organization Contact		CITY OF POR	_ Time:	2:30		
Building management	Contact:	DAVE ONOS		_ Time:	2:30	
Building occupants	Contact:	ALL		Time:	2:30	
Authority having jurisdiction	Contact:	_PFD		_ Time:	2:30	-1-71
Other, if NA required	Contact:			Time;		
8. SYSTEM RESTORED TO NO	RMAL OP	ERATION				
Date: 12-1-16		Time:	2:30			
9. CERTIFICATION This system as specified herein has t	oeen inspect	ed and tested ac	cording to NFPA 72	2, 2013 edi	tion, Cl	napter 14.
Signed: BYRON DAVIS		Printed name:	BYRON DAVIS	I	Date: _	12-1-16
Organization: PROTECTION PROFES	SIONALS	Title: INSPEC	TOR/TECHNICIAN	F	hone:	207-775-5755
Qualifications (refer to 10.5.3): NICE			IMSA			LICENSED
10. DEFECTS OR MALFUNCTION TESTING, OR MAINTENAN			a, concedior			
			1000	***************************************		444
and the second s						
		B. 1987		·		
10.1 Acceptance by Owner or Owne	r's Represer	ntative:				
The undersigned accepted the test re	eport for the	system as speci	fied herein:			
Signed:		Printed name:			Date: _	and the territory and the second property of the second
Organization:		Title:			Phone:	