

# Contractor's Material and Test Certificate for Aboveground Piping

**PROCEDURE**

Upon completion of work, inspection and tests shall be made by the contractor's representative and witnessed by an owner's representative. All defects shall be corrected and system left in service before contractor's personnel finally leave the job. A certificate shall be filled out and signed by both representatives. Copies shall be prepared for approving authorities, owners, and contractors. It is understood the owner's representative's signature in no way prejudices any claim against contractor for faulty material, poor workmanship, or failure to comply with approving authority's requirements or local ordinances.

PROPERTY NAME: 17-9 May St. Apartments DATE: 8-24-16

PROPERTY ADDRESS: 17-9 May

ACCEPTED BY: State Fire Marshal's Office  
 ADDRESS: #164 State House Station Augusta, Maine 04333-0164

Installation conforms to accepted plans  Yes  No  
 Equipment used is approved if no, explain deviations.  Yes  No

Has person in charge of fire equipment been instructed as to location of control valves and care and maintenance of this new equipment?  Yes  No  
 If no, explain? OWNER WAS NOT ON SITE

Has copies of the following been left on the premises?  
 1. System components instructions  Yes  No  
 2. Care and maintenance instructions  Yes  No  
 3. NFPA 25 (Owners Manual)  Yes  No

LOCATION OF SYSTEM: Supplies buildings

MAKE	MODEL	YEAR OF MANUFACTURE	ORIFICE SIZE	QUANTITY	TEMPERATURE RATING
<del>Reliable</del>	RFC-49	2016	4.9	21	165°
Reliable	Res-49	2016	4.9	21	155°
Reliable	Res-44	2016	4.4	12	155°

PIPEING & FITTINGS: C-PVC & Steel pipe

Type	Make	Model	Alarm Device	Maximum time to operate through test connection.
Flow				Seconds
Valves	Sys Sensor			30 Sec

ALARM VALVE OR FLOW INDICT.: Dry valve

Make	Model	Serial no.	Make	Model	Serial no.
N/A					

  

Time to trip through test connection <sup>1</sup>	Water pressure	Air pressure	Trip point air pressure	Time water reached test outlet <sup>1</sup>	Alarm operated properly
Minutes Seconds	Psi	Psi	Psi	Minutes Seconds	Yes No
Without O.O.D.					
With O.O.D.					

Operation:  Pneumatic  Electric  Hydraulic

Piping supervised:  Yes  No

Does valve operate from the manual trip, remote, or both control stations?  Yes  No

Is there an accessible facility in each circuit for testing?  Yes  No If no, explain.

Make	Model	Does each circuit operate supervision loss alarm?		Does each circuit operate valve release?		Maximum time of operate release	
		Yes	No	Yes	No	Minutes	Seconds
N/A							

Location and floor	Make & Model	Setting	Static Pressure		Residual Pressure (flowing)	Flow rate
			Inlet (psi)	outlet (psi)		
N/A						

1 Measured from time inspector's test connection is opened.