Title	Duration	Start	Finish
Start	1	Aug 7, 2018	Feb 7, 2019
Site Security/fencing/signage		Aug 7, 2018	Aug 10, 2018
A-2 Fire extinguisher locations		Aug 7, 2018	Aug 10, 2018
Erosion Control		Aug 10, 2018	Aug 15, 2018
Excavation	8 -	Aug 14, 2018	Aug 17, 2018
Footings		Aug 16, 2018	Aug 20, 2018
Foundation		Aug 17, 2018	Aug 24, 2018
New 4" water line/sprinkler		Aug 22, 2018	Aug 28, 2018
Select demo/existing interior		Aug 28, 2018	Sep 10, 2018
Backfill & Re-Grade		Aug 28, 2018	Aug 30, 2018
Under-Slab Rough-ins		Sep 3, 2018	Sep 10, 2018
Sub-slab depressurization system		Aug 26, 2018	Aug 30, 2018
Concrete Floor Slabs		Sep 10, 2018	Sep 12, 2018
Framing 1 plates/walls		Sep 17, 2018	Oct 5, 2018
Framing 2 roof trusses		Oct 8, 2018	Oct 22, 2018
Roofing & Flashing		Oct 22, 2018	Nov 2, 2018
Windows & Exterior Doors		Oct 22, 2018	Oct 29, 2018
Exterior site maintenance		Daily	
Exterior Glass Block		Sep 17, 2018	Oct 5, 2018
Demo back wall		Aug 28, 2018	Aug 30, 2018
Grease trap tank		Sep 3, 2018	Oct 5, 2018
Gutters/Downspouts		Oct 22, 2018	Nov 2, 2018
Rough-In HVAC		Oct 18, 2018	Nov 30, 2018
Rough-In Electrical		Sep 8, 2018	Oct 18, 2018
ADA bath rms		Oct 18, 2018	Nov 30, 2018
Siding		Oct 18, 2018	Nov 30, 2018
Rough-In Security System	ă J	Oct 18, 2018	Nov 30, 2018
Close in inspections		Dec 4, 2018	
Insulation dense pack		Dec 5, 2018	Dec 10, 2018
Dry wall/finish		Dec 11, 2018	Dec 21, 2018
Interior paint	1	Jan 3, 2019	Jan 14, 2019
FDA Nudo panels/kitchen		Dec 21, 2018	Jan 14, 2019
Nat-Gas-Unitel		Aug 14, 2018	Sep 30, 2018
Plumbing/Finish		Dec 3, 2018	Dec 22, 2018
Store Front Install		Oct 1, 2018	Nov 1, 2018
Exterior paint/Existing struc		Sep 24, 2018	Oct 5, 2018
Electrical final		Dec 21, 2018	Jan 26, 2019
Cabinetry/Counter tops		Dec 21, 2018	Jan 26, 2019
Interior Specialties		Dec 21, 2018	Jan 26, 2019
nterior Doors		Dec 21, 2018	Jan 26, 2019
Interior Trim		Dec 21, 2018	Jan 26, 2019
Equipment Set/Appliances		Dec 21, 2018	Jan 26, 2019
Patio		Nov 2, 2018	Nov 9, 2018
Land Scape/Rough		Oct 8, 2018	Oct 22, 2018
Interior Clean		Jan 21, 2019	Jan 24, 2019
C/O		Feb 4, 2019	1