

HIGH TECH FIRE PROTECTION

PO Box 156 • Minot, ME 04258-0156

Phone: (207)998-2551 • Fax: (207)998-4187



NFPA Letter of Compliance

Date: May 29, 2015

To: Portland Fire Department

From: Richard Smith

Re: Sprinkler System Compliance Letter

High Tech Fire Protection has installed a new NFPA 13 sprinkler system for (Paris Farmers Union) located at 55 Warren Ave Portland, ME.

High Tech Fire Protection hereby guarantees the design, materials and workmanship to meet the requirements necessary for an approved NFPA #13 Automatic Fire Sprinkler System per State and local authority.

Sincerely,
Richard Smith
High Tech Fire Protection
207-998-2551
RSmith@htfp.me

*Specializing in Commercial and Residential Fire Sprinkler Systems
Design • Installation • Inspection • Service*

TEST DESCRIPTION	Hydrostatic: Hydrostatic tests shall be made at not less than 200 psi (13.6 bar) for 2 hours or 50 psi (3.4 bar) above static pressure in excess of 150 psi (10.2 bar) for 2 hours. Differential dry-pipe valve clappers shall be left open during the test to prevent damage. All aboveground piping leakage shall be stopped. Pneumatic: Establish 40 psi (2.7 bar) air pressure and measure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop, which shall not exceed 1 1/2 psi (0.1 bar) in 24 hours.		
TEST	All piping hydrostatically tested at <u>200</u> psi (13.8bar) for <u>2</u> hours Dry piping pneumatically tested <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No Equipment operates properly <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		If no, state reason
	Do you certify as the sprinkler contractor that additives and corrosive chemicals, sodium silicate or derivatives of sodium silicate, brine, or other corrosive chemicals were not used for testing systems of stopping leaks? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
	Drain test	Reading of gauge located near water supply test connection: _____ psi (____bar).	Residual pressure with valve in test connection open wide: _____ psi (____bar).
	Underground mains and lead in connections to system riser flushed before connection made to sprinkler piping? Verified by copy of the U Form No. 85B flushed by installer of underground sprinkler piping? <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> Yes <input type="checkbox"/> No		
			Other Explain <i>Existing Underground</i>
If power-driven fasteners are used in concrete, has representative sample testing be satisfactorily completed? <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		If no, explain <i>None used</i>	
BLANK-TESTING GASKETS	Number used <u>0</u>	Locations _____	Number removed <u>0</u>
WELDING	Welding piping <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No If Yes...		
	Do you certify as the sprinkler contractor that welding procedures comply with the requirements of at least AWS B2.1? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
	Do you certify that the welding was performed by welders qualified in compliance with the requirements of at least AWS B2.1? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
	Do you certify that the welding was carried out in compliance with a documented quality control procedure to ensure that all discs are retrieved, that openings in piping are smooth, that slag and other welding residue are removed, and that the internal diameters of piping are not penetrated? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
CUTOUTS (DISCS)	Do you certify that you have a control feature to ensure that all cutouts (discs) are retrieved? <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		
HYDRAULIC DATA NAMEPLATE	Nameplate provided <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	If no, explain	
REMARKS	Date left in service with all control valves open <u>June 3, 2015</u>		
SIGNATURES	Name of sprinkler contractor <u>High Tech Fire Protection</u>		
	<i>[Signature]</i> For property owner (signed)	Test witnessed by <i>[Signature]</i> Title <u>12:50</u>	Date <u>6/3/2015</u>
	For sprinkler contractor (signed) <i>[Signature]</i>	Title <u>Inspector 310</u>	Date <u>6-3-2015</u>
Additional Explanations and notes			
SPRINKLERS			