

## SYSTEM RECORD OF COMPLETION

*This form is to be completed by the system installation contractor at the time of system acceptance and approval.  
It shall be permitted to modify this form as needed to provide a more complete and/or clear record.  
Insert N/A in all unused lines.*

*Attach additional sheets, data, or calculations as necessary to provide a complete record.*

Form Completion Date: 12/26/2018 Supplemental Pages Attached: 2

### 1. PROPERTY INFORMATION

Name of property: Riverton Daycare Head Start  
Address: 102-104 Riverton Drive Portland, Maine 04103  
Description of property: School  
Name of property representative: \_\_\_\_\_  
Address: \_\_\_\_\_  
Phone: \_\_\_\_\_ Fax: \_\_\_\_\_ E-mail: \_\_\_\_\_

### 2. INSTALLATION, SERVICE, TESTING, AND MONITORING INFORMATION

Installation contractor: Protection Professionals  
Address: 325 US-1, Falmouth, ME 04105  
Phone: (207) 775-5755 Fax: (207) 781-2064 E-mail: info@protectionprofessionals.net  
Service organization: Protection Professionals  
Address: 325 US-1, Falmouth, ME 04105  
Phone: (207) 775-5755 Fax: (207) 781-2064 E-mail: info@protectionprofessionals.net  
Testing organization: Protection Professionals  
Address: 325 US-1, Falmouth, ME 04105  
Phone: (207) 775-5755 Fax: (207) 781-20164 E-mail: info@protectionprofessionals.net  
Effective date for test and inspection contract: NA  
Monitoring organization: Protection One  
Address: 10 Manuel Dr, Portland, ME 04103  
Phone: (207) 618-9058 Fax: NA E-mail: protection1.com  
Account number: P0975410 Phone line 1: 207-878-1738 Phone line 2: 207-553-9278  
Means of transmission: DACT  
Entity to which alarms are retransmitted: Portland Fire Department Dispatch Phone: (207) 874-8576

### 3. DOCUMENTATION

On-site location of the required record documents and site-specific software: NA

### 4. DESCRIPTION OF SYSTEM OR SERVICE

This is a:  New system  Modification to existing system Permit number: FIRE2018-00150  
NFPA 72 edition: 13

#### 4.1 Control Unit

Manufacturer: Bosch Model number: 7024-FPB

#### 4.2 Software and Firmware

Firmware revision number: NA

#### 4.3 Alarm Verification

This system does not incorporate alarm verification.

Number of devices subject to alarm verification: NA Alarm verification set for NA seconds

## SYSTEM RECORD OF COMPLETION *(continued)*

### 5. SYSTEM POWER

#### 5.1 Control Unit

##### 5.1.1 Primary Power

Input voltage of control panel: 120VAC Control panel amps: 3.5  
 Overcurrent protection: Type: Circuit Breaker Amps: 15  
 Branch circuit disconnecting means location: HP Main # 2 Number: 7

##### 5.1.2 Secondary Power

Type of secondary power: SLA Battery (12v12ah)  
 Location, if remote from the plant: In Panel  
 Calculated capacity of secondary power to drive the system:  
 In standby mode (hours): 24 In alarm mode (minutes): 5

#### 5.2 Control Unit

- This system does not have power extender panels  
 Power extender panels are listed on supplementary sheet A

### 6. CIRCUITS AND PATHWAYS

Pathway Type	Dual Media Pathway	Separate Pathway	Class	Survivability Level
Signaling Line	NA	NA	B	0
Device Power	NA	NA	NA	NA
Initiating Device	NA	NA	B	0
Notification Appliance	NA	NA	B	0
Other (specify):	NA	NA	NA NA	

### 7. REMOTE ANNUNCIATORS

Type	Location
NA	NA
NA	NA

### 8. INITIATING DEVICES

Type	Quantity	Addressable or Conventional	Alarm or Supervisory	Sensing Technology
Manual Pull Stations	6	Addressable	Alarm	Contact
Smoke Detectors	10	Addressable	Alarm	Photo
Duct Smoke Detectors	0	NA	NA	NA
Heat Detectors	2	Addressable	Alarm	Contact
Gas Detectors	2	Addressable	CO Alarm	Contact
Waterflow Switches	1	Addressable	Alarm	Contact
Tamper Switches	0	NA	NA	NA

**SYSTEM RECORD OF COMPLETION (continued)**

**9. NOTIFICATION APPLIANCES**

Type	Quantity	Description
Audible	0	NA
Visible	4	Strobe
Combination Audible and Visible	3	Horn Strobe

**10. SYSTEM CONTROL FUNCTIONS**

Type	Quantity
Hold-Open Door Releasing Devices	NA
HVAC Shutdown	NA
Fire/Smoke Dampers	NA
Door Unlocking	NA
Elevator Recall	NA
Elevator Shunt Trip	NA
NA	NA
NA	NA

**11. INTERCONNECTED SYSTEMS**

- This system does not have interconnected systems.
- Interconnected systems are listed on supplementary sheet \_\_\_\_\_ .

**12. CERTIFICATION AND APPROVALS**

**12.1 System Installation Contractor**

This system as specified herein has been installed according to all NFPA standards cited herein.

Signed: \_\_\_\_\_ Printed name: NA Date: 12/26/2018  
 Organization: Protection Professionals Title: NA Phone: (207) 775-5755

**12.2 System Operational Test**

This system as specified herein has tested according to all NFPA standards cited herein.

Signed: \_\_\_\_\_ Printed name: Jordan Valliere Date: 12/26/2018  
 Organization: Protection Professionals Title: Senior Technician Phone: (207) 775-5755

**12.3 Acceptance Test**

Date and time of acceptance test: \_\_\_\_\_  
 Installing contractor representative: \_\_\_\_\_  
 Testing contractor representative: \_\_\_\_\_  
 Property representative: \_\_\_\_\_  
 AHJ representative: \_\_\_\_\_

**INITIATING DEVICE  
SUPPLEMENTARY RECORD OF INSPECTION AND TESTING**

*This form is a supplement to the System Record of Inspection and Testing.  
It includes an initiating device test record.*

*This form is to be completed by the system inspection and testing contractor at the time of the inspection and/or test.  
It shall be permitted to modify this form as needed to provide a more complete and/or clear record.  
Insert N/A in all unused lines.*

Inspection/Test Start Date/Time: 12/26/2018 Inspection/Test Completion Date/Time: 12/26/2018  
Number of Supplemental Pages Attached: 1

**1. PROPERTY INFORMATION**

Name of property: Riverton Daycare Head Start  
Address: 102-104 Riverton Drive Portland, Maine 04103

**2. INITIATING DEVICE TEST RESULTS**

Device Type	Address	Location	Test Results
City AES	1	Waterflow	
City AES	2	Initiation Devices Smokes / Pulls / Heats	
City AES	8	Spare	NA
Smoke	12	1 <sup>st</sup> Floor Above Fire Alarm Control Panel	
Waterflow	13	1 <sup>st</sup> Floor Sprinkler Waterflow	
Pull	15	1 <sup>st</sup> Floor Entrance	
Pull	16	1 <sup>st</sup> Floor Side Door by Sprinkler Room	
Smoke	17	1 <sup>st</sup> Floor Front by Entrance	
Smoke	18	1 <sup>st</sup> Floor Middle	
Heat	19	1 <sup>st</sup> Floor Kitchen	
Smoke	20	1 <sup>st</sup> Floor By Door to Fire Alarm Control Panel & Exit	
CO	21	1 <sup>st</sup> Floor By Door to Fire Alarm Control Panel & Exit	
Pull	22	1 <sup>st</sup> Floor Rear Door Exit	
Pull	23	1 <sup>st</sup> Floor By Fire Alarm Control Panel	
Heat	24	1 <sup>st</sup> Floor Boiler Room	
Spare	25	Spare / Unused Address	
Smoke	26	2 <sup>nd</sup> Floor Top Of Stairwell	
Pull	27	2 <sup>nd</sup> Floor Top Of Stairwell	
CO	28	2 <sup>nd</sup> Floor Middle	
Smoke	29	2 <sup>nd</sup> Floor Middle	
Smoke	30	2 <sup>nd</sup> Floor Middle of Hallway	
Smoke	31	2 <sup>nd</sup> Floor Laundry Room	
Smoke	32	2 <sup>nd</sup> Floor Top of Stairwell	
Pull	33	2 <sup>nd</sup> Floor	
	34	Spare	



**NOTIFICATION APPLIANCE  
SUPPLEMENTARY RECORD OF INSPECTION AND TESTING**

*This form is a supplement to the System Record of Inspection and Testing.  
It includes a notification appliance test record.*

*This form is to be completed by the system inspection and testing contractor at the time of the inspection and/or test.  
It shall be permitted to modify this form as needed to provide a more complete and/or clear record.  
Insert N/A in all unused lines.*

Inspection/Test Start Date/Time: 12/26/2018 Inspection/Test Completion Date/Time: 12/26/2018

Number of Supplemental Pages Attached: NA

**1. PROPERTY INFORMATION**

Name of property: Riverton Daycare Head Start

Address: 102-104 Riverton Drive Portland, Maine 04103

**2. NOTIFICATION APPLIANCE TEST RESULTS**

Appliance Type	Ckt#	Cd	Location/Identifier	Test Results
V	Nac 1	NA	1 <sup>st</sup> Floor Bathroom	
AV	Nac 1	NA	1 <sup>st</sup> Floor Common Room	
V	Nac 1	NA	1 <sup>st</sup> Floor Bathroom	
AV	Nac 2	NA	2 <sup>nd</sup> Floor Common Room	
V	Nac 2	NA	2 <sup>nd</sup> Floor Bathroom	
V	Nac 2	NA	2 <sup>nd</sup> Floor Laundry Room	
AV	Nac 2	NA	2 <sup>nd</sup> Floor Rear Hallway	