

COMMENTS

7/1/02 Spoke w/owner about size of chain link fence or adding slats. Fence is not installed yet and will be a 6-8 week backorder. The wooden portion of fence is installed and the temporary snow fence will still be the ~~barrier~~ ^{barrier} until mid-August. Owner is very willing to comply although the fence Co. (Aroostook) may call for clarification. There will be a non-pedestrian gate in the stockade which will be for utility. This gate will need to be self-latching only. JB - as well as meet the Latch location requirements.

7/16/02 All fences installed - chain link 1 1/4" x 1 1/4" Latch release at 54" Spring shut self latch. Utility gate Self latch ok JB

4/29/02

- 1) Picket Mesh Fence 35' on 4/25 - opening under gate exceeds 2"
- 2) Mesh to support top of door but only plastic 2 x 2 1/2" but 3 1/2" on diagonal
- 3) Gate latch too low & opens from both sides

N.O.V sent 5/6/02 Re: done 6/6/02

6/12/02 Left message to call JB

6/19/02 Had lengthy discussion w/owner - The fence is on order and will be installed @ 1st or 2nd week of July. I pointed out code requirements and faxed BOA to him. He did not receive

The NOV so I will extend until 7/15 JB

See Above!

386A-B-023
000474

Type	Date
Foundation:	_____
Framing:	_____
Plumbing:	_____
Final:	_____
Other:	_____