



29 April 2015

Captain David Petruccelli  
**PORTLAND FIRE DEPARTMENT**  
**FIRE PREVENTION**  
380 Congress Street  
Portland, ME 04101

**SUBJECT: CERTIFICATION OF ANSUL KITCHEN FIRE SUPPRESSION SYSTEM**

**LOCATION: THE PRESS HOTEL**  
390 Congress Street  
Portland, ME 04101

Captain Petruccelli,

This is to advise you that on 28 April 2015, Interstate Fire Protection has completed the installation of an ANSUL Model R102 Wet Chemical Kitchen Fire Suppression System in the kitchen facilities of the subject location. The system is installed in two Gaylord Exhaust Hood canopies that are installed back-to-back. The exhaust hood canopies are installed over cooking appliances in the kitchen area. The system is designed to discharge into both hood canopies, the connected exhaust ducts, and onto the kitchen appliances located under the hood simultaneously when activated.

The system was given a function test using the methods prescribed in the O.E.M. Design, Installation and Maintenance Manual (ANSUL Part No. 418087-11). In addition to successfully causing system actuation, the following vital events occurred:

- The building life/safety system was notified. When this occurred, the Fire Alarm System notification devices activated and a signal was transmitted to the off-premise receiving station,
- The fuel shutdown device activated.

All testing was successful. After testing was completed, inspection tags were affixed to the Kitchen Fire Suppression System. The system is installed in strict compliance with the O.E.M. specifications, National, State and Local Fire Prevention Codes.

Interstate Fire Protection is a factory certified distributor and installer of ANSUL, Inc. R102 Kitchen Fire Suppression Systems. Attached to this Certification Letter is a properly executed ANSUL Distributor Acceptance Document (ANSUL Form No. F-2006053-1). It contains specific system information.

Please do not hesitate to contact me if you require additional information.

Respectfully Submitted,

Terence F. Mooney  
INTERSTATE FIRE PROTECTION

TM:tm  
Encl.



ANSUL® FIVE STAR Restaurant Service Program Certification of Distributor Completion

INSTALLATION/HOOKUP - FOR ANSUL RESTAURANT FIRE SUPPRESSION SYSTEM

|  |   |
|--|---|
| Customer / Job Name <u>Priss HOTEL</u>       | Ref: OEM Name <u>Gayland Industries</u> |
| Address <u>390 Congress St</u>               | OEM PO No. <u>GL 74806 (13-2309)</u>    |
| City / State / Zip <u>Portland, ME 04101</u> | TFPP Notification No. <u>4500288490</u> |

**SYSTEM ONE**

Model  R-102  PIRANHA

Number of nozzles and Part No. 6-1N, 2-2W, 7-1F, 2-3N

Number of detector(s) and degree rating 1-500 2-450 6-300

Energy shut-off devices - type and size 1-1 1/2 mech. gas valve

Other accessory equipment provided 1-4PDT switch

**COOKING/VENTILATING EQUIPMENT**

Number of duct(s) and size 2 @ 10x18

Plenum Size 11' x 2

Cooking Appliances and size (Note: List appliances from left to right) 400 36" China Grill, 48" 6-burner stove, 48" 2-burner/griddle, 18" fryer, 18" fryer, 48" 4-burner stove

**SYSTEM TWO**

Model  R-102  PIRANHA N/A

Number of Nozzles and Part No. \_\_\_\_\_

Number of detector(s) and degree rating \_\_\_\_\_

Energy shut-off devices - type and size \_\_\_\_\_

Other accessory equipment provided \_\_\_\_\_

**COOKING/VENTILATING EQUIPMENT**

Number of duct(s) and size \_\_\_\_\_

Plenum Size \_\_\_\_\_

Cooking Appliances and size (Note: List appliances from left to right) \_\_\_\_\_

Note: If more than two systems complete an additional form(s).

**CERTIFICATION OF DISTRIBUTOR COMPLETION (Continued)**

|  |   |
|--|---|
| Customer / Job Name <u>press Hotel</u> | Ref: OEM Name <u>Gayland Industries</u> |
| Address <u>390 Congress St</u>         | OEM PO No. <u>GL 74806</u>              |
| City / State / Zip <u>Portland, ME</u> | TFPP Notification No. <u>4500288490</u> |

**ANSUL DISTRIBUTOR (To complete this section)**

Date Installation Completed 3/31/15 Installer Name Shawn Holt  
Distributorship Interstate Fire Protection  
Address 7 ABS Drive  
City/State Gardiner, ME 04345

**To Be Completed By Installer**

- Yes  No The restaurant fire suppression system is UL300 listed and installed in accordance with the manufacturer's instructions, fire suppression system requirements of NFPA Standards 96 and 17A (current issue), and all applicable state and local codes.
- Yes  No Shawn Holt (Installer Signature) I certify that **ONLY genuine** ANSUL Factory SUPPLIED components and extinguishers specified are used, and that UL Classified generic parts were not substituted.
- Yes  No All electrical work or work provided by others to complete system installation is completed.
- Yes  No A copy of the owner's manual has been left with owner.

**EXCEPTIONS**

Note exceptions to other provisions of NFPA 96 or NFPA 17A that were observed: NA

**TEST INFORMATION**

AHJ Test NOT Required  AHJ Signature REFUSED  
 Site Witnessed, System Checkout Procedure Testing Date of Verbal AHJ Approval \_\_\_\_\_  
Name \_\_\_\_\_ Signature \_\_\_\_\_  
Position \_\_\_\_\_ Date \_\_\_\_\_  
 Test Pending Anticipated Test Date 4/19/15  Testing Complete  
AHJ Signature & Date Below

**AUTHORITY HAVING JURISDICTION (AHJ) - To complete this section**

AHJ Name (Print) \_\_\_\_\_  
AHJ Signature \_\_\_\_\_  
Date \_\_\_\_\_