

### SYSTEM RECORD OF COMPLETION

Form Completion Date: 9-25-19 Supplemental Pages Attached: \_\_\_\_\_

#### 1. PROPERTY INFORMATION

Name of property: Eldredge Lumber  
Address: 145 Presumpscot Portland  
Description of property: \_\_\_\_\_  
Name of property representative: \_\_\_\_\_  
Address: \_\_\_\_\_  
Phone: \_\_\_\_\_ Fax: \_\_\_\_\_ E-mail: \_\_\_\_\_

#### 2. INSTALLATION, SERVICE, TESTING, AND MONITORING INFORMATION

Installation contractor: Mancini Electric  
Address: \_\_\_\_\_  
Phone: \_\_\_\_\_ Fax: \_\_\_\_\_ E-mail: \_\_\_\_\_  
Service organization: \_\_\_\_\_  
Address: \_\_\_\_\_  
Phone: \_\_\_\_\_ Fax: \_\_\_\_\_ E-mail: \_\_\_\_\_  
Testing organization: Guardian System Of Me  
Address: 320 Presumpscot Portland  
Phone: 536-4800 Fax: \_\_\_\_\_ E-mail: \_\_\_\_\_  
Effective date for test and inspection contract: \_\_\_\_\_  
Monitoring organization: Cunningham  
Address: \_\_\_\_\_  
Phone: \_\_\_\_\_ Fax: \_\_\_\_\_ E-mail: \_\_\_\_\_  
Account number: \_\_\_\_\_ Phone line 1: \_\_\_\_\_ Phone line 2: \_\_\_\_\_  
Means of transmission: Phone  
Entity to which alarms are retransmitted: \_\_\_\_\_ Phone: \_\_\_\_\_

#### 3. DOCUMENTATION

On-site location of the required record documents and site-specific software: Doc

#### 4. DESCRIPTION OF SYSTEM OR SERVICE

This is a:  New system  Modification to existing system Permit number: \_\_\_\_\_  
NFPA 72 edition: 2007

##### 4.1 Control Unit

Manufacturer: Potter Model number: IPA 60

##### 4.2 Software and Firmware

Firmware revision number: \_\_\_\_\_

##### 4.3 Alarm Verification

Number of devices subject to alarm verification: 1 Alarm verification set for 60 seconds  
 This system does not incorporate alarm verification.



**SYSTEM RECORD OF COMPLETION (continued)**

**5. SYSTEM POWER**

**5.1 Control Unit**

**5.1.1 Primary Power**

Input voltage of control panel: \_\_\_\_\_ Control panel amps: \_\_\_\_\_  
 Overcurrent protection: Type: \_\_\_\_\_ Amps: \_\_\_\_\_  
 Branch circuit disconnecting means location: \_\_\_\_\_ Number: \_\_\_\_\_

**5.1.2 Secondary Power**

Type of secondary power: Battery  
 Location, if remote from the plant: \_\_\_\_\_  
 Calculated capacity of secondary power to drive the system:  
 In standby mode (hours): 24 In alarm mode (minutes): 5

**5.2 Control Unit**

- This system does not have power extender panels
- Power extender panels are listed on supplementary sheet A

**6. CIRCUITS AND PATHWAYS**

Pathway Type	Dual Media Pathway	Separate Pathway	Class	Survivability Level
Signaling Line			B	0
Device Power			B	0
Initiating Device			B	0
Notification Appliance			B	0
Other (specify):				

**7. REMOTE ANNUNCIATORS**

Type	Location

**8. INITIATING DEVICES**

Type	Quantity	Addressable or Conventional	Alarm or Supervisory	Sensing Technology
Manual Pull Stations	7	A	A	
Smoke Detectors	1	A	A	
Duct Smoke Detectors	0			
Heat Detectors	0			
Gas Detectors	0			
Waterflow Switches	2	A	A	
Tamper Switches	2	A	S	

NFPA 72 (p. 2 of 3)



**SYSTEM RECORD OF COMPLETION (continued)**

**9. NOTIFICATION APPLIANCES**

Type	Quantity	Description
Audible		
Visible		
Combination Audible and Visible		

**10. SYSTEM CONTROL FUNCTIONS**

Type	Quantity
Hold-Open Door Releasing Devices	0
HVAC Shutdown	0
Fire/Smoke Dampers	0
Door Unlocking	0
Elevator Recall	0
Elevator Shunt Trip	0

**11. INTERCONNECTED SYSTEMS**

- This system does not have interconnected systems.
- Interconnected systems are listed on supplementary sheet \_\_\_\_\_.

**12. CERTIFICATION AND APPROVALS**

**12.1 System Installation Contractor**

This system as specified herein has been installed according to all NFPA standards cited herein.

Signed: Travis Thomas Printed name: Travis Thomas Date: 9-26-19  
 Organization: Mancini Elec Title: Foreman Phone: 615-25873

**12.2 System Operational Test**

This system as specified herein has tested according to all NFPA standards cited herein.

Signed: RW Bunk Jr Printed name: Rich Bunk Jr Date: 9-25-19  
 Organization: Overline Systems of Mo Title: President Phone: 536-4800

**12.3 Acceptance Test**

Date and time of acceptance test: \_\_\_\_\_  
 Installing contractor representative: \_\_\_\_\_  
 Testing contractor representative: \_\_\_\_\_  
 Property representative: \_\_\_\_\_  
 AHJ representative: 2 Dain Michael



## SYSTEM RECORD OF INSPECTION AND TESTING

Inspection/Test Start Date/Time: 9-25-19 Inspection/Test Completion Date/Time: \_\_\_\_\_

Supplemental Form(s) Attached:  Yes  No

### 1. PROPERTY INFORMATION

Name of property: Eldredge Lubser  
Address: 145 Presumpscot Rd. Pettaucutt  
Description of property: \_\_\_\_\_  
Name of property representative: \_\_\_\_\_  
Address: \_\_\_\_\_  
Phone: \_\_\_\_\_ Fax: \_\_\_\_\_ E-mail: \_\_\_\_\_

### 2. TESTING AND MONITORING INFORMATION

Testing organization: Guardian System of Me  
Address: 320 Presumpscot Rd. Pettaucutt  
Phone: 536-4900 Fax: \_\_\_\_\_ E-mail: \_\_\_\_\_  
Monitoring organization: Cunningham  
Address: \_\_\_\_\_  
Phone: \_\_\_\_\_ Fax: \_\_\_\_\_ E-mail: \_\_\_\_\_  
Account number: \_\_\_\_\_ Phone line 1: \_\_\_\_\_ Phone line 2: \_\_\_\_\_  
Means of transmission: \_\_\_\_\_  
Entity to which alarms are retransmitted: \_\_\_\_\_ Phone: \_\_\_\_\_

### 3. DOCUMENTATION

Onsite location of the required record documents and site-specific software:

Doc

### 4. DESCRIPTION OF SYSTEM OR SERVICE

#### 4.1 Control Unit

Manufacturer: Potter Model number: IPA 60

#### 4.2 Software Firmware

Firmware revision number: \_\_\_\_\_

#### 4.3 System Power

##### 4.3.1 Primary (Main) Power

Nominal voltage: \_\_\_\_\_ Amps: \_\_\_\_\_ Location: By overhead door "P"  
Overcurrent protection type: \_\_\_\_\_ Amps: \_\_\_\_\_ Disconnecting means location: #30

NFPA 72 (p. 1 of 4)



## SYSTEM RECORD OF INSPECTION AND TESTING *(continued)*

### 4. DESCRIPTION OF SYSTEM OR SERVICE *(continued)*

#### 4.3.2 Secondary Power

Type: Battery Location: \_\_\_\_\_

Battery type (if applicable): \_\_\_\_\_

Calculated capacity of batteries to drive the system: \_\_\_\_\_

In standby mode (hours): 24 In alarm mode (minutes): 5

### 5. NOTIFICATIONS MADE PRIOR TO TESTING

Monitoring organization	Contact: <u>Yes</u>	Time: _____
Building management	Contact: _____	Time: _____
Building occupants	Contact: _____	Time: _____
Authority having jurisdiction	Contact: _____	Time: _____
Other, if required	Contact: _____	Time: _____

### 6. TESTING RESULTS

#### 6.1 Control Unit and Related Equipment

Description	Visual Inspection	Functional Test	Comments
Control unit	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Lamps/LEDs/LCDs	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Fuses	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Trouble signals	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Disconnect switches	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Ground-fault monitoring	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Supervision	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Local annunciator	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	
Remote annunciators	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	NA
Remote power panels	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	NA
	<input type="checkbox"/>	<input type="checkbox"/>	

#### 6.2 Secondary Power

Description	Visual Inspection	Functional Test	Comments
Battery condition	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Load voltage	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Discharge test	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Charger test	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
Remote panel batteries	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	NA



## SYSTEM RECORD OF INSPECTION AND TESTING *(continued)*

### 6. TESTING RESULTS *(continued)*

#### 6.3 Alarm and Supervisory Alarm Initiating Device

Attach supplementary device test sheets for all initiating devices.

#### 6.4 Notification Appliances

Attach supplementary appliance test sheets for all notification appliances.

#### 6.5 Interface Equipment

Attach supplementary interface component test sheets for all interface components.

*Circuit Interface / Signaling Line Circuit Interface / Fire Alarm Control Interface*

#### 6.6 Supervising Station Monitoring

Description	Yes	No	Time	Comments
Alarm signal	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
Alarm restoration	<input checked="" type="checkbox"/>	<input type="checkbox"/>		Cunningham
Trouble signal	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
Trouble restoration	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
Supervisory signal	<input checked="" type="checkbox"/>	<input type="checkbox"/>		
Supervisory restoration	<input checked="" type="checkbox"/>	<input type="checkbox"/>		

#### 6.7 Public Emergency Alarm Reporting System

Description	Yes	No	Time	Comments
Alarm signal	<input type="checkbox"/>	<input type="checkbox"/>		NA
Alarm restoration	<input type="checkbox"/>	<input type="checkbox"/>		
Trouble signal	<input type="checkbox"/>	<input type="checkbox"/>		
Trouble restoration	<input type="checkbox"/>	<input type="checkbox"/>		
Supervisory signal	<input type="checkbox"/>	<input type="checkbox"/>		
Supervisory restoration	<input type="checkbox"/>	<input type="checkbox"/>		



**SYSTEM RECORD OF INSPECTION AND TESTING (continued)**

**7. NOTIFICATIONS THAT TESTING IS COMPLETE**

Monitoring organization	Contact: <u>Yes</u>	Time: _____
Building management	Contact: _____	Time: _____
Building occupants	Contact: _____	Time: _____
Authority having jurisdiction	Contact: _____	Time: _____
Other, if required	Contact: _____	Time: _____

**8. SYSTEM RESTORED TO NORMAL OPERATION**

Date: 9-25-19 Time: \_\_\_\_\_

**9. CERTIFICATION**

This system as specified herein has been inspected and tested according to NFPA 72, 2013 edition, Chapter 14.

Signed: Rick Bobit Jr Printed name: Rick Bobit Jr Date: 9-25-19  
Organization: Quality System of MA Title: President Phone: 536 4900  
Qualifications (refer to 10.5.3): PICET IV

**10. DEFECTS OR MALFUNCTIONS NOT CORRECTED AT CONCLUSION OF SYSTEM INSPECTION, TESTING, OR MAINTENANCE**

**10.1 Acceptance by Owner or Owner's Representative:**

The undersigned accepted the test report for the system as specified herein:

Signed: Matt Dugan Printed name: Matt Dugan Date: 9-26-19  
Organization: PM Construction Title: Superintendent Phone: 207 229 5291



4/12

<b>Point Address</b>	<b>Location</b>	<b>Code</b>	<b>Alarm Type</b>	<b>PASS/FAIL</b>
1	Over FACP	Fire	Smoke	pass
2.1	Wet System	Fire	Waterflow	pass
2.2	Wet and Dry	Supervisory	Tamper	pass
3.1	Dry System	Fire	Waterflow	pass
3.2	Low Air	Supervisory	Supervisory	pass
4	Main Entry	Fire	Pull	pass
5	Emergency exit	Fire	Pull	pass
6	Office exit	Fire	Pull	pass
7	Shipping exit	Fire	Pull	pass
8	Stock Room exit	Fire	Pull	pass
9	2nd Floor Office stair	Fire	Pull	pass
10	2nd Floor Conference exit	Fire	Pull	pass







**Guardian Systems of Maine**  
21 Rice St., Unit #2  
Portland, ME 04103  
207-536-4800

To Whom It May Concern:

We strongly recommend that any fire alarm system which is connected to phone lines should only use Consolidated Communications or GWI as a phone line supplier. NFPA 72 only allows traditional POTs lines for communication purposes and does not allow internet or cable-based connections. This does not include long range radio or cell connections.

Please note that a fire alarm inspection is an assessment of the conditions of the fire alarm system at the date and time of the inspection. This is only a test of the existing devices and is not a code assessment. Some of the devices may not be tested because of accessibility or another vendor is required to provide a complete test such as a sprinkler vendor, suppression system vendor, or an elevator vendor. This should be noted on the inspection report.

If a device is listed as tested, then it has triggered the appropriate alarm condition at the fire panel as per manufacturing specifications and NFPA-72 only. All of the local audio/visual devices will be tested with one or more devices only. The audio/visual devices will not be activated for each individual initiating device unless noted on the inspection report accordingly.

If the device is only visually inspected, then the inspector has only examined the device from a distance to determine if it seems intact. This is no assessment of functionality.

If a device is not connected to the system at the time of the inspection, then this will be noted. This device has not been assessed for functionality on the current fire alarm system.

Lastly a fire alarm device can fail at any time. It is important that the user of the system check the alarm panel's display once week as a minimum as per NFPA-72. Any trouble conditions should be reported to the service provider as soon as possible. Any physical change to the system such as removal of a device or damage to a device should be reported to your service provider immediately. In addition, depending on the physical change, the fire department should be notified immediately.

Please note we would be happy to provide an assessment of the existing conditions of the building for an additional fee. Please call our office and make arrangements.

Thank you for the chance to be your service provider.