


DELUGE & PREACTION VALVES	OPERATION <input type="checkbox"/> PNEUMATIC <input type="checkbox"/> ELECTRIC <input type="checkbox"/> HYDRAULIC							
	PIPING SUPERVISED <input type="checkbox"/> YES <input type="checkbox"/> NO				DETECTING MEDIA SUPERVISED <input type="checkbox"/> YES <input type="checkbox"/> NO			
	DOES VALVE OPERATE FROM THE MANUAL TRIP AND/OR REMOTE CONTROL STATIONS <input type="checkbox"/> YES <input type="checkbox"/> NO							
	IS THERE AN ACCESSIBLE FACILITY IN EACH CIRCUIT FOR TESTING <input type="checkbox"/> YES <input type="checkbox"/> NO						IF NO, EXPLAIN	
MAKE	MODEL	DOES EACH CIRCUIT OPERATE SUPERVISION LOSS ALARM?		DOES EACH CIRCUIT OPERATE VALVE RELEASE?		MAXIMUM TIME TO OPERATE RELEASE		
		YES	NO	YES	NO	MIN.	SEC.	
N/A		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>			
TEST DESCRIPTION	<p>HYDROSTATIC: Hydrostatic tests shall be made at not less than 200 psi (13.6 bars) for two hours or 50 psi (3.4 bars) above static pressure in excess of 150 psi (10.2 bars) for two hours. Differential dry-pipe valve clappers shall be left open during test to prevent damage. All aboveground piping leakage shall be stopped.</p> <p>PNEUMATIC: Establish 40 psi (2.7 bars) air pressure and measure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours. Test pressure tanks at normal water level and air pressure and measure air pressure drop which shall not exceed 1-1/2 psi (0.1 bars) in 24 hours.</p>							
TESTS	ALL PIPING HYDROSTATICALLY TESTED AT <u>200</u> PSI FOR <u>2</u> HRS.						IF NO, STATE REASON:	
	DRY PIPING PNEUMATICALLY TESTED <input type="checkbox"/> YES <input type="checkbox"/> NO							
	EQUIPMENT OPERATES PROPERLY <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO							
	DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT ADDITIVES AND CORROSIVE CHEMICALS, SODIUM SILICATE OR DERIVATIVES OF SODIUM SILICATE, BRINE, OR OTHER CORROSIVE CHEMICALS WERE NOT USED FOR TESTING SYSTEMS OR STOPPING LEAKS? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO							
BLANK TESTING GASKETS	DRAIN TEST	READING OF GAGE LOCATED NEAR WATER SUPPLY TEST CONNECTION: <u>67</u> PSI			RESIDUAL PRESSURE WITH VALVE IN TEST CONNECTION OPEN WIDE: <u>62</u> PSI			
	UNDERGROUND MAIN AND LEAD IN CONNECTIONS TO SYSTEM RISERS FLUSHED BEFORE CONNECTION MADE TO SPRINKLER PIPING							
	VERIFIED BY COPY OF THE U FORM NO. 85B <input type="checkbox"/> YES <input type="checkbox"/> NO				OTHER EXPLAIN			
	FLUSHED BY INSTALLER OF UNDERGROUND SPRINKLER PIPING <input type="checkbox"/> YES <input type="checkbox"/> NO							
WELDING	NUMBER USED NONE		LOCATIONS:				NUMBER REMOVED	
	WELDED PIPING <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO							
	IF YES... DO YOU CERTIFY AS THE SPRINKLER CONTRACTOR THAT WELDING PROCEDURES COMPLY WITH THE REQUIREMENTS OF AT LEAST AWS D10.9, LEVEL AR-3? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO							
	DO YOU CERTIFY THAT THE WELDING WAS PERFORMED BY WELDERS QUALIFIED IN COMPLIANCE WITH THE REQUIREMENTS OF AT LEAST AWS D10.9, LEVEL AR-3? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO							
CUTOUTS (DISCS)	DO YOU CERTIFY THAT WELDING WAS CARRIED OUT IN COMPLIANCE WITH A DOCUMENTED QUALITY CONTROL PROCEDURE TO INSURE THAT ALL DISCS ARE RETRIEVED, THAT OPENINGS IN PIPING ARE SMOOTH, THAT SLAG AND OTHER WELDING RESIDUE ARE REMOVED, AND THAT THE INTERNAL DIAMETERS OF PIPING ARE NOT PENETRATED? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO							
	DO YOU CERTIFY THAT YOU HAVE A CONTROL FEATURE TO ENSURE THAT ALL CUTOUTS (DISCS) ARE RETRIEVED? <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO							
HYDRAULIC DATA NAMEPLATE	NAME PLATE PROVIDED <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			IF NO, EXPLAIN:				
	DATE LEFT IN SERVICE WITH ALL CONTROL VALVES OPEN:							
REMARKS								
	NAME OF SPRINKLER CONTRACTOR:							
	 LIFE SAFETY Fire Protection, Inc. SPRINKLER SYSTEM DESIGN & INSTALLATION							
SIGNATURES	TESTS WITNESSED BY							
	FOR PROPERTY OWNER (SIGNED) <i>[Signature]</i>			TITLE Project Manager			DATE 2/26/19	
FOR SPRINKLER CONTRACTOR (SIGNED) <i>[Signature]</i>			TITLE Foreman			DATE 2-26-19		
ADDITIONAL COMMENTS / NOTES:								