

Date: June 14, 2013

Project Name: Marriott Courtyard

Plan Reviewer: SFC Engineering Partnership, Inc.

Project Number: 588401

SFC Engineering Partnership, Inc. has completed an independent code review of the listed plan set for code compliance. The plan set was reviewed for compliance for all codes indicated.

Plan Set Information

Plan Type: Sprinkler Plans
 Plan Set Date: 05/25/13
 Prepared By: Hampshire Fire Protection
 Revision Dates: N/A

Codes Reviewed

Compliant?

IBC 2009	<input type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> As noted below
NFPA 1, 2009	<input type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> As noted below
NFPA 13, 2009	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	<input checked="" type="checkbox"/> As noted below
NFPA 70, 2008	<input type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> As noted below
NFPA 72, 2009	<input type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> As noted below
NFPA 101, 2009	<input type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> As noted below
City of Portland: Code of Ordinances	<input type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> As noted below
ADA Standards for Accessible Design	<input type="checkbox"/>	<input type="checkbox"/> Yes	<input type="checkbox"/> No	<input type="checkbox"/> As noted below

General Comments:

- Sheet 7: If sprinkler heads are not being installed at the top of the elevator hoistways, please verify that the elevator cars meet the requirements of ASME A17.1, *the Safety Code for Elevators and Escalators*.


I hereby certify that I have reviewed the above plans for compliance with the applicable codes as listed. To the best of my knowledge this review has identified any and all deficiencies. However, it is the responsibility of the designer and contractor to provide a compliant building or system. SFC has no design responsibility or liability for this project.



Mark R. Richards, E.I.T
 Project Engineer



Nick Cricenti, P.E.
 President



Date:
 06/14/13