	f building continued Attach roofing underlayment & flashing	
	Place R-30 insulation in ceiling space	
	After close in and electrical installation	
	Apply 1/2" Drywall	
Finis	sh work in Existing & Addition	2
	Paint the walls & ceiling	
	Put down wood flooring in Addition	
	Apply window & baseboard trim	
	Total 8 hour working days estimate =	11