

3/25/04 Owner submitted Foundation Plan for sona tubes
for frost protection w/ slab poured in-between. OK to
proceed JB

3/26/04 inspected sona depth - 43" - footing boards
being placed for slab + ground prepped. OK to pour -
contractor will still place 2" insulation around perimeter
at 4' out JB

D Anderson 3/26/04

HP

approved

with a

plan, inc.

or sheathing,

foundation

isolation

to date.