

The boiler is hung on a stud wall on a  
cement wall with the factory bracket.

The vent kit is factory pipe within a pipe  
vent through the stud and cement wall  
18" off the ground and 18" under deck  
as per code.