



17 Patrick Drive, Westbrook Maine 04092 P: 207.854.5262

FINAL CLEANING CHECK LIST

DATE: 5.20.16 TIME: 15:00 LOCATION: Exterior

PROJECT NAME: 93 Washington Avenue, Portland Maine

JOB NUMBER:

CONTRACTOR: BIOS INC. PROJECT MONITOR: D.Codrey AM-0536

FINDINGS	YES	NA*	NO*
1. Visible ACBM removed, equipment, supplies, waste	X		
2. Required poly barriers in good condition (no tears)		x	
3. Surfaces wet wiped, substrate touched to confirm		x	
4. Design and Notification on site	X		
5. Negative pressure system operating at/above .02/H ₂ O		x	
6. Wall, ceiling, (floor), pipe, boiler, vermiculite, gasket, fitting, transite visual pass? (-) = Material Abated	X		
7. Does containment match design	X		
8. Area dry for air test		x	
9. Has Monitor signed on containment log		X	

REMARKS *(All NO/NA responses require further explanation)

(Indicate deficiencies and locations)

Approximately 2,840 of Transite siding

Completion of post tear down visual Yes/(No) Pass/Fail

Quantity of Asbestos Abated: see above

Visual inspection: Passed X Failed

Air Results: Passed Failed Date: 4/18/2014 No. of Samples

PROJECT SUPERINTENDENT: *Jeff Qallette*

,m