

Project: 93 Washington Ave
Date Prepared: 1/17/2018

Structural Statement of Special Inspections

Project: 93 Washington Ave Shipping Container

Location: 93 Washington Ave Portland ME

Owner:

This *Statement of Special Inspections* encompass the following discipline: **Structural**

This *Statement of Special Inspections* is submitted as a condition for permit issuance in accordance with the Special Inspection and Structural Testing requirements of the Building Code. It includes a schedule of Special Inspection services applicable to this project as well as the name of the Structural Special Inspection Coordinator (SSIC) and the identity of other approved agencies to be retained for conducting these inspections and tests.

The Structural Special Inspection Coordinator shall review and keep records of all Structural inspections, and shall furnish inspection reports to the Building Code Official (BCO) and the Structural Registered Design Professional in Responsible Charge (SRDP). The special inspectors (SI) and testing agencies (TA) shall prepare reports that document each inspection or test, and shall clearly identify the work that was inspected or tested, Reports shall indicate if the work inspected or tested conformed to the approved construction documents and note any discrepancies that were identified. Discovered discrepancies shall be brought to the immediate attention of the Contractor for correction. If such discrepancies are not corrected, the discrepancies shall be brought to the attention of the Building Official and to the immediate attention of the Structural Registered Design Professional in Responsible Charge. The Special Inspection program does not relieve the Contractor of his or her responsibilities.

Interim reports shall be submitted to the Building Official and the Structural Registered Design Professional in Responsible Charge at an interval determined by the SSIC and the BCO.

A *Final Report of Special Inspections* documenting completion of all required Special Inspections, testing and correction of any discrepancies noted in the inspections shall be submitted to the BCO prior to issuance of a Certificate of Use and Occupancy.

Job site safety and means and methods of construction are solely the responsibility of the Contractor.

Interim Report Frequency: Upon request of Building Official _____ or per attached schedule.

Prepared by:

Aaron C. Jones, P.E.


(type or print name of the Structural Registered Design Professional in Responsible Charge)



Signature

1/17/18

Date



Owner's Authorization:

Building Code Official's Acceptance:



Signature

2/18/18

Date

Signature

Date

Structural Statement of Special Inspections (Continued)

List of Agents

Project: 93 Washington Ave Shipping Container

Location: 93 Washington Ave Portland ME

Owner:

This Statement of Special Inspections encompass the following discipline: **Structural**

(Note: Statement of Special Inspections for other disciplines may be included under a separate cover)

This Statement of Special Inspections / Quality Assurance Plan includes the following building systems:

- Soils and Foundations
- Cast-in-Place Concrete
- Precast Concrete System
- Masonry Systems
- Structural Steel
- Wood Construction
- Special Cases

Special Inspection Agencies	Firm	Address, Telephone, e-mail
1. STRUCTURAL Special Inspections Coordinator (SSIC)	SW Cole	286 Portland Rd Gray ME 04039 207-657-2866
2. Special Inspector (SI 1)	SW Cole	286 Portland Rd Gray ME 04039 207-657-2866
3. Special Inspector (SI 2)	TBD	
4. Testing Agency (TA 1)	TBD	
5. Testing Agency (TA 2)	TBD	
6. Other (O1)		

Note: The inspectors and testing agencies shall be engaged by the Owner or the Owner's Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

Structural Schedule of Special Inspections

Qualifications of Inspectors and Testing Technicians

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided to the Special Inspector for their records

Key for Minimum Qualifications of Inspection Agents:

When the Registered Design Professional in Responsible Charge or Special Inspector of Record deems it appropriate that the individual performing a stipulated test or inspection have a specific certification, license or experience as indicated below, such requirement shall be listed below and shall be clearly identified within the schedule under the Agent Qualification Designation.

PE/SE	Structural Engineer – a licensed SE or PE specializing in the design of building structures
PE/GE	Geotechnical Engineer – a licensed PE specializing in soil mechanics and foundations
EIT	Engineer-In-Training – a graduate engineer who has passed the Fundamentals of Engineering examination

American Concrete Institute (ACI) Certification

ACI-CFTT	Concrete Field Testing Technician – Grade 1
ACI-CCI	Concrete Construction Inspector
ACI-LTT	Laboratory Testing Technician – Grade 1&2
ACI-STT	Strength Testing Technician

American Welding Society (AWS) Certification

AWS-CWI	Certified Welding Inspector
AWS/AISC-SSI	Certified Structural Steel Inspector

Structural Schedule of Special Inspections
SOILS & FOUNDATION CONSTRUCTION - 02200

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1704.7, 1704.8, 1704.9						
1. Verify existing soil conditions, fill placement and load bearing requirements						
a. Prior to placement of prepared fill, determine that the site has been prepared in accordance with the approved soils report.	Y	P	IBC 1704.7.1		PE/GE, EIT or ETT	ACJ
b. During placement and compaction of fill material, verify material being used and maximum lift thickness comply with the approved soils report.	Y	P	IBC 1704.7.2		PE/GE, EIT or ETT	ACJ
c. Test in-place dry density of compacted fill complies with the approved soils report.	Y	p	IBC 1704.7.2		PE/GE, EIT or ETT	ACJ


Structural Schedule of Special Inspections
CONCRETE CONSTRUCTION

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
IBC Section 1704.4						
1. Inspection of reinforcing steel,	Y	P	ACI 318: 3.5, 7.1-7.7		PE/SE or EIT	ACJ
2. Verifying use of required design mix	Y	S	ACI 318: Ch 4, 5.2-5.4		PE/SE or EIT	ACJ
3. At time fresh concrete is sampled to fabricate specimens for strength test, perform slump and air content test and temperature	Y	P	ASTM C 172 ASTM C 31 ACI 318: 5.6, 5.8		ACI-CFTT or ACI-STT	ACJ
4. Inspection of concrete and shotcrete placement for proper application techniques	Y	C	ACI 318: 5.9, 5.10		PE/SE or EIT	ACJ
5. Inspection for maintenance of specified curing temperature and techniques	Y	P	ACI 318: 5.11- 5.13		PE/SE or EIT	ACJ

Project: 93 Washington Ave
 Date Prepared: 1/17/2018

Structural Schedule of Special Inspections - STEEL CONSTRUCTION

VERIFICATION AND INSPECTION IBC Section 1704.3	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	TASK COMPLETED
1. Material verification of high-strength bolts, nuts and washers:						
a. Identification markings to conform to ASTM standards specified in the approved construction documents.	Y	S	Applicable ASTM material specifications; AISC 335, Section A3.4; AISC LRFD, Section A3.3		PE/SE or EIT	<i>Wof</i>
b. Manufacturer's certificate of compliance required.	Y	S			PE/SE or EIT	<i>Wof</i>
2. Inspection of high-strength bolting						
a. Bearing-type connections.	Y	P	AISC LRFD Section M2.5 IBC Sect 1704.3.3		AWS/AISC-SSI	NA
3. Material verification of structural steel (IBC Sect 1708.4):						
a. Identification markings to conform to ASTM standards specified in the approved construction documents.	Y	S	ASTM A 6 or ASTM A 568 IBC Sect 1708.4		PE/SE or EIT	<i>Wof</i>
b. Manufacturers' certified mill test reports.	Y	S	ASTM A 6 or ASTM A 568 IBC Sect 1708.4		PE/SE or EIT	NA
4. Material verification of weld filler materials:						
a. Identification markings to conform to AWS specification in the approved construction documents.	Y	S	AISC, ASD, Section A3.6; AISC LRFD, Section A3.5		PE/SE or EIT	<i>Wof</i>
b. Manufacturer's certificate of compliance required.	Y	S			PE/SE or EIT	ACJ
5. Submit current AWS D1.1 welder certificate for all field welders who will be welding on this project.	Y	S	AWS D1.1		PE/SE or EIT	ACJ
6. Inspection of welding (IBC 1704.3.1):						
a. Structural steel:						
1) Single-pass fillet welds > 5/16"	Y	P	AWS D1.1		AWS-CWI	NA
2) Single-pass fillet welds < 5/16"	Y	P			AWS-CWI	<i>Wof</i>
b. Reinforcing steel (IBC Sect 1903.5.2):						
3) Shear reinforcement.	Y	P	AWS D1.4 ACI 318: 3.5.2		AWS-CWI	<i>Wof</i>
4) Other reinforcing steel.	Y	P			AWS-CWI	<i>Wof</i>
7. Inspection of steel frame joint details for compliance (IBC Sect 1704.3.2) with approved construction documents:						
a. Details such as bracing and stiffening.	Y	P			PE/SE or EIT	<i>Wof</i>
b. Member locations.	Y	P			PE/SE or EIT	<i>Wof</i>
c. Application of joint details at each connection.	Y	P			PE/SE or EIT	<i>Wof</i>



Keith Ewing P.E. Performed inspections.