

9/16/02 - Had to Remove 10' from left  
side of existing deck - still off by 1/2" -  
will correct today

10/28/02 pit back corrected - Inspected Framing,  
stairs, rails - Guards - Built to commercial code  
except for nosing on tread.

Need to install spec call for Simpson L550  
at kneebrace/post connection.

Missing Knee Brace at exterior post  
going back towards Building - JB

10/30/02 All corrected -

\* Note - if These stairs are  
ever granted for commercial use  
The Tread ~~is~~ will have to  
be modified to  
commercial standards

JB

02-0770

013-E-015