

COMMENTS

5-2-00 Pre-construction w/owner. Checked Roof framing for structural, will check with Sam if need for additional Joist(rafter) hangers. Yes, Add to each Perpendicular rafter. JB
Checked deck framing All fasteners applied, hangers, connectors to posts and Lagged to house Rim.
Discussed railing height and spacing details. will call for final. JB

5-11-00 Guardrails to 42" all spacing good. Joist Hangers fastened to ceiling rafters per previous inspection JB

Inspection Record

Type	Date
Foundation: _____	_____
Framing: _____	_____
Plumbing: _____	_____
Final: _____	_____
Other: _____	_____