

Statement of Special Inspections

Mina Building
Portland, Maine
January 08, 2007

Statement Prepared by
Structural Engineer of Record
Becker Structural Engineers, Inc.
75 York Street
Portland, ME 04101
207. 879. 1838

Owner:
Mina Building, LLC
10+12 City Center
Portland, ME 04101

Architect of Record:
PDT Architects
49 Dartmouth Street
Portland, ME 04101
207. 775. 1059

Contractor:
To Be Determined

Project: **Mina Building**
Date Prepared: **January 08, 2007**

Statement of Special Inspections - Exhibit A

Project: Mina Building
Location: Portland, Maine
Owner: Mina Building, LLC

This Statement of Special Inspections encompasses the following discipline:

Structural Mechanical/Electrical/Plumbing
 Architectural Other:
Design Professional In Responsible Charge: Paul B. Becker

Firm Name: Becker Structural Engineers, Portland, ME

(Note: Statement of Special Inspections for other disciplines may be included under a separate cover)

This Statement of Special Inspections is submitted as a condition for permit issuance in accordance with the Special Inspection and Structural Testing requirements of the Building Code. It includes a schedule of Special Inspection services applicable to this project as well as the name of the Structural Special Inspection Coordinator (SSIC) and the identity of other approved agencies to be retained for conducting these inspections and tests.

The Structural Special Inspection Coordinator shall keep records of all inspections and shall furnish inspection reports to the Building Code Official (BCO) and the Structural Registered Design Professional in Responsible Charge (SRDP). Discovered discrepancies shall be brought to the immediate attention of the Contractor for correction. If such discrepancies are not corrected, the discrepancies shall be brought to the attention of the Building Official and the Structural Registered Design Professional in Responsible Charge. The Special Inspection program does not relieve the Contractor of his or her responsibilities.

Interim reports shall be submitted to the Building Official and the Structural Registered Design Professional in Responsible Charge at an interval determined by the SSIC and the BCO.

A Final Report of Special Inspections documenting completion of all required Special Inspections, testing and correction of any discrepancies noted in the inspections shall be submitted to the BCO prior to issuance of a Certificate of Use and Occupancy.


Job site safety and means and methods of construction are solely the responsibility of the Contractor.

Interim Report Frequency: Upon request of Building Official _____ or per attached schedule.

Prepared by:

Paul B. Becker, P.E.
(Type or print name of the Structural Registered Design Professional in Responsible Charge)

Signature  Date 1.8.07



Owner's Authorization:

Building Code Official's Acceptance:

Signature _____ Date _____ Signature _____ Date _____
© Becker Structural Engineers, Inc 2005 2 of 16

Statement of Special Inspections (Continued) - Exhibit A

List of Agents

Project: *Mina Building*
 Location: *Portland, Maine*
 Owner: *Mina Building, LLC*
 This Statement of Special Inspections encompasses the following discipline:

- Structural Mechanical/Electrical/Plumbing
 Architectural Other: _____

(Note: Statement of Special Inspections for other disciplines may be included under a separate cover)

This Statement of Special Inspections / Quality Assurance Plan includes the following building systems:

- | | |
|--|---|
| <input type="checkbox"/> Soils and Foundations | <input type="checkbox"/> Spray Fire Resistant Material |
| <input checked="" type="checkbox"/> Cast-in-Place Concrete | <input type="checkbox"/> Cold-Formed Steel Framing |
| <input type="checkbox"/> Precast Concrete System | <input type="checkbox"/> Exterior Insulation and Finish |
| <input checked="" type="checkbox"/> Masonry Systems | <input type="checkbox"/> Mechanical & Electrical |
| <input checked="" type="checkbox"/> Structural Steel | <input type="checkbox"/> Architectural Systems |
| <input type="checkbox"/> Wood Construction | <input type="checkbox"/> Special Cases |

Special Inspection Agencies	Firm	Address, Telephone, e-mail
1. Structural Special Inspection Coordinator (SSIC)	<i>To Be Determined</i>	
2. Special Inspector (SI 1)	<i>To Be Determined</i>	
3. Special Inspector (SI 2)	<i>To Be Determined</i>	
4. Testing Agency (TA 1)	<i>To Be Determined</i>	
5. Testing Agency (TA 2)	<i>To Be Determined</i>	
6. Other (O1)	<i>To Be Determined</i>	

Note: The inspectors and testing agencies shall be engaged by the Owner or the Owner's Agent, and not by the Contractor or Subcontractor whose work is to be inspected or tested. Any conflict of interest must be disclosed to the Building Official, prior to commencing work.

Project: **Mina Building**
Date Prepared: **January 08, 2007**

Statement of Special Inspections (Continued) - Exhibit A

Final Report of Special Inspections (SSIC/SI 1)

[To be completed by the Structural Special Inspections Coordinator (SSIC/SI 1). Note that all Agent's Final Reports must be received prior to issuance.]

Project: Mina Building.
Location: Portland, Maine
Owner: Mina Building, LLC
Owner's Address: 10 + 12 City Center
Portland, ME 04101
Architect of Record: Ann Fontaine-Fisher PDT Architects
(name) (firm)
Structural Registered Design Professional in Responsible Charge: Paul B. Becker Becker Structural Engineers
(name) (firm)

To the best of my information, knowledge and belief, the Special Inspections required for this project, and itemized in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved other than the following:

Comments:

(Attach continuation sheets if required to complete the description of corrections.)

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.


Respectfully submitted,
Structural Special Inspection Coordinator

(Type or print name)

(Firm Name)

Signature

Date



Project: Mina Building
Date Prepared: January 08, 2007

Statement of Special Inspections (Continued) - Exhibit A
Special Inspector's/Agent's Final Report

Project: *Mina Building*

Special Inspector or

Agent:

_____ (name)

_____ (firm)

Designation:

To the best of my information, knowledge and belief, the Special Inspections or testing required for this project, and designated for this Inspector/Agent in the *Statement of Special Inspections* submitted for permit, have been performed and all discovered discrepancies have been reported and resolved other than the following:

Comments:

(Attach continuation sheets if required to complete the description of corrections.)

Interim reports submitted prior to this final report form a basis for and are to be considered an integral part of this final report.

Respectfully submitted,
Special Inspector or Agent:

(Type or print name)

Signature

Date

**Licensed Professional Seal or
Certification Number**

Schedule of Special Inspections - Exhibit B

Qualifications of Inspectors and Testing Technicians

The qualifications of all personnel performing Special Inspection and testing activities are subject to the approval of the Building Official. The credentials of all Inspectors and testing technicians shall be provided if requested.

Key for Minimum Qualifications of Inspection Agents:

When the Registered Design Professional in Responsible Charge deems it appropriate that the individual performing a stipulated test or inspection have a specific certification or license as indicated below, such designation shall appear below the *Agency Number* on the Schedule.

PE/SE Structural Engineer – a licensed SE or PE specializing in the design of building structures
PE/GE Geotechnical Engineer – a licensed PE specializing in soil mechanics and foundations
EIT Engineer-In-Training – a graduate engineer who has passed the Fundamentals of Engineering examination

American Concrete Institute (ACI) Certification

ACI-CFTT Concrete Field Testing Technician – Grade 1
ACI-CCL Concrete Construction Inspector
ACI-LTT Laboratory Testing Technician – Grade 1&2
ACI-STT Strength Testing Technician

American Welding Society (AWS) Certification

AWS-CWI Certified Welding Inspector
AWS/AISC-SSI Certified Structural Steel Inspector

American Society of Non-Destructive Testing (ASNT) Certification

ASNT Non-Destructive Testing Technician – Level II or III.

International Code Council (ICC) Certification

ICC-SMSI Structural Masonry Special Inspector
ICC-SWSI Structural Steel and Welding Special Inspector
ICC-SFSI Spray-Applied Fireproofing Special Inspector
ICC-PCSI Prestressed Concrete Special Inspector
ICC-RCSI Reinforced Concrete Special Inspector

National Institute for Certification in Engineering Technologies (NICET)

NICET-CT Concrete Technician – Levels I, II, III & IV
NICET-ST Soils Technician - Levels I, II, III & IV
NICET-GET Geotechnical Engineering Technician - Levels I, II, III & IV

Exterior Design Institute (EDI) Certification

EDI-EIFS EIFS Third Party Inspector

Other

Project: Mina Building

Date Prepared: January 08, 2007

Schedule of Special Inspections – Exhibit B

SOILS & FOUNDATION CONSTRUCTION

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	DATE	REV
IBC Section 1704.7, 1704.8, 1704.9							
1. Verify existing soil conditions, fill placement and load bearing requirements							
a. Prior to placement of prepared fill, determine that the site has been prepared in accordance with the approved soils report.	N	P	IBC 1704.7.1	SI2	PE/GE or EIT		
b. During placement and compaction of fill material, verify material being used and maximum lift thickness comply with the approved soils report.	N	P	IBC 1704.7.2	SI2	PE/GE or EIT		
c. Test in-place dry density of compacted fill complies with the approved soils report.	N	P	IBC 1704.7.2	TA1	NICET-ST or NICET-GET		
d. Prior to placement of foundation verify bearing capacity	Y	P		SI2	PE/GE		
2. Pile foundations:							
a. Observe and record procedures for static load testing of piles.	N	C	IBC 1704.8	SI2	PE/GE or EIT		
b. Observe and record procedures for dynamic load testing of piles.	N	C		SI2	PE/GE or EIT		
c. Record installation of each pile and results of load test. Include cutoff and tip elevations of each pile relative to permanent reference.	N	C		TA1	NICET-GET		
d. Test welded splices of steel piles	N	C	AWS D1.1	TA1	AWS-CWI		
3. Pier foundations: Verify installation of pier foundations for buildings assigned to Seismic Design Category C, D, E or F.	N	C	IBC 1704.9	SI2	PE/GE or EIT		
a. Verify pier diameter and length	N	C		SI2	PE/GE or EIT		
b. Verify pier embedment (socket) into bedrock	N	P		SI2	PE/GE or EIT		
c. Verify suitability of end bearing strata	N	P		SI2	PE/GE or EIT		

Soils and Foundations Construction has been reviewed in accordance with sections 1704.7, 8 & 9 of the IBC Code

Special Inspector _____ Date _____

Project: Mina Building
 Date Prepared: January 08, 2007

Schedule of Special Inspections – Exhibit B

CONCRETE CONSTRUCTION

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGEN T	AGENT QUALIFICATION	DATE	REV
IBC Section 1704.4							
1. Inspection of reinforcing steel, including prestressing tendons, and placement	Y	P	ACI 318: 3.5, 7.1-7.7	SII	PE/SE or EIT		
2. Inspection of reinforcing steel welding in accordance with Table 1704.3, Item 5B	N		Welding of Reinf Not Allowed	TA1	AWS-CWI		
3. Inspect bolts to be installed in concrete prior to and during placement of concrete where allowable loads have been increased	N	C	IBC 1912.5	SII	PE/SE or EIT		
4. Verifying use of required design mix	Y	P	ACI 318: Ch 4, 5.2-5.4	SII	PE/SE or EIT		
5. At time fresh concrete is sampled to fabricate specimens for strength test, perform slump and air content test and temperature	Y	C	ASTM C 172 ASTM C 31 ACI 318: 5.6, 5.8	TA1	ACI-CFTT or ACI-STT		
6. Inspection of concrete and shotcrete placement for proper application techniques	Y	C	ACI 318: 5.9, 5.10	SII	PE/SE or EIT		
7. Inspection for maintenance of specified curing temperature and techniques	Y	P	ACI 318: 5.11-5.13	SII	PE/SE or EIT		
8. Inspection of Prestressed Concrete							
a. Application of prestressing force.	N	C	ACI 318: 18.20	SII	PE/SE or EIT		
b. Grouting of bonded prestressing tendons in seismic force resisting system	N	C	ACI 318: 18.18.4	SII	PE/SE or EIT		
9. Erection of precast concrete members	N	P	ACI 318: Ch 16	SII	PE/SE or EIT		
10. Verification of in-situ concrete strength, prior to stressing of tendons in post-tensioned concrete and prior to removal of shores and forms beams and structural slabs	N	P	ACI 318: 6.2	TA1	ACI-STT		

Concrete Construction has been reviewed in accordance with section 1704.4 of the IBC Code

Special Inspector _____

Date _____

Project: Mina Building

Date Prepared: January 08, 2007

Schedule of Special Inspections – Exhibit B

MASONRY CONSTRUCTION – LEVEL 1 (NON-ESSENTIAL FACILITY)

VERIFICATION AND INSPECTION IBC Section 1704.5	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	DATE	INITIAL
1. As masonry construction begins, the following shall be verified to ensure compliance:							
a. Proportions of site-prepared mortar.	Y	P	ACI530.1, 2.6A	SII	PE/SE or EIT		
b. Construction of mortar joints.	Y	P	ACI530.1, 3.3B	SII	PE/SE or EIT		
c. Location of reinforcement and connectors.	Y	P	ACI530.1, 3.4, 3.6A	SII	PE/SE or EIT		
d. Prestressing technique.	Y	P	ACI530.1, 3.6B	SII	PE/SE or EIT		
e. Grade and size of prestressing tendons and anchorages.	Y	P	ACI530.1, 2.4B, 2.4H	SII	PE/SE or EIT		
2. The inspection program shall verify:							
a. Size and location of structural elements.	Y	P	ACI530.1, 3.3G	SII	PE/SE or EIT		
b. Type, size and location of anchors, including other details of anchorage of masonry to structural members, frames or other construction.	Y	P	ACI530, 1.2.2(e), 2.1.4, 3.1.6	SII	PE/SE or EIT		
c. Specified size, grade and type of reinforcement.	Y	P	ACI530, 1.12, ACI530.1, 2.4, 3.4	SII	PE/SE or EIT		
d. Welding of reinforcing bars.	N	Welding of Reinf. Not permitted	AC530, 2.1.10.6.2, 3.2.4 (b)	AWS-CWI	PE/SE or EIT		
e. Protection of masonry during cold weather (temperature below 40°F) or hot weather (temperature above 90°F).	N	P	IBC 2104.3, 2104.4; ACI530.1, 1.8C, 1.8D	SII	PE/SE or EIT		
f. Application and measurement of prestressing force.	N	P	ACI530.1, 3.6B	SII	PE/SE or EIT		
3. Prior to grouting, the following shall be verified to ensure compliance:							
a. Grout space is clean.	Y	P	ACI530.1, 3.2D	SII	PE/SE or EIT		
b. Placement of reinforcement and connectors and prestressing tendons and anchorages.	Y	P	ACI530, 1.12, ACI530.1, 3.4	SII	PE/SE or EIT		
c. Proportions of site-prepared grout and prestressing grout for bonded tendons.	Y	P	ACI530.1, 2.6B	SII	PE/SE or EIT		

Project: Mina Building
Date Prepared: January 08, 2007

VERIFICATION AND INSPECTION IBC Section 1704.5	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	DATE	INITIAL
d. Construction of mortar joints.	Y	P	ACI530.1, 3.3B	SII	PE/SE or EIT		
4. Grout placement shall be verified to ensure compliance with code and construction document provisions.	Y	C	ACI530.1, 3.5	SII	PE/SE or EIT		
a. Grouting of prestressing bonded tendons.	Y	C	ACI530.1, 3.6C	SII	PE/SE or EIT		
5. Preparation of any required grout specimens, mortar specimens and/or prisms shall be observed.	Y	C	IBC 2105.2.2, 2105.3; ACI530.1, 1.4	SII	PE/SE or EIT		
6. Compliance with required inspection provisions of the construction documents and the approved submittals shall be verified.	Y	P	ACI530.1, 1.5	SII	PE/SE or EIT		

Masonry Construction has been reviewed in accordance with section 1704.5 of the IBC Code

Special Inspector _____ Date _____

Schedule of Special Inspections – Exhibit B
STEEL CONSTRUCTION

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	DATE	REV
IBC Section 1704.3							
1. Material verification of high-strength bolts, nuts and washers:							
a. Identification markings to conform to ASTM standards specified in the approved construction documents.	Y	S	Applicable ASTM material specifications; AISC 335, Section A3.4; AISC LRFD, Section A3.3	SI1	PE/SE or EIT		
b. Manufacturer's certificate of compliance required.		S		SI1	PE/SE or EIT		
2. Inspection of high-strength bolting							
a. Bearing-type connections.	Y	P	AISC LRFD Section M2.5	TL	AWS/AISC-SSI		
b. Slip-critical connections.	Y	C or P (method dependent)	IBC Sect 1704.3.3	TL	AWS/AISC-SSI		
3. Material verification of structural steel (IBC Sect 1708.4):							
a. Identification markings to conform to ASTM standards specified in the approved construction documents.	Y	S	ASTM A 6 or ASTM A 568 IBC Sect 1708.4	SI1	PE/SE or EIT		
b. Manufacturers' certified mill test reports.	Y	S	ASTM A 6 or ASTM A 568 IBC Sect 1708.4	SI1	PE/SE or EIT		
4. Material verification of weld filler materials:							
a. Identification markings to conform to AWS specification in the approved construction documents.		S	AISC, ASD, Section A3.6; AISC LRFD, Section A3.5	SI1	PE/SE or EIT		
b. Manufacturer's certificate of compliance required.	Y	S		SI1	PE/SE or EIT		

Project: Mina Building

Date Prepared: January 08, 2007

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	DATE	REV
IBC Section 1704.3							
5. Submit current AWS D1.1 welder certificate for all field welders who will be welding on this project.	Y	S	AWS D1.1	SII	PE/SE or EIT		
6. Inspection of welding (IBC 1704.3.1):							
a. Structural steel:							
1) Complete and partial penetration groove welds.	Y	C	AWS D1.1	TA1	AWS-CWI		
2) Multipass fillet welds.	Y	C		TA1	AWS-CWI		
3) Single-pass fillet welds > 5/16"	Y	C		TA1	AWS-CWI		
4) Single-pass fillet welds < 5/16"	Y	P		TA1	AWS-CWI		
5) Floor and deck welds.	Y	P	AWS D1.3	TA1	AWS-CWI		
b. Reinforcing steel (IBC Sect 1903.5.2):							
1) Verification of weldability of reinforcing steel other than ASTM A706.	N		Welding of Reinforcement not permitted	N/A			
2) Reinforcing steel-resisting flexural and axial forces in intermediate and special moment frames, and boundary elements of special reinforced concrete shear walls and shear reinforcement.	N	C	AWS D1.4 ACI 318: 3.5.2	TA1	AWS-CWI		
3) Shear reinforcement.	N	C		TA1	AWS-CWI		
4) Other reinforcing steel.	Y	P		TA1	AWS-CWI		
7. Inspection of steel frame joint details for compliance (IBC Sect 1704.3.2) with approved construction documents:							
a. Details such as bracing and stiffening.	Y	P		SII	PE/SE or EIT		
b. Member locations.	Y	P		SII	PE/SE or EIT		
c. Application of joint details at each connection.	Y	P		SII	PE/SE or EIT		

Steel Construction has been reviewed in accordance with section 1704.3 of the IBC Code

Special Inspector _____ Date _____

Schedule of Special Inspection Services – Exhibit B
FABRICATION AND IMPLEMENTATION PROCEDURES – STRUCTURAL STEEL

VERIFICATION AND INSPECTION IBC Section 1704.2	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	DATE	REV
1. Fabrications Procedures: Review of fabricator's written procedural and quality control manuals and periodic auditing of fabrication practices by an approved special inspection agency. At the completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents. -OR- 2. AISC or SSFNE Certification	Y	S	Fabricator shall submit one of the two qualifications	SII	PE/SE or EIT		
3. At completion of fabrication, the approved fabricator shall submit a certificate of compliance to the building code official stating that the work was performed in accordance with the approved construction documents.	Y	S	IBC 1704.2.2	SII	PE/SE or EIT		

Fabricator Qualifications have been reviewed in accordance with section 1704.2 of the IBC Code
 Special Inspector _____ Date _____

Schedule of Special Inspections – Exhibit C
SEISMIC RESISTANCE - STRUCTURAL

VERIFICATION AND INSPECTION	Y/N	EXTENT: CONTINUOUS, PERIODIC, SUBMITTAL, OR NONE	COMMENTS	AGENT	AGENT QUALIFICATION	DATE	REV
IBC Section 1707							
1. Special inspections for seismic resistance. Special inspection as specified in this section is required for the following:			Seismic Design Category: C See * Below				
a. The seismic-force-resisting systems in structures assigned to Seismic Design Category C, D, E or F	N	P	IBC 1707.1	SII	PE/SE or EIT		
2. Structural steel: Continuous special inspection for structural welding in accordance with AISC 341.	N	P	IBC 1702.2	TA1	AWS-CWI		
3. Structural wood:							
a. Continuous special inspection during field gluing operations of elements of the seismic-force-resisting system.	N	C	IBC 1702.3	SII	PE/SE or EIT		
b. Periodic special inspections for nailing, bolting, anchoring and other fastening of components within the seismic-force-resisting system, including drag struts, braces and hold-downs	N	P	IBC 1702.3	SII	PE/SE or EIT		
4. Cold-formed steel framing: Periodic special inspections during welding operations of elements of the seismic-force-resisting system. Periodic special inspections for screw attachment, bolting, anchoring and other fastening of components within the seismic-force-resisting system, including struts, braces, and hold-downs	N	N	CFSF for this project not part of the primary seismic-force resisting system				
4. Seismic isolation system. Provide periodic special inspection during the fabrication and installation of isolator units and energy dissipation devices if used as part of the seismic isolation system	N	N	IBC 1707.8 Seismic isolators not used				

* The seismic force resisting systems are existing, and modifications to these do not increase force by more than 5 percent, therefore special inspections for seismic resistance for this project is not required.

Structural Seismic Resistance has been reviewed in accordance with section 1707 of the IBC Code

Special Inspector _____ Date _____

Quality Assurance Plan – Exhibit C
QUALITY ASSURANCE FOR SEISMIC RESISTANCE CHECK LIST [IBC 1705]

SEISMIC DESIGN CATEGORY: C

QUALITY ASSURANCE PLAN REQUIREMENTS

(A Quality Assurance Plan, enacted through the Special Inspections requirements for this project, are in place for the following systems)

FOR SEISMIC DESIGN CATEGORY C OR HIGHER:


Structural:

- The seismic-force-resisting systems
 - Steel Braced Frames and associated connections/anchorage
 - Steel Moment Frames and associated connections
 - Shear walls: CMU Wood Concrete
 - Other: Existing masonry shear walls*
- Diaphragms: Floor Roof

SER

* A Quality Assurance Plan for existing systems is not required.

Prepared by:



Signature

Building Code Official's Acceptance:

1.8.07

Date

Signature

Date




Quality Assurance Plan – Exhibit C

Wind Exposure

Wind Exposure Category **B**

REQUIRED	NOT REQUIRED	NOT APPLICABLE	
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	QUALITY ASSURANCE PLAN REQUIREMENTS (A Quality Assurance Plan is required where indicated below)
<input type="checkbox"/>	<input checked="" type="checkbox"/>	<input type="checkbox"/>	
			In wind exposure Categories A and B, where the 3-second-gust basic wind speed is 120 miles per hour (mph) (52.8 m/sec) or greater.
			In wind exposure Categories C and D, where the 3-second-gust basic wind speed is 110 mph (49 m/sec) or greater.

Prepared by:



Signature

Building Code Official's Acceptance:

1-8-07

Date

Signature

Date