CITY OF PORTLAND FIRE PREVENTION BUREAU

380 Congress Street, Portland, Maine 04101 fireprevention@portlandmaine.gov (207) 874-8400

NOTICE OF VIOLATION AND ORDER TO CORRECT

September 7, 2017

Responsible Party 1:				
NORBERG CAROLYN				
275 COTTAGE RD				
SOUTH PORTLAND , ME 04106				
Location	CBL	Inspection Date		
Location 19 PORTLAND ST	CBL 033 L001001	Inspection Date 8/10/2017		
		=		

The City of Portland Fire Department inspected this property, and found the fire and life safety code violations listed below, which you are hereby ordered to correct. You must propose a date of completion to remedy each violation, a final date of completion, and a date of re-inspection.

You must send this form to the Fire Prevention Bureau no later than 9/30/2017.

Your failure to submit a plan of action by the date provided, or to correct any violation within the applicable time frame, may result in legal action against you, the imposition of civil penalties, and the pursuit of other legal remedies.

Violation	Proposed Date of Completion
PORTLAND FIRE DEPARTMENT CHAPTER 10 4.6.1, 4.6.2 UNIT/SUITE NUMBERS NOT MARKED; 4.6.1 Residential units shall be designated using numerals. 4.6.2 The first numeral of each residential unit shall be the floor designation. The apartment doors need to be marked with the unit number.	//
NFPA 101-7.9.3 EMERGENCY LIGHTS REQUIRE MAINTENANCE; 7.9.3 Periodic Testing of Emergency Equipment 7.9.3.1 Required emergency lighting systems shall be tested in accordance with one of the three options offered by 7.9.3.1.1, 7.9.3.1.2, or 7.9.3.1.3. 7.9.3.1.1 Testing of required emergency lighting systems shall be permitted to be conducted as follows: (1) Functional testing shall be conducted monthly with a minimum of 3 weeks and a maximum of 5 weeks between tests, for not less than 30 seconds, except as otherwise permitted by 7.9.3.1.1(2). (2) The test interval shall be permitted to be extended beyond 30 days with the approval of the authority having jurisdiction. (3) Functional testing shall be conducted annually for a minimum 1-1/2 hours if the emergency lighting system is battery powered. (4) The emergency lighting equipment shall be fully operational for the duration of the test required by 7.9.3.1.1(1) and (3). (5) Written records of visual inspections and tests shall be kept by the owner for inspection by the authority having jurisdiction. 2nd floor back hall	
NFPA 101- 7.5.1.1 EXIT OBSTRUCTED ; Where exits are not immediately accessible from an open floor area, continuous passageways, aisles, or corridors leading directly to every exit shall be maintained and shall be arranged to provide access for each occupant to not less than two exits by separate ways of travel, unless otherwise provided in 7.5.1.1.3 and 7.5.1.1.4. Storage of personal belongings in the first and third floor halls of #23. Nothing allowed in the halls.	IMMEDIATELY remove all obstructions from the exits. Your signature below indicates that all obstructions have been removed and will not be replaced.

Violation		Proposed Date of Completion
FINAL DATE OF COMPLETE	D VIOLATION(S)	· / / /
FIRE PREVENTION BUREAU	RE-INSPECTION OF COMPLETED VIOLATION(S)	//
	t to reject or modify any proposed plan of action, and may nical capacity to complete the proposed plan. Please contact TION	-
understand that I must conta	ons listed within the timeframes provided. If I require add act the Fire Prevention Bureau <u>prior to the deadline</u> to requ's discretion to grant or deny.	
v	is my responsibility to schedule a reinspection of my prope . My failure to schedule a reinspection shall be deemed an nedied.	•
	greement, I understand that I am liable for penalties pursurs $\{s, s, s, 1-15\}$ and 10-25, and 30-A M.R.S. $\{s, s, s$	
Date	Responsible Party	
Date	Responsible Party	
SEEN AND AGREED		

Fire Prevention Bureau

Date