

### NFPA 13R sprinkler check list

- Is this check list applicable? YES
- What edition of NFPA 13R is the designed to? 2016
- Building construction type: NEW COMBUSTIBLE
- Will the sprinkler system provide complete or partial coverage of the building? COMPLETE
- Will covered exterior balconies, decks and ground floor patios be sprinklered? YES
- Size of riser assembly: 2" WET
- Fire department connection- number of 2 1/2" inlets: 4" STORZ
- Electrical supervision will be provided via the fire alarm system per NFPA 101:9.7.2: YES
- Is the nearest fire hydrant within 100 ft. of the FDC? YES
- The completed *Contractor's Material and Test Certificate for Aboveground Piping* shall be provided at the completion of the job? YES

### NFPA 13 sprinkler check list

- Is this check list applicable? YES
- What edition of NFPA 13 is the designed to? 2016
- Building construction type: NEW COMBUSTIBLE
- Will the sprinkler system provide complete or partial coverage of the building? CARPET
- System type (See NFPA 13:3.4): DRY
- NFPA 13 Occupancy Classification (Hazard): ORD GRP I
- Is the structure high-rise (see NFPA 101:3.3.32.7)? NO
- Size of riser assembly: 2 1/2"
- Fire department connection- number of 2 1/2" inlets: 4" STORZ
- Electrical supervision will be provided via the fire alarm system per NFPA 101:9.7.2: YES
- Is the nearest fire hydrant within 100 ft. of the FDC? YES
- The completed *Contractor's Material and Test Certificate for Aboveground Piping* shall be provided at the completion of the job? YES

### NFPA 14 standpipe check list

- Is this check list applicable? \_\_\_\_\_
- What edition of NFPA 14 is the designed to? \_\_\_\_\_