

ASSOCIATES

One Auburn Business Park
Auburn, Maine 04210



207.784.5100 telephone 207.782.3017 fax www.harriman.com

MEETING NOTES

Offices in Maine and Connecticut

J.

Jim Clarkson, Jim Morrison, Michael Collins (City of Portland Chief Electrical Inspector 390 Congress St Portland ME 04101), PSC, PJN, DER, SCG, ARS, CG, RDM, PRM, KEB, EAC, FILE

From

To

Philip Morrissette PE

Date

April 30, 1998

Project

Maine Medical Center

Medical Office Building, Parking Structure and Overhead Connector

Portland, Maine

Project No. 97.129-00

Subject

MEETING WITH CITY ELECTRICAL INSPECTOR

Present

Michael Collins

Chief Electrical Inspector

Philip Morrissette

Harriman Associates

- 1. Reviewed electrical drawings GE2.1 to GE2.5 and E2.1 to E2.6, E4.1, plus E6.1 to E6.3.
- 2. Specification Section 16120, type MC cable OK as specified concealed within the building walls and above the ceilings.
- 3. Specification Section 16110, IMC and RGS OK as specified on roof and exposed in the parking garage. Note that he has been approving and prefers PVC 40 exposed in parking garages. Must be secured every 30 inches and within 12" of boxes with nonmetallic supports and stainless steel anchors. He has found that the ocean air tends to cause Galvanized steel to corrode. Do not use where subject to damage, such as down walls, through floors, stairwell, etc.
- 4. Need to provide a service receptacle at the roof top HVAC units.
- 5. If unistrut is used in the garage area, then must be stainless steel or the non corrosive anodized type.
- 6. Discussed drawing E6.3 elevator shut down with contractor and remote reset to contractor preferred since it is difficult to find and reset a shunt trip breaker.

If written notice is not received within two weeks of receipt, the above meeting notes represent an accurate summary of the meeting and its conclusions.

RETURNED AGE!



Michael Collins
City of Portland
Chief Electrical Inspector
390 Congress Street
Portland ME 04101

V e'