

NFPA 13R sprinkler check list

- Is this check list applicable? _____
- What edition of NFPA 13R is the designed to? _____
- Building construction type: _____
- Will the sprinkler system provide complete or partial coverage of the building? _____
- Will covered exterior balconies, decks and ground floor patios be sprinklered? _____
- Size of riser assembly: _____
- Fire department connection- number of 2 1/2" inlets: _____
- Electrical supervision will be provided via the fire alarm system per NFPA 101:9.7.2: _____
- Is the nearest fire hydrant within 100 ft. of the FDC? _____
- The completed *Contractor's Material and Test Certificate for Aboveground Piping* shall be provided at the completion of the job? _____

NFPA 13 sprinkler check list

- Is this check list applicable? _____
- What edition of NFPA 13 is the designed to? 2007
- Building construction type: EXISTING
- Will the sprinkler system provide complete or partial coverage of the building? PARTIAL
- System type (See NFPA 13:3.4): WET
- NFPA 13 Occupancy Classification (Hazard): LIGHT/ORDINARY
- Is the structure high-rise (see NFPA 101:3.3.32.7)? NO
- Size of riser assembly: EXISTING 6"
- Fire department connection- number of 2 1/2" inlets: EXISTING
- Electrical supervision will be provided via the fire alarm system per NFPA 101:9.7.2: EXISTING
- Is the nearest fire hydrant within 100 ft. of the FDC? YES
- The completed *Contractor's Material and Test Certificate for Aboveground Piping* shall be provided at the completion of the job? _____

NFPA 14 standpipe check list

- Is this check list applicable? _____
- What edition of NFPA 14 is the designed to? _____