

Construction Management Plan

Temporary fencing will be erected on the west side of the property where existing fence is located. The opening of the right of way onto Salem Street will also have temporary fencing.

When sidewalks on Briggs or Salem Street are removed or under construction then signage will be placed at the head of Briggs St., at the junction of Salem and Briggs and to the east on Salem St., directing pedestrians to use the sidewalk on the opposite side of the streets. Barriers and warning tapes will also be utilized. Additional signage and barriers will be employed to direct traffic when utility work requires excavation and repaving of Salem Street.

All work shall conform to applicable city codes and ordinances.

The contractor shall clean and remove debris and sediment, or other public waste due to construction, deposited on public streets, sidewalks and adjacent areas.

No holes, trenches or structures shall be left open overnight in any excavation accessible to the public or in a public right of way.

Construction waste will be sorted on site and will either be recycled or legally disposed of by the general contractor.

