

DOOR AND WINDOW SCHEDULE

ID	Description	Manufacturer	specification ID	RO	DR blank	materials	HDW	finish	threshold	NOTES
DOOR SCHEDULE										
D1	kitchen entry from hall				3'-0"x8'-0"	none opening	0		blk onyx	no casing skim coat plaster
D2	closet pocket door	curries			2'10"x 7'-0"	exist wd wood & acid washed	curries	brushed nickel		opening 2'7" door set behind trimless frame use existing blk mount to sliding hdw
D3	pantry door [new slab]				2'10"x 84"		by gc	brushed nickel	existing/wd caseless on kitchen side w/o casine	David Fields will make new slab tempered glass. G.C. Prep openin as detaile/replace threshold as needed
D4	Library 4 panel door(repair)				(4) 17 3/4" x94 1/8"	exist wd	reuse	match	none	David Fields will remove slab 3 of 4 and unwap if feasible
D5	Library from Kitchen				24"x80"	exist wd	new	brushed nickel	blk onyx if feasibe	remove paint and replace door's hardware and hinges
D6	8'x7' Patio slider door system	by Loewen	44 pd standard WP2 2421 X0 insulated Low-E EC tempered Glass, preserve film,black spacer, argon	95 1/4" x 83 9/32"	triple glaze	pt wd	volo handset	satn nickel	by Loewen	paint ready match ext casing Glass thk: U-FACTOR:0.25, SCGC:.025, VLT:.046, ENERGY RATING 22.00, CPD JEL-N-820-01341-00001
D7	Basement	G.C. determine	fiberglass insulated	3'x 6'6" vif opening	exist	wd	exist	exist	o	move east closer to laundry sink will allow for centered wall
WINDOW SCHEDULE										
W1	Awning Unit	by Loewen	28AC- Standard AWT 1411 A Awning insulated Low-E EC Annealed Glass, preserve film,black spacer, argon filled	55 7/8x 42	frame: 55 1/8 x 41 1/4	wd	tango handle syst	satn nickel	x	new header see structural docs glass thk=.726 U-FACTOR:0.26, SCGC:.027, VLT:.050, ENERGY RATING 23.00, CPD JEL-N-879-01696-00001

DOOR AND WINDOW SCHEDULE
NOTE GREY BLOCK ARE EXTERIOR UNITS
SEE SPECS AS NEEDED

general notes

The site is located at 40 Bowdoin Street Portland

All dimensions and conditions must be verified in the field
Any discrepancies shall be brought to the attention of the project supervisor and owner before proceeding with that portion of the work.

All applicable Federal, State, and Munciple regulations shall be followed, including the Federal Department of Labor Occupational Saftey and Health.

All trades are responsible for reviewing the Architectural drawings for details and **coordinating** relevant conditions with their particular trade.

Provide **solid blockibg** at all millwork locations

Patch and Match all wall finishes with existing drywall/plaster systems. Skim coat as required, 1 coat primer 2 coats paint.

Ceiling 5/8" type X, skim coat as needed. Use fire rated caulking at ceiling to wall joints. Large wall patches GWB tape and spackle

All work is to be carried out in a **professional and workmanlike manner** complying with all manufacturers' specifications

GENERAL CONTRACTOR RESPONSIBLE FOR COORDINATING TRADES reviewing and advising owner regarding odering schedule, safe and proper storage of all items; whether on site or at another temporary location.

1_14_18
bowdoin street
SCHEDULE

Doors & Windows

A-1.2