

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - FORE RIVER SHORT STAY HOSPITAL
 PROJECT - MATERIALS TESTING / SPECIAL

Project Number: 06-1069.1

Client: MERCY HOSPITAL

Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 3/13/2007 **Time Cast:** 10:45 **Date Received:** 3/14/2007

Placement Location: 1ST FLOOR DECK SLAB HALF LINE 3 TO 5

Placement Method: PUMP

Placement Vol. (yd³): 250

Cylinders Made By: VLT

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997,
 POZZUTEC 20 1%

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 6

Load Number: 17

Air Content (%) (C-231): **Air WR:** 2.3

Mixer Number: 183

Air Temp (°F): 50

Ticket Number: 4525430

Conc. Temp (°F) (C-1064): 61

Cubic Yards: 10

Design (psi): 4000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
702-43A		6.00	28.27	3/20/2007	Lab	7	4	118.5	4190
702-43B		6.00	28.27	4/10/2007	Lab	28	4	141.5	5010
702-43C		6.00	28.27	4/10/2007	Lab	28	4	139.0	4920
702-43D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks: