

Report of Concrete Compressive Strength

ASTM C-31 & C-39

Project Name: PORTLAND - FORE RIVER SHORT STAY HOSPITAL
 PROJECT - MATERIALS TESTING / SPECIAL

Project Number: 06-1069.1

Client: MERCY HOSPITAL

Client Contract Number:
General Contractor:
Concrete Supplier: DRAGON PRODUCTS

PLACEMENT INFORMATION

Date Cast: 3/13/2007 **Time Cast:** 11:45 **Date Received:** 3/14/2007

Placement Location: 1ST FLOOR DECK SLAB HALF LINE 3 TO 5

Placement Method: PUMP

Placement Vol. (yd³): 250

Cylinders Made By: VLT

Aggregate Size (in): 3/4

INITIAL CURING CONDITIONS

Temperatures

Minimum (°F) **Maximum (°F)**

DELIVERY INFORMATION

Admixtures: POLYHEED 997,
 POZZUTEC 20 1%

TEST RESULTS

Slump (in) (C-143): **Slump WR:** 6

Load Number: 21

Air Content (%) (C-231): **Air WR:** 2.1

Mixer Number: 176

Air Temp (°F): 50

Ticket Number: 4525435

Conc. Temp (°F) (C-1064): 63

Cubic Yards: 10

Design (psi): 4000

Cylinder Designation	Cylinder Weight (lbs)	Cylinder Diameter (in)	Cross Sectional Area(In) ²	Date Of Test	Cure Type	Age (days)	Fracture Type	Load (kips)	Strength (psi)
702-44A		6.00	28.27	3/20/2007	Lab	7	4	114.0	4030
702-44B		6.00	28.27	4/10/2007	Lab	28	4	145.0	5130
702-44C		6.00	28.27	4/10/2007	Lab	28	4	137.5	4860
702-44D				Hold	Lab				

Fracture Types



Cone



Cone and Split



Cone and Shear



Shear



Columnar

Remarks: