

Quality Assurance Labs Inc.

NON-DESTRUCTIVE TESTING AND INSPECTION SERVICES

60 PLEASANT AVENUE • SOUTH PORTLAND, MAINE 04106 • TEL: (207) 799-8911 • FAX: (207) 799-7251

INSPECTION REPORT

CUSTOMER: S. W COLE ENG. PAGE 1 OF 1

ADDRESS: GRAY, ME

ATTENTION: ROGER DOMINGO

COPIES:

PROJECT: MERCY AT FORE RIVER

OWNER: MERCY HOSPITAL

CONTRACTOR: GILBANE

JOB No.: 06-0124.2

REPORT No.: QAI-08-1114

P. O. NUMBER:

DATE(S) INSPECTED: 06-11-08

REMARKS

>>>> SITE VISIT TO VISUALLY INSPECT COOLING TOWER BRACE CONNECTIONS PER SKS- 85,86,87,88 DRAWINGS.

> VISUAL INSPECTION OF ALL FIELD CONNECTIONS PER SKS DRAWINGS SHOW THE FOLLOWING:
A) ALL FILLET WELDS MEET OR EXCEED DRAWING REQUIREMENTS FOR SIZE AND LENGTH FOR BRACE ENDS, CONNECTOR PLATES, AND COLUMN TOP PLATE.

COMPLETED ITEMS COMPLY WITH AWS D1.1 REQUIREMENTS FOR VISUAL ACCEPTANCE.

END ITEMS !!!

FAA REPAIR STATION NUMBER RX6R187N
METHOD(S), PROCESS(ES), PROCEDURE(S) MERCURY FREE


ADDITIONAL INFORMATION - SEE ATTACHED: SKETCH(ES) SUPPLEMENTARY SHEET(S) NDI REPORTS VIDEO

SIGNATURES

CERTIFICATION

DATE M D Y

INSPECTOR MICHAEL DREW CWI # 99050211



06 | 11 | 08

SUPERVISOR