



LOCAL PLUMBING INSPECTOR - Approval at local level

The local plumbing inspector shall review all variance requests prior to rendering a decision. I, Douglas R. Moore, the undersigned, have visited the above property and find that the variance request submitted by the applicant does not conform with certain provisions of the wastewater disposal rules. The variance request submitted by the applicant is the best alternative for a subsurface wastewater disposal system on this property. The proposed system (does does not) conflict with any provisions controlling subsurface wastewater disposal in the shoreland zone. Therefore, I (do do not) approve the requested variance. I (will will not) issue a permit for the system's installation as proposed by the application.

Douglas R. Moore
LPI Signature

3/8/17
Date

LOCAL PLUMBING INSPECTOR - Referral to the Department

The local plumbing inspector shall review all variance requests prior to forwarding to the Division of Environmental Health. I, _____, the undersigned, have visited the above property and find that the variance request submitted by the applicant does not conform with certain provisions of the wastewater disposal rules. The variance request submitted by the applicant is the best alternative for a subsurface wastewater disposal system on this property. The proposed system (does does not) conflict with any provisions controlling subsurface wastewater disposal in the shoreland zone. Therefore, I (do do not) recommend the issuance of a permit for the system's installation as proposed by the application.

LPI Signature

Date

FOR USE BY THE DEPARTMENT ONLY

The Department has reviewed the variance(s) and (does does not) give its approval. Any additional requirements, recommendations, or reasons for the Variance denial, are given in the attached letter.

SIGNATURE OF THE DEPARTMENT

DATE

- Notes: 1. Variances for soil conditions may be approved at the local level as long as the total point assessment is at least the minimum allowed. (See Section 7.B.4 of the Subsurface Wastewater Disposal Rules for Municipal Review.)
2. Variances for other than soil conditions or soil conditions beyond the limit of the LPI's authority are to be submitted to the Department for review. (See Section 7.B.3 for Department Review.) The LPI's signature is required on these variance requests prior to sending them to the Department.

SOIL, SITE AND ENGINEERING FACTORS FOR FIRST TIME SYSTEM VARIANCE ASSESSMENT WITH LIMITING SOIL DRAINAGE CONDITIONS (SEE TABLES 7C THROUGH 7M).

	CHARACTERISTIC	POINT ASSESSMENT
Soil Profile		
Depth to Groundwater/Restrictive Layer		
Terrain		
Size of Property		
Waterbody Setback		
Water Supply		
Type of Development		
Disposal Area Adjustment		
Vertical Separation Distance		
Additional Treatment		
TOTAL POINT ASSESSMENT:		

Minimum Points (Check One): Outside Shoreland Zone-50 Inside Shoreland Zone-65 Subdivision-65

**DISPOSAL SYSTEM VARIANCE REQUEST ATTACHMENT****Table 8A****Setback Distances for Replacement System, Limits of LPI Authority**

VARIANCE CATEGORY	LIMIT OF LPI'S APPROVAL AUTHORITY						REQUESTED TO:	
	Disposal Fields (total design flow)			Septic Tanks and Holding Tanks (total design flow)			Disposal Fields	Septic Tanks
	Less than 1000 gpd	1000 to 2000 gpd	Over 2000 gpd	Less than 1000 gpd	1000 to 2000 gpd	Over 2000 gpd	To	To
SOILS								
Soil Profile	Ground Water Table						inches	
Soil Condition	Restrictive Layer						inches	
from HHE-200	Bedrock						inches	
Site Features vs. disposal system components of various sizes	Disposal Fields (total design flow)			Septic Tanks and Holding Tanks (total design flow)			Disposal Fields	Septic Tanks
	Less than 1000 gpd	1000 to 2000 gpd	Over 2000 gpd	Less than 1000 gpd	1000 to 2000 gpd	Over 2000 gpd	To	To
Wells with water usage of 2000 or more gpd or public water supply wells	300 ft	300 ft	300 ft	150 ft	150 ft	150 ft		
Potable Supply Well	100 down to 60 ft	200 down to 100 ft	300 down to 150 ft	50 down to 25 ft [a]	100 down to 50 ft [a]	100 down to 50 ft	60'	
Water supply line	10 ft	20 ft	25 ft	10 ft	10 ft	10 ft		
Water course, major [c]	100 down to 50 ft	200 down to 120 ft	300 down to 180 ft	100 down to 25 ft [a]	100 down to 50 ft	100 down to 50 ft		
Water course, minor [c]	50 down to 25 ft	100 down to 50 ft	150 down to 75 ft	50 down to 25 ft	50 down to 25 ft	50 down to 25 ft		
Drainage ditches	25 down to 12 ft	50 down to 25 ft	75 down to 35 ft	25 down to 12 ft	25 down to 12 ft	25 down to 12 ft		
Slopes greater than 3:1	10 ft	18 ft	25 ft	N/A	N/A	N/A		
No full basement [e.g. slab, columns, posts]	15 down to 7 ft	30 down to 15 ft	40 down to 20 ft	8 down to 5 ft	14 down to 7 ft	20 down to 10 ft		5'
Full basement [below grade foundation, frost wall]	20 down to 10 ft	30 down to 15 ft	40 down to 20 ft	8 down to 5 ft	14 down to 7 ft	20 down to 10 ft		
Property lines	10 down to 5 ft [b]	18 down to 9 ft [b]	20 down to 10 ft [b]	10 down to 4 ft [b]	15 down to 7 ft [b]	20 down to 10 ft [b]	7'	4'
Burial sites or graveyards boundaries, measured from the down toe of the fill extension	25 ft	25 ft	25 ft	25 ft	25 ft	25 ft		
Stormwater infiltration systems	100 down to 60 feet	200 down to 120 feet	300 down to 180 feet	100 down to 50 feet	100 down to 50 feet	100 down to 50 feet		
Wetponds, retention ponds, and detention basins (excavated below grade); Soil filters underdrained swales, underdrained outlets, and similar structures	50 down to 25 feet [d]	100 down to 50 feet [d]	150 down to 75 feet [d]	50 down to 25 feet [d]	50 down to 25 feet [d]	50 down to 25 feet [d]		
Stormwater detention basins (basin bottom at, or above, predevelopment grade)	25 down to 12 feet	50 down to 25 feet [d]	75 down to 35 feet [d]	25 down to 12 feet	25 down to 12 feet	25 down to 12 feet		
OTHER								
1.	3 : 1 sloped fill extension near property line, as needed							
2.								
3.								

Notes:

[a] This distance may be reduced to 25 feet, if the septic or holding tank is tested in the LPI's presence and shown to be watertight pursuant to water tightness standards found in Section 6(H)(8) or of monolithic construction.

[b] Additional setbacks may be needed to prevent fill material extensions from encroaching onto abutting property.

[c] All ground disturbance or clearing of woody vegetation necessary for the installation of a subsurface wastewater disposal system that occurs within 100 feet of the normal high water mark of a major or minor water body/course must comply with these Rules pertaining to work adjacent to or within wetlands and water bodies (for more details, see Section 12).

[d] The reduced setback distance may be further reduced down to 12 feet if the stormwater structure has an impervious liner and the fill extensions do not encroach onto the stormwater structure.