

DWD Engineering, Inc.
5 Michael Road
East Bridgewater, MA 02333
(508) 378-9602 (P)/(508) 378-2922 (F)

1254-6
08/15/16

Field Report

Date: 4-1-09

Present:

Domenic DeAngelo
Charlie Baillargeon (Super.)
Various Subcontractors

Location: Walgreen's-616 Forest Avenue
Portland, ME

Building Permit #018576

Remarks: 11:00 am-12:45 pm 46 degrees cloudy

The following was observed:

-Excavation for the wall footings was ongoing, beginning at the right rear corner of the existing building (looking in from the street) and progressing along the rear of the new building. Representatives of both Miller Testing Agency and S. W. Cole were onsite monitoring excavation and finished grade preparation at the footing locations. A layer of crushed stone was being placed along the length of the wall.

-Formwork for the footings along 2 line, C.1 line, and approximately 14 feet of 0 line were complete and the bottom of the footing was free of debris and standing water.

-Reinforcing steel placement for this section of footing was also complete. The horizontal steel consisted of 3-#5s (bottom) in accordance with the design drawings and the minimum distance between the underside of reinforcing steel and the bottom of footing was maintained by use of concrete block pavers. All measured lap lengths met or exceeded the required minimum length (30"). Vertical dowels (#5s at 18" on center) were in place and tied to the horizontal steel in accordance with the design drawings.

-Other ongoing work included the demolition of the second floor slab (with the future removal of the second floor steel). The steel columns required from the second floor to the roof steel (in order to remove the second floor structural steel) were erected and welded in accordance with the design drawings. Temporary support of the roof steel is in place to allow for removal of the exterior block bearing wall (where required).

-No exceptions or deviations to the design drawings were observed.

Cc: Portland Building Department
Moeser & Associates
P M Construction Co., Inc.

