CITY OF PORTLAND FIRE PREVENTION BUREAU

380 Congress Street, Portland, Maine 04101 fireprevention@portlandmaine.gov (207) 874-8400

NOTICE OF VIOLATION AND ORDER TO CORRECT

May 3, 2017

Paul Louis 2 Oak St #2 South Portland, ME 04106

Location	CBL	Inspection Date	
11 GEORGE ST	140 F002001	4/18/2017	
Inspector	Inspection Type	Status	
John Brennan	FP Re-Inspection	Failed	

The City of Portland Fire Department inspected this property, and found the fire and life safety code violations listed below, which you are hereby ordered to correct. You must propose a date of completion to remedy each violation, a final date of completion, and a date of re-inspection.

You must send this form to the Fire Prevention Bureau no later than 5/30/2017.

Your failure to submit a plan of action by the date provided, or to correct any violation within the applicable time frame, may result in legal action against you, the imposition of civil penalties, and the pursuit of other legal remedies.

Violation	Proposed Date of Completion
PORTLAND FIRE DEPARTMENT CHAPTER 10 4.6.1, 4.6.2 UNIT/SUITE NUMBERS NOT MARKED; 4.6.1 Residential units shall be designated using numerals. 4.6.2 The first numeral of each residential unit shall be the floor designation. All apartment front and rear doors must be labeled with their appropriate unit number.	//
NFPA 101- 7.2.1.8.1 FIRE DOOR(S) MUST SELF-CLOSE; A door leaf normally required to be kept closed shall not be secured in the open position at any time and shall be self-closing or automatic-closing in accordance with 7.2.1.8.2, unless otherwise permitted by 7.2.1.8.3. Install self-closing hardware on the 20 minute basement door for Apartment 1R.	
NFPA 101- 8.3.4.2 60 MINUTE FIRE DOOR REQUIRED; Refer to NFPA 101- Table 8.3.4.2 that states fire door assemblies for vertical shafts (including stairways, exits, and refuse chutes) are rated and required for 1 hour. 1) Fire door with self-closing hardware is needed for the basement door that leads to the washing machines. 2) Either install a fire door at the bottom of the stairs in the rear used to access Apartment 3 or remove all storage in the 3rd floor landing.	//
NFPA 101- 7.2.1.8.1 FIRE DOORS MUST BE SELF- OR AUTO-CLOSING; A door leaf normally required to be kept closed shall not be secured in the open position at any time and shall be self-closing or automatic-closing in accordance with 7.2.1.8.2, unless otherwise permitted by 7.2.1.8.3. Basement apartment door and laundry/utilities room door need to be self closing. Laundry/utility room door does not close tightly or latch.	//
NFPA 1 EXCESSIVE/DISORDERLY STORAGE; Reference NFPA 1 for excessive fuel-load. Storage in rear stairwell on first floor.	//

Violation		Proposed Date of Completion
FINAL DATE OF COMPLET	ED VIOLATION(S)	//
FIRE PREVENTION BUREAU RE-INSPECTION OF COMPLETED VIOLATION(S)		//_
	ht to reject or modify any proposed plan of action, and manical capacity to complete the proposed plan. Please contaction	
understand that I must cont	tions listed within the timeframes provided. If I require actes the Fire Prevention Bureau prior to the deadline to resu's discretion to grant or deny.	1 1
v	is my responsibility to schedule a reinspection of my propo. My failure to schedule a reinspection shall be deemed medied.	
	agreement, I understand that I am liable for penalties purses $\S\S$ 1-15 and 10-25, and 30-A M.R.S. \S 4452 and may b	
Date	Responsible Party	
Date	Responsible Party	
SEEN AND AGREED		

Fire Prevention Bureau

Date