

| | |
|-----------------------|---------------|
| Project: | Park Danforth |
| Location: | Portland, ME |
| Becker Job No: | 3422 |

OBSERVATION REPORT

Cast in Place Concrete

| | |
|-----------------|----------|
| Date: | 02-29-16 |
| Time: | 5:00 PM |
| Temp: | 50° F |
| Weather: | Clear |

Observation Location:

Pre-slab placement observation: Garage slab- north of centerline – 1.4-5 line – pitched garage slab only.

| | Satisfactory | Un-Satisfactory | Not Completed | Not Applicable | Comments |
|--------------------|-------------------------------------|--------------------------|-------------------------------------|-------------------------------------|---|
| Reinforcement Size | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Quantity | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Condition | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Placement | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Embed/Anchors | <input checked="" type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | (Load transfer plates at CJs) |
| Lap Splices | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Hot Weather | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Cold Weather | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Bond Beams | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | |
| Additional Items | <input type="checkbox"/> | <input type="checkbox"/> | <input checked="" type="checkbox"/> | <input type="checkbox"/> | Slab dowels at re-entrant corners and slab bond outs. Informed GC of locations – dowels to be installed all areas prior to placement. |
| Additional Items | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | |

Notes:

Signed: Dan S. Burne, P.E.